### **Highway Works Programme 2011/12**

A report by Kent County Council, Highways and Transportation to the Thanet Joint Transportation Board on 15th March 2012

#### Introduction

 This report summarises the identified schemes that have been programmed for construction by Kent County Council- Highways and Transportation in 2011/12. Each County Council Directorate is expected to ensure that the cash limits for next year are adhered to. Any withinyear Directorate pressures must therefore be met from these cash limits and budgets/work programmes would have to be adjusted accordingly.

#### **Road Surface Treatments**

2. **Grip Fibre** –see ANNEX A1 **Thin Surfacing** – see ANNEX A2

#### **Highway Maintenance Schemes**

Carriageway Schemes - see ANNEX B1
 Footway Schemes - see ANNEX B2
 Street Lighting Schemes - see ANNEX B3
 Drainage Maintenance Works - see ANNEX B4
 Weather Damage Repairs - see ANNEX B5

4. Indicated below are those schemes identified for the Thanet district for construction 2011/12 funded through the Local Transport Plan.

Local Transport Plan Funded Schemes - see ANNEX C1
Countywide Schemes - see ANNEX C2
Public Rights of Way (LTP Funded) - see ANNEX C3
Developer Funded Schemes (Delivered by KCC) - see ANNEX C4

#### **Other Works**

Bridge Works - see ANNEX D1
 District Council Funded Schemes - see ANNEX D2
 County Members Highway Fund Works - see ANNEX D3
 Major Capital Projects - see ANNEX D4

#### **Contact Officers:**

**Toby Howe** Highway Manager (East)

Paul Valek District Manager
Mary Gillett Resurfacing Manager
Sue Kinsella Street Lighting Manager

Andy Corcoran Traffic Schemes and Members Highway Fund Manager

Andrew Hutchison Public Rights of Way Area Manager (East)

Tony Ambrose Structures Manager

Katie Lewis Interim Flood and Drainage Manager

Tel: 08458 247 800

## ANNEX A - ROAD SURFACE TREATMENTS

## ANNEX A1 - THIN SURFACING: 15 - 24mm depth

Location	Parish	Budget £	Status
None			

# ANNEX A2 – GRIPFIBRE: 5 – 15mm Overlay

Location	Parish	Budget £	Status
Approach Road	Margate	24,480	Completed April 2011
Butts Estate: Molineux Road, Taylor Road, St Mary's Road, Thorne Road, Domneva Road	Minster	29,574	Completed July 2011
Carlton Avenue	Broadstairs	34,170	Completed April 2011
Spratling Street, St Anthony's Way, Tenterden Way, Northdown Way	Margate	41,088	Completed April 2011
West Dumpton Lane into Dumpton Lane	Broadstairs	18,834	Completed April 2011

## ANNEX A3 – SURFACE DRESSING: 6 – 10mm Overlay

Location	Parish	Budget £	Status
Cottington Road	Cliffsend	9,937	Completed August 2011
Manston Court Road	Ramsgate	30,550	Completed May 2011
Minster road	Westgate	6,095	Completed May 2011
Nash Road	Margate	28,925	Deferred
Park Road	Birchington	17,937	Completed May 2011
Seamark Road	Birchington	29,640	Completed May 2011
The Street	Acol	8,220	Completed May 2011

### **ANNEX B - HIGHWAY MAINTENANCE SCHEMES**

#### **ANNEX B1 - CARRIAGEWAY SCHEMES**

Location	Description	Budget	Status
None			

#### **ANNEX B2 - FOOTWAY SCHEMES**

Location	Description	Budget	Status
None			

#### **ANNEX B3 - STREET LIGHTING SCHEMES**

Structural testing is currently underway to identify column and lanterns that require replacing, from which a programme of work for 2012/13 will be produced. A number of roads have already been identified where upgrade is required which are detailed below. These works are now complete.

Location	Description	Budget	Status
	Street Lighting Replacement	£86,180.23	Completed June
	works		2011
Botany Road			
Knockholt Road			
Sandhurst Road			
Eynsford Close			
Springfield Road			
Staplehurst Gardens			
Penshurst Gardens			

#### **ANNEX B4 - DRAINAGE MAINTENANCE WORKS**

Cleansing of gullies on strategic and locally important roads is continuing. This schedule is available on line at the following address.

http://www.kent.gov.uk/roads\_and\_transport/highway\_maintenance/roads\_and\_pavements/drainage/drainage\_cleansing\_schedules.aspx

#### **ANNEX B5 – WEATHER DAMAGE REPAIRS**

Location	Description	Status
Vale Road, Broadstairs	Micro-Asphalt	Est Completion March 2012
Crescent Road, Birchington	Micro-Asphalt	Est Completion March 2012

## ANNEX C - TRANSPORTATION, PROW & SAFETY SCHEMES

### ANNEX C1 – LOCAL TRANSPORT PLAN FUNDED SCHEMES

Location	Description	Budget (£)
Thanet QBPs – Stagecoach Loop/ Eastonways (Thanet to Margate)	Clearways, poles/flags, timetable cases and raised boarders at principal stops on the Stagecoach Thanet Loop and to support Eastonways 39 & 56 County Links liveried buses. due to be delivered by end of March 2012.	60,000
Garlinge Primary School – SRTS (Thanet)	Works currently under construction	111,000
Westwood	A254 widening and bus hub entrance improvements. works completed Sep 2011	250,000

### **ANNEX C2- COUNTYWIDE SCHEMES**

Location	Description	Budget (£)
Bus Stop Infrastructure Improvements - Countywide	Countywide reactive bus stop maintenance and minor improvement programme. Estimated completion March 2012.	68,000
Smart card ticket machines - Countywide	The remaining contribution to Stagecoach to GPS enable their ticket machines. Links to congestion monitoring and passenger info systems	55,000

## ANNEX C3 -PUBLIC RIGHTS OF WAY (LTP Funded)

Location	Description	Status
None		

## **ANNEX C4 – DEVELOPER FUNDED SCHEMES (Section 278 Works)**

Location	Description	Status
Westwood	New Neighbourhood road network	Awaiting developer's completion of S278 Agreement in January 2011. Progress meeting arranged with developer February 2012
Broadstairs - Thanet Retail Park	Widening of part of Poor Hole Lane to provide access to rear of development	Adopted January 2012
Monkton Road, Minster	Junction works as part of section 38 development	Remedial works complete, adoption to take place in 2012
Grange Road, Ramsgate	Waiting restrictions and highway works for new doctors surgery	Works commenced on site
MASH site	New access to MASH site	Works Commenced on site
Margate Sea Defence	Highway works associated with flood defence scheme	Technical Approval Complete, Highway Works to commence late 2012
The Centre, Newington	Highway works associated with regeneration scheme	Technical approval complete – Awaiting signing of S278 Agreement
McDonalds, Laundry Road	New access to McDonalds	Works complete

### **ANNEX D – OTHER WORKS**

#### **ANNEX D1 – BRIDGE WORKS**

RINEX DI - BRIDGE WORKS			
Location	Description	Status	
Seaview Terrace West Margate	Strengthen as existing retaining wall in poor condition. Joint scheme with Thanet DC	Thanet District Council seeking developer contribution.	
Andrews Passage, Margate (from High Street to Marine Gardens, Margate)	Condition of railings at this location	temporary measures carried out to ensure Andrew's Passage remain open. Subsequent decision to be made to close the route or carry out permanent remedial work"	

### ANNEX D2 - DISTRICT COUNCIL FUNDED SCHEMES

### **ANNEX D3 – COUNTY MEMBER HIGHWAY FUND WORKS**

The following schemes are those which have been approved by both the relevant Member and have been approved by Bryan Sweetland the Cabinet Member for Enterprise and Environment and is up to date as of 16<sup>th</sup> February 2012.

### **Bill Hayton - Broadstairs and Sir Moses Montefiore**

Scheme	CSM	Cost	Status
Rumfields Road, Broadstairs – request	13000628	£3,940	February Construction
for dropped kerbs and re-surfacing at the			
junction / access to Bradstow House.			
Reading Street, Broadstairs – 20mph	13000574	£15,611	March Construction
speed limit with associated signage and			
gateways.			
Hereson Road, Broadstairs – Zebra	13000604	£5,572	Ongoing
improvements, upgrading of existing			
crossing beacons.			

### **Charles Hibberd – Birchington and Villages**

Scheme	CSM	Cost	Status
<b>Haine Road, Manston</b> – Extension of 30mph speed limit.	10602796	£616	Complete
The Street, St. Nicholas-at-Wade – New pedestrian dropped kerb in vicinity of church.	10602799	£1,225	February Construction
Potten Street Road, St. Nicholas-at- Wade – Improved signage	10602800	£545	Complete
Monkton Street, Monkton – New fingerpost sign	10602804	£1,113	Ongoing
Station Road, Birchington – Re-painting of the pedestrian crossing markings with specialist long lasting paint.	10602807	£8,500	February / March Construction
Tothill Street and Monkton Road, Minster – Proposed interactive signs.	10603236	£7,544	Currently at consultation stage – update at JTB
Crispe Road and The Street, Acol – New illuminated HGV signs.	10603301	£17,034	Complete
Kings Road, Birchington – Proposed new bollards to stop parking on grass verge.	10603304	£914	February Construction
Preston Road, Manston – New bend signs and slow markings.	10603305	£1,415	Complete
Monkton Nature Reserve, A253 – Resurfacing of access and drive.	10603372	£14,033	Complete
Cliff Road, Birchington – Footway resurfacing.	10603373	£11,035	Ongoing
Manor Road and The Length, St. Nicholas-at-Wade – No HGV signs.	13000586	£2,196.55	Complete

### **Chris Wells and Michael Jarvis – Margate and Cliftonville**

Scheme	CSM	Cost	Status
College Road (Victoria traffic lights),	10602836	£3,962	February Construction
Margate – Improved signage and			-
markings.			
Ethelbert Crescent, Margate - Zebra	10602837	£45,595	Ongoing / Awaiting Program
crossing and kerb build outs.			Date

Union Row, Margate – Kerb build out and dropped kerbs.	10603234	£3,538.57	March Construction
St. Peters Footpath, Margate – Resurfacing and refreshing of markings.	10603237	£2,877	Ongoing / Awaiting Program Date
High Street, Margate – Extension of 20mph zone.	13000630	£2,964.44	Ongoing / Awaiting Program Date
Trinity Square, Margate – Kerb build out and footway widening.	13000629	£3,332	Ongoing / Awaiting Program Date
St. Mary's Avenue, Margate – Bollards to stop verge parking.	13000657	£1,665.38	February Construction
Connaught Gardens, Margate – Proposed double yellow line parking restrictions.	13000658	£813.31	February Construction
Nash Road, Margate – Bollards to stop verge parking.	10603233	£189	(Partially Complete – further works required)

# Elizabeth Green - Ramsgate

Scheme	CSM	Cost	Status
<b>York Street, Ramsgate</b> – Introduction of heritage Manchester bollards.	10603144	£4,508.48	Ongoing
Augusta Road and Nelson Crescent, Ramsgate – New Street lighting scheme (to be part funded by Thanet District Council).	10603145 and 10603146	£33,130	Ongoing / Awaiting lamp columns from supplier
Haine Road, Northwood Road, Pysons Road, Canterbury Road East, Canterbury Road West and Margate Road, Ramsgate – New Ramsgate town signs.	16900061	£2,221	Ongoing / Awaiting program date from Enterprise
Nethercourt Hill, Ramsgate – Extended 30mph speed limit.	16900059	£3,415	February Construction
High Street St Lawrence, Ramsgate – Zebra crossing.	16900060	£21,121	Currently at consultation stage – update at JTB
<b>Newington Road, Ramsgate</b> – Zebra crossing.	16900062	£18,882	Currently at consultation stage – update at JTB
Ramsgate division – Gang hire to carry out maintenance works and cleaning throughout division.	16900313	£5,117	Ongoing / Awaiting works details from Member

# John Kirby - Ramsgate

Scheme	CSM	Cost	Status
Chapel Road, Ramsgate - One way	10406152	£13,200	Complete
system			
Queen Street, Ramsgate – Zebra	10406397	£23,540	Ongoing / Awaiting program
crossing			date from Enterprise
Queen Street, Ramsgate – Elderly	10603121	£2,310	Ongoing / sign to be
person's signs and pedestrian dropped			illuminated
kerb.			
Wellesley Court, Ramsgate – Bollards	10408088	£1,996.40	February Construction
to stop parking on footway			
Newington Road, Ramsgate - Zebra	10603434	£7,544	Ongoing / Awaiting program
improvements, upgrading of existing			date
crossing beacons.			
Grange Road, Ramsgate – Bollards to	10603435	£7,087	Ongoing / Awaiting program
stop parking on footway.			date
Royal Esplanade, Ramsgate (Near St.	13000679	£2,907	Ongoing /
<b>Lawrence Avenue)</b> – Kerb build out and			
signage.			

# Robert Burgess – Margate West

Scheme	CSM	Cost	Status
Hartsdown Road / George V Avenue,	16900348	£25,000	Ongoing / Awaiting detailed
Margate - Junction and crossing			designs
improvements.			

### ANNEX D4 - MAJOR CAPITAL PROJECTS

Location	Description	Budget	Status
East Kent Access Phase 2	Scheme to improve remaining sections of A299 and A256 to support East Kent	£87m	Long sections of new carriageway are already in use and remaining work is focused on completing the Foads Lane/railway underpass section that will provide the key section of new road connecting to Lord of the Manor.
			Progress remains good and subject to weather it is hoped that the scheme will be fully completed in April./May - some 6 months ahead of schedule.
			A separate Report to the Board discusses traffic management measures for the bypassed sections of A299 and A256 through Cliffs End.
Victoria Road, Broadstairs	Reinstatement of highway following subsidence on 23 December 2009.	£150,000	KCC have been working with the loss adjusters responsible for the 6 properties that subsided. Two of the properties have been written off and the other 4 are to be repaired. A target date of April 2012 has been agreed for all repairs to be completed and enable the residents of the 4 remaining properties to return to their homes.
			After the completion of site investigation works in December 2011, KCC started on site in January 2012 to construct a new highway drainage system and reconstruct the road and footpaths. There has been some delay due to the unfavourable weather conditions but it is anticipated that the main highway works will be complete by the end of February 2012.
			Repairs to the statutory undertakers' apparatus within the public highway are required and KCC have coordinated this work. It is anticipated that all the services will be installed by April 2012, when the residents are due to return to their homes.