

o: Thanet Joint Transportation Board
By: KCC Highways and Transportation
Date: 12th December 2017
Subject: Highway Works Programme 2017/18
Classification: Information Only

Summary: This report updates Members on the identified schemes approved for construction in 2017/18

1. Introduction

This report provides an update and summarises schemes that have been programmed for delivery in 2017/18

Footway and Carriageway Improvement Schemes – see Appendix A

Drainage Repairs & Improvements – see Appendix B

Street Lighting – see Appendix C

Transportation and Safety Schemes – see Appendix D

- **Casualty Reduction Measures** – see Appendix D1
- **Integrated Transport Schemes** – see Appendix D2
- **Section 106 Schemes** – see Appendix D3

Developer Funded Works – see Appendix E

Traffic Systems – See Appendix F

Public Rights of Way – see Appendix G

Bridge Works – Appendix H

Combined Member Grant – See Appendix I

Conclusion

1. This report is for Members information

Contact Officers:

The following contact officers can be contacted on **03000 418181**

Toby Howe	Highway Manager (East)
Paul Valek	Thanet District Manager
Alan Casson	Road and Footway Asset Manager
Kevin Gore	Interim Drainage Manager
Paul Hopkins	Interim Structures Manager
Sue Kinsella	Street Lighting Manager
Toby Butler	Traffic & Network Solutions Asset Manager
Andrew Hutchinson	PROW
Jamie Hare	Developer Funded Work
Nikola Floodgate	Schemes Planning & Delivery Manager

Appendix A – Footway and Carriageway Improvement Schemes

The delivery of these schemes is weather dependent; should it prove not possible to carry out these works on the planned dates, new dates will be arranged and the residents will be informed by a letter drop to their homes.

Surface Treatments - Contact Officer Jonathan Dean			
Micro Surfacing			
Road Name	Parish	Extent of Works	Current Status
Effingham Street & George Street	Ramsgate	whole length	Completed
Lorina Road	Ramsgate	whole length	Completed
Friends Ave	Margate	whole length	Completed
Westgate Bay Avenue	Margate	whole length	Completed
Manston Road	Birchington	From Wood Church Lane to Speed Terminal	Completed
Minster Road	Monkton Acol	From Plumbstone Road the Roundabout HFS	Completed
Dane Road	Birchington	Canute Road to Minnis Road	Completed
Minnis Road	Birchington	Extent to be confirmed	To be Re-Programme for March 2018
Surface Dressing			
Netherhale Farm Road	Birchington	Whole Length	Completed
Upperhale	Birchington	Whole Length	Completed
Manston Road	Birchington	From Park Lane To Sparrow Castle	Completed
Belle Isle Road	St Nicholas	From End To Field Entrance	Completed

Machine Resurfacing – Contact Officer Mr Byron Lovell

Road Name	Parish	Extent of Works	Current Status
A299 Lord of the Manor Rbt	Ramsgate	A299 Lord of the Manor Rbt filter lane between Sandwich Road and Hengist Way	Programmed 22 nd March 2018
Boundary Road /Park Road	Ramsgate	From Chatham Place through junction with Chatham Street into Park road and up to junction with Belmont Road	Programmed 20 th March 2018
A299 Monkton Roundabout	Monkton	Approaches and circulatory to A299 Monkton Roundabout	Programmed 16 th March 2018
A255 Ramsgate Road	Broadstairs & St Peters	Junction with Yarrow Close	Completed
Marine Terrace	Margate	Junction with Marine Gardens	Completed
Shottendene Road	Margate	Junction with Minster Road	Completed

Footway Improvement - Contact Officer Mr Neil Tree

Road Name	Parish	Extent and Description of Works	Current Status
Cross Road	Birchington	Entire length. (Footway Protection).	Designed and programmed for February 2018.
Epple Bay Road	Birchington	Entire length. (Footway Protection).	Designed and programmed for February 2018

Appendix B – Drainage Repairs & Improvements

Drainage Repairs & Improvements - <i>Contact Officer Katie Lewis</i>			
Road Name	Parish	Description of Works	Current Status
All Saints Avenue	Margate	Drainage Works with Southern Water to reduce flows from the sewer	At design Stage and undertaking discussions with Thanet District Council regarding construction on their land. Further update should be available including modelling from Southern Water in time for next JTB

Appendix C – Street Lighting

Structural testing of KCC owned street lights has identified the following as requiring replacement. A status of complete identifies that the column replacement has been carried out. Programme dates are identified for those still requiring replacement.

Street Lighting Column Replacement – <i>Contact Officer Sue Kinsella</i>			
Road Name	Parish	Description of Works	Status
Canterbury Road West	Ramsgate	Replacement of 1 no street light complete with LED Lantern	Works awaiting programming - to be completed by end March 2018
Westcliff Arcade	Ramsgate	Replacement of 1 no street light complete with LED Lantern	COMPLETE
Cannonbury Road	Ramsgate	Replacement of 1 no street light complete with LED Lantern	COMPLETE
Cottage Road	Ramsgate	Replacement of 1 no street light complete with LED Lantern	COMPLETE
ST Peters Park Road	Broadstairs	Replacement of 1 no street light complete with LED Lantern	Works awaiting programming - to be completed by end March 2018
Canterbury Road	Ramsgate	Replacement of 1 no street light	COMPLETE

East		complete with LED Lantern	
ST Magnus Close	Birchington	Replacement of 1 no street light complete with LED Lantern	COMPLETE
Dane Gardens	Margate	Replacement of 1 no street light complete with LED Lantern	COMPLETE
Lewis Crescent	Margate	Replacement of 1 no street light complete with LED Lantern	COMPLETE
Dumpton Park Drive	Broadstairs	Replacement of 1 no street light complete with LED Lantern	COMPLETE
Gordon Road	Margate	Replacement of 1 no street light complete with LED Lantern	Works awaiting programming - to be completed by end March 2018
High Street	Margate	Replacement of 1 no street light complete with LED Lantern	Works awaiting programming - to be completed by end March 2018
Luton Court	Broadstairs	Replacement of 1 no street light complete with LED Lantern	COMPLETE
Sea Road	Margate	Replacement of 1 no street light complete with LED Lantern	COMPLETE
Duncan Road	Ramsgate	Replacement of 1 no street light complete with LED Lantern	COMPLETE
Artillery Road	Ramsgate	Replacement of 1 no street light complete with LED Lantern	COMPLETE
Quantock Gardens	Ramsgate	Replacement of 1 no street light complete with LED Lantern	Works awaiting programming - to be completed by end March 2018
College Road	Margate	Replacement of 1 no street light complete with LED Lantern	Works awaiting programming - to be completed by end March 2018
Park Place	Margate	Replacement of 1 no street light complete with LED Lantern	COMPLETE
High Street	Ramsgate	Replacement of 1 no street light complete with LED Lantern	Works awaiting programming - to be completed by end March 2018
Southwood Gardens	Ramsgate	Replacement of 1 no street light complete with LED Lantern	Works awaiting programming - to be completed by end March 2018
Millmead Road	Margate	Replacement of 1 no street light complete with LED Lantern	Works awaiting programming - to be completed by end March 2018

Queens Parade	Margate	Replacement of 1 no street light complete with LED Lantern	Works awaiting programming - to be completed by end March 2018
Walpole Road	Margate	Replacement of 1 no street light complete with LED Lantern	Works awaiting programming - to be completed by end March 2018
Duke Street	Margate	Replacement of 1 no street light complete with LED Lantern	Works awaiting programming - to be completed by end March 2018
Canute Road	Birchington	Replacement of 1 no street light complete with LED Lantern	COMPLETE
Prince Charles Road	Broadstairs	Replacement of 1 no street light complete with LED Lantern	COMPLETE
Princes Margaret Avenue	Ramsgate	Replacement of 1 no street light complete with LED Lantern	COMPLETE

Appendix D – Transportation and Safety Schemes

The Schemes Planning and Delivery Team is implementing a number of schemes within the Thanet District, in order to meet Kent County Council's strategic targets (for example, addressing traffic congestion, or improving road safety). Contact Officer – *Nikola Floodgate*

Appendix D1 – Casualty Reduction

Identified to address a known history of personal injury crashes

<i>Casualty Reduction Schemes – Contact Officers Kelly Garrett/Michelle Matthews (Norris)</i>			
Location	Parish	Description of Works	Current Status
A299 Thanet Way (St Nicholas roundabout)	St Nicholas at Wade	CCTV survey & remedial measures	Works Complete
A28 Canterbury Road	St Nicholas at Wade	Average speed cameras between Brooksend and St Nicholas roundabout	Works Complete
A254 Margate Road, Ramsgate	Ramsgate	Refresh of HFS and New yellow backed junction ahead and traffic light signage and SLOW Road Markings	HFS was programmed for November 2017 – however due to drop in temperatures this has now been postponed til 20 th March 2018. New

			Signage and road markings to be installed before December 2017.
A255 Margate, Broadstairs, Ramsgate	Margate/ Broadstairs/ Ramsgate	Camera Route study	New Innovative route study carried out awaiting analysis results with engineering options

Appendix D2 – Integrated Transport Schemes

Local Transport Plan funded non-casualty reduction schemes

Integrated Transport Schemes – Contact Officers Kelly Garrett/Michelle Matthews (Norris)			
Location	Parish	Description of Works	Current Status
Broadstairs Schools	Broadstairs & St Peters	New Signalised pedestrian crossing facility Fairfield Road.	Works substantially complete (waiting for UKPN feeder pillar for traffic signals to be installed)
Broadstairs Schools	Broadstairs & St Peters	New Pysons Road Zebra Crossing	Works almost complete. Completion by 23 rd November 2017
Broadstairs Schools	Broadstairs & St Peters	Advisory 20mph zone	Works Complete
Birchington King Ethelbert /Ursuline College A28	Broadstairs & St Peters	New Signalised Pedestrian Crossing Facility A28	Works Complete
Sloe Lane, Broadstairs	Broadstairs & St Peters/ Margate	Phase 2: Feasibility survey, design & land negotiations for a cycle link between A255 Dane Court Road and A254 Ramsgate Road	Detailed design stage (construction proposed for 2018/19 pending bid outcome)

Appendix D3 – Local Growth Fund

Central Government Funded schemes to support economic development.

<i>Local Growth Fund schemes – Contact Officer Kelly Garrett</i>			
Location	Parish	Description of Works	Current Status
No planned works			

Appendix D4 – Section 106 Schemes

Developer funded highway works being delivered by Schemes Planning & Delivery Team.

<i>Section 106 schemes – Contact Officers Kelly Garrett/Michelle Matthews (Norris)</i>			
Location	Parish	Description of Works	Current Status
High Street Minster	Minster	Footway Manhole Cover to be raised as raised on snagging list.	Works complete
High Street Minster	Minster	Street lamp column to be moved to the back of the footway as raised on snagging list.	Deed of Dedication finalising prior to works being carried out
Monkton Road Taylor Road Thorne Road St Marys Road Molineux Road	Minster	Road safety Scheme Snagging items raised. Dropped Kerbs, widening of carriageway parking bay Taylor Road.	Works completed
Laundry Road	Minster	Passing place	Detailed design stage. Deed of Dedication finalising prior to works being carried out

Appendix E –Developer Funded Works (Section 278 Works) Contact – Steven Noad

Ref.	Scheme location	Parish	Description	Current status
TH003024	45/51 Sea Road	Birchington	New footway link from St. Clements Road.	Complete, on maintenance.
TH003030	A28 Canterbury Road	Birchington	Great Brooksend Farm,	Complete, on

			junction widening.	maintenance.
TH003013/ TH003014	New Haine Road and Margate Road	Broadstairs	New link road, including amendments to existing roundabouts.	Final remedial works awaited.
TH003026	A256 Westwood Road, St. Georges Primary School	Broadstairs	New access and signal controlled crossing.	Remedial works completed, final sign off awaited.
TH003035	St Peters House (KCC), Dane Valley Road	Broadstairs	Revision to building layout including new disabled parking spaces.	Design approved, enabling works underway.
TH003050	Cliffs End Road (S38)	Cliffsend	New access and footway improvements.	Design approved, works underway.
TH003011	Westbrook Gardens, Royal Sea Bathing Hospital site	Margate	Provision of a new vehicle access.	Awaiting technical approval.
TH003019	Dreamland site	Margate	Revisions to Hall by the Sea Road and access from Eaton Road and Belgrave Road.	Awaiting technical approval.
TH003023	Monkton Street	Monkton	New bell mouth access and footways.	Complete, on maintenance.
TH002029	Westwood Leisure, Haine Road	Ramsgate	New pedestrian crossing.	Complete, on maintenance.
TH002037	The Centre, Newington	Ramsgate	Highway works in assn. with regeneration.	Final remedial works awaited.
TH002049	Hereson School Site, Ramsgate Road	Ramsgate	Access from Ramsgate Road inc. raised Table, Zebra Crossing and works to Merrivale Heights.	Final remedial works awaited.
TH003020	Ramsgate Station Forecourt	Ramsgate	Improvements to station entrance.	Complete, on maintenance.
TH003022	Flour Mill, Margate Road	Ramsgate	New bell mouth access into site.	Complete, on maintenance.
TH003028	Nash Road, Westwood phase 2	Ramsgate	New road & realignment of Nash Road.	Awaiting technical approval.
TH003029	Newington Road, new Fire Station	Ramsgate	Relocation of existing pedestrian crossing adjacent to St Laurence in Thanet School.	Design approved, works underway.

TH003031	Newington Road	Ramsgate	Revised accesses and footway works associated with new Ramsgate Free School.	Design approved.
TH003032	College Road	Ramsgate	Revisions to Zebra crossing and access at St Lawrence College.	Design approved, works underway.

Appendix F – Traffic Systems

There is a programme of scheduled maintenance to refurbish life expired traffic signal equipment across the county based upon age and fault history. The delivery of these schemes is dependent upon school terms and holiday periods; local residents, businesses and schools will be informed verbally and by a letter drop of the exact dates when known.

<i>Traffic Systems - Contact Officer: Toby Butler</i>		
Location	Description of Works	Current Status
A28 Canterbury Road, Birchington	Installation of new crossing	Completed September 2017

Appendix G - PROW

<i>Public Rights of Way – Contact Manager-Andrew Hutchinson</i>			
Path No	Parish	Description of Works	Current Status
		No planned works.	

Appendix H – Bridge Works

<i>Bridge Works – Contact Officer Kathryn Moreton</i>			
Road Name	Parish	Description of Works	Current Status
A299 Thanet Way	St Nicholas at Wade	Investigation, cleaning and surveying of Wantsum No.275 culverts carrying the Thanet Way over the River Wantsum. No works on the Thanet Way.	Programme to be established for works on site. 4th November 2017 for 5 weeks.

Appendix I – Combined Member Grant

Combined Member Grant programme update for the Thanet District.

The following schemes are those which have been approved for funding by both the relevant Member and by the Director of Highways. The list only includes schemes, which are

- in design, or
- at consultation stage, or
- about to be programmed, or
- recently completed on site.

The list is up to date as of **21st November 2017**.

The details given below are for highway projects only. This report does not detail contributions Members have made to other groups such as parish councils, or highway studies and surveys funded by Members. Schemes not approved at time of writing are also excluded from the list.

More information on the schemes listed below can be found via Kent Gateway, the online database for all Combined Member Grant schemes and studies, or by contacting the Schemes Planning and Delivery Team.

Emma Dawson

Scheme	Cost	Status
Westgate Bay Avenue Westgate Traffic Survey (tubes to be put down to collect data for speeds, class and numbers)	£664.70	Commissioned 21.11.17

Scheme	Cost	Status

Scheme	Cost	Status

1.1 Legal Implications

1.1.1 Not applicable.

1.2 Financial and Value for Money Considerations

1.2.1 Not applicable.

1.3 Risk Assessment

1.3.1 Not applicable.

Contact: Toby Howe / Paul Valek 03000 418181