

To: Thanet Joint Transportation Board
By: KCC Highways and Transportation
Date: 16th March 2017
Subject: Highway Works Programme 2016/17
Classification: Information Only

Summary: This report updates Members on the identified schemes approved for construction in 2016/17

1. Introduction

This report provides an update and summarises schemes that have been programmed for delivery in 2016/17

Footway and Carriageway Improvement Schemes – see Appendix A

Drainage Repairs & Improvements – see Appendix B

Street Lighting – see Appendix C

Transportation and Safety Schemes – see Appendix D

- **Casualty Reduction Measures** – see Appendix D1
- **Integrated Transport Schemes** – see Appendix D2
- **Local Growth Fund** – see Appendix D3
- **Section 106 Schemes** – see Appendix D4

Developer Funded Works – see Appendix E

Traffic Systems – See Appendix F

Public Rights of Way – see Appendix G

Bridge Works – Appendix H

Combined Member Grant – See Appendix I

Conclusion

1. This report is for Members information

Contact Officers:

The following contact officers can be contacted on **03000 418181**

Toby Howe	Highway Manager (East)
Paul Valek	Thanet District Manager
Alan Casson	Road and Footway Asset Manager
Kevin Gore	Interim Drainage Manager
Paul Hopkins	Interim Structures Manager
Sue Kinsella	Street Lighting Manager
Toby Butler	Intelligent Transport Systems Manager
Andrew Hutchinson	PROW
Jamie Hare	Developer Funded Work
Nikola Floodgate	Transportation and Safety Schemes

Appendix A – Footway and Carriageway Improvement Schemes

The delivery of these schemes is weather dependent; should it prove not possible to carry out these works on the planned dates, new dates will be arranged and the residents will be informed by a letter drop to their homes.

Surface Treatments – Contact Officer Mr Clive Lambourne			
Road Name	Parish	Extent of Works	Current Status
None			
Machine Resurfacing – Contact Officer Mr Byron Lovell			
Road Name	Parish	Extent of Works	Current Status
None			
Footway Improvement - Contact Officer Mr Neil Tree			
Road Name	Parish	Extent and Description of Works	Current Status
Cecil Square	Margate	From its junction with High Street to its junction with Cecil Street. (Footway Reconstruction)	Completed
Alpha Road	Birchington and Villages	Entire Length (Footway Protection Treatment)	Completed

Appendix B – Drainage

Drainage Repairs & Improvements - <i>Contact Officer Kevin Gore</i>			
Road Name	Parish	Description of Works	Current Status
A299 Thanet Way	Monkton	Installation of new Soakaway	Works Programmed for April 2017

Appendix C – Street Lighting

Structural testing of KCC owned street lights has identified the following as requiring replacement this financial year. A status of complete identifies that the column replacement has been carried out. Programme dates are identified for those still requiring replacement.

Street Lighting Column Replacement – <i>Contact Officer Sue Kinsella</i>			
Road Name	Parish	Description of Works	Status
Green Lane	Broadstairs	Replacement of 1 no street light complete with LED Lantern	Works Programmed for Completion by end March 2017
Meeting Street	Ramsgate	Replacement of 1 no street light complete with LED Lantern	COMPLETED
Canterbury Road	Westgate	Replacement of 4 no street lights complete with LED Lanterns	COMPLETED
Audley Avenue	Margate	Replacement of 1 no street light complete with LED Lantern	COMPLETED
Canterbury Road West	Ramsgate	Replacement of 1 no street light complete with LED Lantern	Works Programmed for Completion by end March 2017
Devon Gardens	Birchington	Replacement of 1 no street light complete with LED Lantern	COMPLETED
Drapers Close	Margate	Replacement of 1 no street light complete with LED Lantern	COMPLETED
Ellen Avenue	Ramsgate	Replacement of 1 no street light complete with LED Lantern	Works Programmed for Completion by end March 2017
King Street	Margate	Replacement of 1 no street light complete with LED Lantern	Works Programmed for Completion by end March 2017
Lamberhurst Way	Margate	Replacement of 1 no street light complete with LED Lantern	Works Programmed for Completion by end March 2017
Mutrix Gardens	Margate	Replacement of 1 no street light complete with LED Lantern	COMPLETED
Newbys Place	Margate	Replacement of 1 no street light complete with LED Lantern	COMPLETED
Rosemary Avenue	Margate	Replacement of 1 no street light complete with LED Lantern	COMPLETED

Rydal Avenue	Ramsgate	Replacement of 1 no street light complete with LED Lantern	COMPLETED
ST Peters Road	Margate	Replacement of 2 no street light complete with LED Lantern	COMPLETED
ST Magnus Close	Birchington	Replacement of 1 no street light complete with LED Lantern	Works Programmed for Completion by end March 2017
The Rideway	Broadstairs	Replacement of 1 no street light complete with LED Lantern	COMPLETED
Turner Street	Ramsgate	Replacement of 1 no street light complete with LED Lantern	COMPLETED
Wentworth Avenue	Margate	Replacement of 1 no street light complete with LED Lantern	COMPLETED
Westcliff Arcade	Ramsgate	Replacement of 1 no street light complete with LED Lantern	Works Programmed for Completion by end March 2017
West Dumpton Lane	Ramsgate	Replacement of 1 no street light complete with LED Lantern	COMPLETED
Wilkes Road	Broadstairs	Replacement of 1 no street light complete with LED Lantern	COMPLETED
Northdown Hill	Broadstairs	Replacement of 1 no street light complete with LED Lantern	COMPLETED
Guy Close	Broadstairs	Replacement of 1 no street light complete with LED Lantern	COMPLETED
Coniston Avenue	Ramsgate	Replacement of 8 no street lights complete with LED Lanterns	Works Programmed for Completion by end March 2017
Grasmere Avenue	Ramsgate	Replacement of 4 no street lights complete with LED Lanterns	Works Programmed for Completion by end March 2017
Derwent Avenue	Ramsgate	Replacement of 3 no street lights complete with LED Lanterns	Works Programmed for Completion by end March 2017
Drybeck Avenue	Ramsgate	Replacement of 1 no street lights complete with LED Lanterns	Works Programmed for Completion by end March 2017
Eskdale Avenue	Ramsgate	Replacement of 8 no street lights complete with LED Lanterns	Works Programmed for Completion by end March 2017
Helvellyn Avenue	Ramsgate	Replacement of 3 no street lights complete with LED Lanterns	Works Programmed for Completion by end March 2017

Hawes Avenue	Ramsgate	Replacement of 3 no street lights complete with LED Lanterns	Works Programmed for Completion by end March 2017
Kentmere Avenue	Ramsgate	Replacement of 4 no street lights complete with LED Lanterns	Works Programmed for Completion by end March 2017
Kirkstone Avenue	Ramsgate	Replacement of 2 no street lights complete with LED Lanterns	Works Programmed for Completion by end March 2017
Windermere Avenue	Ramsgate	Replacement of 1 no street light complete with LED Lantern	Works Programmed for Completion by end March 2017
Albion Road	Birchington	Replacement of 1 no street light complete with LED Lantern	Works Programmed for Completion by end March 2017
Langdale Avenue	Ramsgate	Replacement of 9 no street lights complete with LED Lanterns	Works Programmed for Completion by end March 2017
Cannonbury Road	Ramsgate	Replacement of 1 no street light complete with LED Lantern	Works Programmed for Completion by end March 2017
Guildford Road	Westgate	Replacement of 7 no street lights complete with LED Lanterns	Works Programmed for Completion by end March 2017
Langham Close	Margate	Replacement of 2 no street lights complete with LED Lanterns	Works Programmed for Completion by end March 2017
Royal Esplanade	Ramsgate	Replacement of 1 no street light complete with LED Lantern	Works Programmed for Completion by end March 2017
Chatham Street	Ramsgate	Replacement of 1 no street light complete with LED Lantern	Works Programmed for Completion by end March 2017

Dane Road	Margate	Replacement of 1 no street light complete with LED Lantern	Works Programmed for Completion by end March 2017
Manston Road	Ramsgate	Replacement of 1 no street light complete with LED Lantern	Works Programmed for Completion by end March 2017
Cottage Road	Ramsgate	Replacement of 1 no street light complete with LED Lantern	Works Programmed for Completion by end March 2017
Upper Dane Road	Margate	Replacement of 1 no street light complete with LED Lantern	Works Programmed for Completion by end March 2017
Staner Court	Ramsgate	Replacement of 1 no street light complete with LED Lantern	Works Programmed for Completion by end March 2017

Nethercourt Farm Road	Ramsgate	Replacement of 1 no street light complete with LED Lantern	Works Programmed for Completion by end March 2017
High Street	Margate	Replacement of 1 no street light complete with LED Lantern	Works Programmed for Completion by end March 2017
ST Peters Park Road	Broadstairs	Replacement of 1 no street light complete with LED Lantern	Works Programmed for Completion by end March 2017
Ingoldsby Road	Birchington	Replacement of 1 no street light complete with LED Lantern	Works Programmed for Completion by end March 2017
ST Georges Road	Ramsgate	Replacement of 1 no street light complete with LED Lantern	Works Programmed for Completion by end March 2017
Thanet Road	Ramsgate	Replacement of 1 no street light complete with LED Lantern	Works Programmed for Completion by end March 2017
Shottendane Road	Margate	Replacement of 2 no street lights complete with LED Lanterns	Works Programmed for Completion by end March 2017
Gloucester Avenue	Margate	Replacement of 11 no street lights complete with LED Lanterns	Works Programmed for Completion by end March 2017
Western Road	Margate	Replacement of 11 no street lights complete with LED Lanterns	Works Programmed for Completion by end March 2017

Appendix D – Transportation and Safety Schemes

The Schemes Planning and Delivery Team is implementing a number of schemes within the Thanet District, in order to meet Kent County Council’s strategic targets (for example, addressing traffic congestion, or improving road safety). Contact Officer – **Nikola Floodgate**

Appendix D1 – Casualty Reduction

Identified to address a known history of personal injury crashes

Casualty Reduction Schemes – <i>Contact Officer Kelly Garrett</i>			
Location	Parish	Description of Works	Current Status
A255 St Peters Road j/w B2052 College Road	Margate	Refresh High Friction Surfacing (HFS) on St Peters Road (approach to roundabout from the QEQM) & refresh ‘Look Right’ ‘Look Left’ lining	Works complete
A299 Canterbury Road West j/w Hengist Way (Cliffsend roundabout)	Minster	Replace existing roundabout chevron on approach from Minster with chevroflex chevrons & yellow backed chevrons	Works complete
A299 Hengist Way (Sevenscore roundabout)	Minster	Replace existing marker posts on slip with chevroflex chevrons, continue HFS round the bend	Works complete
A299/ B2190 Minster Road (Minster roundabout)	Minster	Improved signing on A299 approach from Monkton	Works largely complete (roundabout warning signs outstanding as at 21/02/17)
B2050 Manston Road j/w Shottendane Road	Birchington	Refresh HFS, new verge marker posts & vegetation clearance	Works complete
A299 Thanet Way (St Nicholas roundabout)	St Nicholas at Wade	CCTV survey & remedial measures	CCTV survey complete (police contacted for clearway compliance & surfacing due to be retextured)
A28 Canterbury Road	St Nicholas at Wade	Phase 2: Average speed cameras between Brooksend and St Nicholas roundabout	Works programmed for spring 2017 (delay caused by power supply arrangements)
A254 Ramsgate Road / Margate Road, Broadstairs	Margate/ Broadstairs/ Ramsgate	Route study	Route survey complete & ‘quick win’ measures complete (signing and lining)
A255 Margate, Broadstairs, Ramsgate	Margate/ Broadstairs/ Ramsgate	Route study	Route survey complete & ‘quick win’ measures complete (signing and lining)

Appendix D2 – Integrated Transport Schemes

Local Transport Plan funded non-casualty reduction schemes

Integrated Transport Schemes – <i>Contact Officer Kelly Garrett</i>			
Location	Parish	Description of Works	Current Status
Broadstairs Schools	Broadstairs & St Peters	New zebra crossing on A255 Broadstairs Road near Edge End Road. Feasibility study & forward design of signalisation with pedestrian facilities at the A255 Broadstairs Road junction with Fairfield Road.	Works complete Junction signalisation not feasible (alternative crossing facility on Fairfield Road proposed for 2017/18 pending bid outcome)
Broadstairs Schools	Broadstairs & St Peters	Advisory 20mph zone	Works programmed for March 2017
Sloe Lane, Broadstairs	Broadstairs & St Peters/ Margate	Feasibility survey, design & land negotiations for a cycle link between A255 Dane Court Road and A254 Ramsgate Road	Detailed design stage (construction proposed for 2017/18 pending bid outcome)

Appendix D3 – Local Growth Fund

Central Government Funded schemes to support economic development.

Local Growth Fund schemes – <i>Contact Officer Kelly Garrett</i>			
Location	Parish	Description of Works	Current Status
Ramsgate Station/ Station Approach Road	Ramsgate	Improvements to station car park and access road, to include buildouts and signing and lining	Works complete

Appendix D4 – Section 106 Schemes

Developer funded highway works being delivered by Schemes Planning & Delivery Team.

Section 106 schemes – <i>Contact Officer Kelly Garrett</i>			
Location	Parish	Description of Works	Current Status
Monkton Road Taylor Road Thorne Road St Marys Road Molineux Road	Minster	Road safety Scheme. Footway widening at the junction of Monkton Road and Taylor Road. Provision of a layby in Taylor Road. Construction of a build out in Thorne Road and prohibition of vehicles entering Thorne Road from the Taylor Road / St Marys Road junction. Signing and lining works in Taylor Road, Thorne Road, St Marys Road and Molineux Road	Works complete. Some additional works required.
Laundry Road	Minster	Passing place	Detailed design stage

Appendix E – Developer Funded Works

Developer Funded Works (Section 278 Works) Contact Officer Jamie Hare			
Road Name	Parish	Description of Works	Current Status
TH2019 New Haine Road	Ramsgate	New pedestrian crossing	On Maintenance.
The Centre, Newington TH2037	Ramsgate	Highway Works associated with regeneration scheme.	Works completed, awaiting sign o street lighting.
Northdown Road Th00036	Margate	Capital House Section 38 residential development with new access onto Northdown Road.	Work completed 1 street light to relocated before adoption
Marstons Pub Margate Road TH3008	Broadstairs	New access serving public house.	On Maintenance
Sainsbury's Westwood Cross TH3013/3014/3006	Broadstairs	New link road between New Haine Road and Margate Road, including amendments to existing roundabouts, serving new superstore	Final remedials to be completed
Newington Road TH3016	Ramsgate	New access to private development	Design approved, awaiting signing agreement before works can commence
Melbourne Ave TH3015	Ramsgate	New access to private development	On Maintenance.
Ramsgate Station Forecourt TH3020	Ramsgate	Improvement to station entrance	On Maintenance.
Flour Mill, Margate Road, Ramsgate TH3022	Ramsgate	New access to private development	On Maintenance.
45-51 Sea Road, TH3024	Birchington	New footway in St Clements Road	On Maintenance.
TH3026 A256 Westwood Road, St. Georges Primary School	Broadstairs	New access to school and puffin crossing	Remedial works completed, final s awaited.

Appendix F – Traffic Systems

There is a programme of scheduled maintenance to refurbish life expired traffic signal equipment across the county based upon age and fault history. The delivery of these schemes is dependent upon school terms and holiday periods; local residents, businesses and schools will be informed verbally and by a letter drop of the exact dates when known.

Traffic Systems - Contact Officer: Toby Butler		
Location	Description of Works	Current Status
Allenby Road / Newington Road	Refurbishment of traffic signal controlled junction	Completed November 2016
B2054 Military Road near harbour Parade	Refurbishment of traffic signal controlled crossing	Due to start February 2017 for 3 weeks

Appendix G - PROW

Thanet - No planned works

Public Rights of Way – Contact Manager-Andrew Hutchinson			
Path No	Parish	Description of Works	Current Status
No works planned			

Appendix H – Bridge Works

Bridge Works – Contact Officer Kevin Gore			
Road Name	Parish	Description of Works	Current Status
No works planned			

Appendix I – Combined Member Grant

The following schemes are those which have been approved for funding by both the relevant Member and by the Director of Highways. The list only includes schemes, which are

- in design, or
- at consultation stage, or
- about to be programmed, or
- recently completed on site.

The list is up to date as of **17th February 2017**.

The details given below are for highway projects only. This report does not detail contributions Members have made to other groups such as parish councils, or highway studies and surveys funded by Members. Schemes not approved at time of writing are also excluded from the list.

More information on the schemes listed below can be found via Kent Gateway, the online database for all Combined Member Grant schemes and studies, or by contacting the Schemes Planning and Delivery Team.

Martyn Heale and Trevor Shonk – Ramsgate

Scheme	Cost	Status
Chatham Street, Ramsgate – New pedestrian crossing point (build out) By Farley's/ Chatham and Clarendon Grammar School	£5,100	Works complete

Trevor Shonk - Ramsgate

Scheme	Cost	Status
Brown tourism signs – Ramsgate Wartime Tunnels	£1276	Works complete
Elms Avenue Ramsgate - Resurfacing of amenity area. Vegetation clearance and sweeping of urban alleyways in Ramsgate.	£5338	Works complete

Jeff Elenor – Margate West

Scheme	Cost	Status
Ursuline College, Canterbury Road Westgate - Install 4 pedestrian guardrails	£1479	Works complete
Grove Gardens Margate - Planting of 14 trees	£3500	Work to be completed by end of March 2017
Westgate Bay Avenue, Westgate -Carriageway patching and lining works	£3500	Work to be completed by end of March 2017
Westbrook Avenue j/w Bridge Road, Margate – Installation of vehicle activated sign	£4916	Work to be completed by end of March 2017

Mo Elenor – Margate and Cliftonville

Scheme	Cost	Status
High Street, Margate - Install 3 Doric style bollards to prevent vehicle overrun.	£642	Works completed
Northdown Road junction with Foreland Avenue, Margate – Crash remedial works to Install reflective bollards, new hatching markings and refresh existing junction markings along with associated footway repairs.	£3000	Work to be completed by end of March 2017
Marine Terrace, Margate - reconstruct footway and install Doric bollards to prevent vehicle overrun.	£3900	Work to be completed by end of March 2017

Alan Terry – Broadstairs and Sir Moses Montefiore

Scheme	Cost	Status
Convent Road, Broadstairs – Install speed restriction terminal signs.	£479	Works commenced to be completed by March 2017

1.1 Legal Implications

1.1.1 Not applicable.

1.2 Financial and Value for Money Considerations

1.2.1 Not applicable.

1.3 Risk Assessment

1.3.1 Not applicable.

Contact: Toby Howe / Paul Valek 03000 418181