

Highway Works Programme 2012/13

A report by Kent County Council, Highways and Transportation to the Thanet Joint Transportation Board on Wednesday 12th December 2012

Introduction

1. This report summarises the identified schemes that have been programmed for construction by Kent County Council- Highways and Transportation in 2012/13. Each County Council Directorate is expected to ensure that the cash limits for next year are adhered to. Any within-year Directorate pressures must therefore be met from these cash limits and budgets/work programmes would have to be adjusted accordingly.

Road Surface Treatments

2. **Micro Asphalt** –see ANNEX A1
Surface Dressing– see ANNEX A2

Highway Maintenance Schemes

3. **Carriageway Schemes** - see ANNEX B1
Footway Schemes - see ANNEX B2
Drainage Maintenance Works – see ANNEX B3
4. Indicated below are those schemes identified for the Thanet district for construction 2012/13 funded through the Local Transport Plan.

Local Transport Plan Funded Schemes - see ANNEX C1
Countywide Schemes - see ANNEX C2
Public Rights of Way (LTP Funded) – see ANNEX C3
Developer Funded Schemes (Delivered by KCC) - see ANNEX C4

Other Works

5. **Bridge Works** - see ANNEX D1
County Members Highway Fund Works See Annexes 1 – 8 to this report
Major Capital Projects - see ANNEX D3

Contact Officers:

Toby Howe	Highway Manager (East)
Paul Valek	District Manager
Mary Gillett	Resurfacing Manager
Sue Kinsella	Street Lighting Manager
Andy Corcoran	Traffic Schemes and Members Highway Fund Manager
Andrew Hutchison	Public Rights of Way Area Manager (East)
Tony Ambrose	Structures Manager
Katie Lewis	Flood and Drainage Manager

Tel : 08458 247 800

ANNEX A – ROAD SURFACE TREATMENTS

ANNEX A1 – Micro Asphalt

Location	Description	Status
Victoria Road, Margate	Whole Length	To be programmed Spring 2013
Addington Road, Margate	Whole Length	To be programmed Spring 2013
York Ave, Broadstairs and St Peters	Whole length	Completed July 2012
Seamark Close, Monkton	Whole Length	To be programmed Spring 2013
Sandalwod Drive, St. Nicholas	Whole Length	To be programmed Spring 2013
Whitehall Estate	Nixon Ave, Gywen, Bradley, Wheatly Rds, Coleman Crescent	To be programmed Spring 2013
Dunstan Ave, Westgate	Whole Length	To be programmed Spring 2013
Lymington Road (Inc. St. Lukes and Linden Close) Margate	Whole Length	To be programmed Spring 2013
Kings Avenue, Broadstairs	Whole Length	To be programmed Spring 2013
Bishops Avenue, Broadstairs	Whole Length	To be programmed Spring 2013
Queens Avenue, Broadstairs	Whole Length	To be programmed Spring 2013
Knights Avenue, Broadstairs	Whole Length	To be programmed Spring 2013
Castle Avenue, Broadstairs	Whole Length	To be programmed Spring 2013
Harrow Dene, Broadstairs	Whole Length	To be programmed Spring 2013
Rugby Close, Broadstairs	Whole Length	To be programmed Spring 2013
Repton Close, Broadstairs	Whole Length	To be programmed Spring 2013
Millfield, Broadstairs	Whole Length	To be programmed Spring 2013
St. Peters Court, Broadstairs	Whole Length	To be programmed Spring 2013
Prospect Road, Minster	Whole Length	To be programmed Spring 2013
Edgar Road, Minster	Whole Length	To be programmed Spring 2013
Freemans Road, Minster	Whole Length	To be programmed Spring 2013
Augustine Road, Minster	Whole Length	To be programmed Spring 2013
Kenton Gardens, Minster	Whole Length	To be programmed Spring

		2013
Prospect Gardens, Minster	Whole Length	To be programmed Spring 2013

ANNEX B – HIGHWAY MAINTENANCE SCHEMES

ANNEX B1 – CARRIAGEWAY SCHEMES

Location	Description	Budget	Status
St Nicholas Roundabout	Roundabout	£48,070	To be programmed March 2013
Manston Road Ramsgate	Tesco Roundabout - Princess Margaret Avenue	£44,298	Complete
Royal Parade Ramsgate	Leopold Road to Maderia Walk including Leopold Road and Maderia Walk	£99,452	Complete
King Street Ramsgate	Broad Street – Plains of Waterloo	£73,288	To be programmed Spring 2013
Northdown Road Margate	Junction with Queen Elizabeth Avenue	£30,600	To be programmed Spring 2013
Park Road Margate	Full Length	£34,710	To be programmed Spring 2013
Beacon Road Broadstairs	Full Length	£79,138	To be programmed March 2013
Osbourne Road Broadstairs	Full Length	£96,277	To be programmed March 2013

ANNEX B2 – FOOTWAY SCHEMES

Location	Description	Budget	Status
St Crispins Road, Westgate	Footway Surfacing works	£41,969	Complete
Cliff Road, Birchington	Footway Surfacing works	£17,759	Complete
Minster Road, Ramsgate	Footway Surfacing works	£27,000	January 2013
Goodwin Road, Ramsgate	Footway Surfacing works	£7,000	February 2013

ANNEX B3 – DRAINAGE MAINTENANCE WORKS

Cleansing of gullies on strategic and locally important roads is continuing. This schedule will be available online shortly.

Location	Description	Status
Westwood Road, Broadstairs	Install new soakaway in footway and alter existing drainage system	Works Now Complete
Marine Terrace, Margate	Install additional kerb drainage to assist with localised flooding by clock tower.	To be completed by end of financial Year

Other small drainage repairs are also being carried out throughout the District of Thanet

ANNEX B4 – STREET LIGHTING SCHEMES

Structural testing has identified column and lanterns that require replacing to form the 2012/13 programme of work. Works orders are currently being raised, from which a programme of will be identified. The programme will be reported to the next meeting of the board.

Complete new lighting scheme to replace old concrete columns in High Street Broadstairs
Programmed over a 4 day period starting Feb 14th 15th 18th and 19th.

ANNEX C – TRANSPORTATION, PROW & SAFETY SCHEMES

Location	Description	Status
TE33, TE34 Minster	Surface improvements, Developer Funded	Programmed for 2012/13

ANNEX C1 – LOCAL TRANSPORT PLAN FUNDED SCHEMES

The Traffic Schemes Team have analysed the crash clusters within the Thanet District, from which a shortlist of sites has been identified. Below is a summary of these locations.

Location	Description	Status
Northdown Road j/w Godwin Road, Cliftonville	Zebra Crossing to be installed on the existing build out between Cash Maker and Cooke & Co estate agents.	Design Stage. Amendments to the design have been undertaken following a stage 1 safety audit, it is hoped that the works will be programmed later this year for implementation in early 2013..
Ramsgate Road j/w Granville Road, Broadstairs	Arrange for a pedestrian and vehicle turning count to be carried out, in addition arrange for a speed survey to be undertaken.	Design Stage. Surveys have been undertaken and a design is currently being drawn up.
Acol Hill j/w Manston Road, Birchington	Proposed HFS to be installed on the B2048 (Acol Hill), direction sign to Manston / Two Chimneys to be erected	Works have been programmed for implementation in 2012/13.

Manston Road, Birchington	Proposed SLOW markings to be added next to the existing bend warning signs.	Works have been programmed for implementation in 2012/13.
Minster Road j/w Shottendane Road, Westgate on Sea	Proposed HFS to be installed on Shottendane Road at the junction, SLOW markings to be added next to existing junction warning signs. Ops to refresh the existing giveway markings on Minster Road and move the existing sign plates,	. Works have been programmed for implementation in 2012/13.

ANNEX C3 –PUBLIC RIGHTS OF WAY (LTP Funded)

Location	Description	Status
TE33, TE34 Minster	Surface improvements, Developer Funded	Programmed for 2012/13

ANNEX C4 – DEVELOPER FUNDED SCHEMES (Section 278 Works)

Location	Description	Status
Westwood	New Neighbourhood road network	Agreement signed – Provisional start date of January subject to Kent Permit being secured
Monkton Road, Minster	Junction works as part of section 38 development	Complete
Grange Road, Ramsgate, Denne	Waiting restrictions and highway works for new doctors surgery	Finishing works commenced, completion by end of December
Grange Road, Ramsgate, Jenners	New access and footway works	Works ongoing
Margate Sea Defence	Highway works associated with flood defence scheme	Technical Approval Complete, Works ongoing
The Centre, Newington	Highway works associated with regeneration scheme	Technical approval complete – Awaiting signing of S278 Agreement - slight delay on signing due to land ownership issues
Capital House, Northdown Road, Margate	Section 38 residential development with new access onto Northdown Road	Works Ongoing

ANNEX D – OTHER WORKS

ANNEX D1 – BRIDGE WORKS

Location	Description	Status
Seaview Terrace West Margate	Strengthen as existing retaining wall in poor condition. Joint scheme with Thanet DC	Thanet District Council seeking developer contribution.
Andrews Passage, Margate (from High Street to Marine Gardens, Margate)	Condition of railings at this location	temporary measures carried out to ensure Andrew's Passage remain open. Subsequent decision to be made to close the route or carry out permanent remedial work

ANNEX D2 – COUNTY MEMBER HIGHWAY FUND WORKS

Please see Annex 1 attached to this report.

ANNEX D3 – MAJOR CAPITAL PROJECTS

Location	Description	Budget	Status
East Kent Access Phase 2	Scheme to improve remaining sections of A299 and A256 to support East Kent	£87m	Scheme opened in May. Works to investigate and resolve a drainage issue at Cottington Bridge causing local settlement are underway and close to completion. Traffic management measures along Canterbury Road West and Sandwich Road were completed in October. It is early days and drivers need to get used to them but there are a number of concerns about these measures and the operation of the Lord of the Manor junction and a meeting is being arranged with representatives the Cliffsend Parish Council & Residents Association to discuss – the community are particularly concerned about the continued high use of the old roads and in particular the speed of traffic.

Annex List

Annex 1	Thanet Member's Highway Fund update – Robert Bayford
Annex 2	Thanet Member's Highway Fund update – Robert Burgess
Annex 3	Thanet Member's Highway Fund update – Elizabeth Green
Annex 4	Thanet Member's Highway Fund update – Bill Hayton
Annex 5	Thanet Member's Highway Fund update – Charles Hibberd
Annex 6	Thanet Member's Highway Fund update – Michael Jarvis
Annex 7	Thanet Member's Highway Fund update – John Kirby
Annex 8	Thanet Member's Highway Fund update – Chris Wells