

To: Thanet Joint Transportation Board
By: KCC Highways and Transportation
Date: 19th December 2013
Subject: Highway Works Programme 2013/14

Classification: Information Only

Summary: This report updates Members on the identified schemes approved for construction in 2013/14

1. Introduction

This report provides an update and summarises schemes that have been programmed for delivery in 2013/14

Footway and Carriageway Improvement Schemes – see Appendix A

Drainage Repairs & Improvements – see Appendix B

Street Lighting – see Appendix C

Developer Funded Works – see Appendix D

Transportation and Safety Schemes – see Appendix E

Public Rights of Way – see Appendix F

Member Highway Fund – see Appendix G

Conclusion

1. This report is for Members information.

Contact Officers:

The following contact officers can be contacted on **03000 418181**

Toby Howe	Highway Manager (East)
Paul Valek	Thanet District Manager
Neil Tree	Carriageway Surface Treatment
Russell Boorman	Carriageway Machine Surfacing
Wendy Boustead	Footway Improvement Team Leader
Katie Lewis	Drainage Manager
Sue Kinsella	Street Lighting Manager
Toby Butler	Intelligent Transport Systems Manager
Richard Heaps	Transportation and Safety Schemes
Melvyn Twycross	PROW
Tony Ambrose	Structures Manager
Bob White	Developer Funded Works

Appendix A – Footway and Carriageway Improvement Schemes

The delivery of these schemes is weather dependent; should it prove not possible to carry out these works on the planned dates, new dates will be arranged and the residents will be informed by a letter drop to their homes.

Surface Treatments - <i>Contact Officer Neil Tree</i>			
Micro Asphalt Schemes			
Road Name	Parish	Extent of Works	Current Status
Prospect Gardens	Minster	From its junction with Prospect Road to end of cul-de-sac	To be assessed for alternative treatment.
Machine Resurfacing – <i>Contact Officer Russell Boorman</i>			
Road Name	Parish	Extent of Works	Current Status
Shallows Road	Broadstairs and St Peters	Dane Court Road to St Peter's Footpath	Completed
A28 Canterbury Road	Birchington and Margate	Hundreds Stable to Ursuline College and outside King Ethelbert School	Completed
A256 Haine Road	Ramsgate	Manston Road - Lord of the Manor Roundabout	Completed

Appendix B – Drainage Repairs & Improvements

Drainage Repairs & Improvements - <i>Contact Officer Katie Lewis</i>			
Road Name	Parish	Description of Works	Current Status
St Peters Road	Margate	Installation of soakaways in verge adjacent to the A256	Works Completed 12/09/13
Upper Dane Road	Margate	Installation of Soakaways and additional Drainage.	Works Completed 29/10/13
Seamark Close	Monkton	Investigation and repair of damaged drainage system	Works to commence 09/12/13

Appendix C – Street Lighting

Safe & Sensible Street Lighting

Phase 1 - Trial Switch Off works across the county are progressing as planned albeit slightly behind programme. Liaison with the Police continues. There have been no incidents reported on those sites turned off.

Phase 2 - 75% of those responding to consultation on part-night proposals supported it. Implementation expected to commence in the west of the county by early December. Further announcements will be made nearer the time as each district is implemented.

The following columns are being replaced as they have been identified as high risk during structural testing. Work is programmed to be completed by the end of March 2014.

Street Lighting Column Replacement – <i>Contact Officer Sue Kinsella</i>			
Road Name	Column Ref	Location	Status
London Road	HLBV006	OPP ADJ 44 LHS	Completed
London Road	HLBV021	O/S 18	Completed
London Road	HLBV023	Opp 85	Completed
London Road	HLBV026	O/S 50	Completed
London Road	HLBV027	Opp 81	Completed
London Road	HLBV031	O/S 107	Completed
Dalby Square	HDAC008	OPP ADJ 25	Completed
Granville Avenue	HGBG003	O/S 8	Completed
Wentworth Drive	HWBJ002	O/S 5	Completed
Vine Close	HVAW004	O/S 25	Completed
Chichester Road	HCCZ007	O/S 22	Completed
Ramsgate Road	HCAW014	J/W CANTERBURY ROAD R-A-B	Completed
Coxes Avenue	HCGB002	O/S 15	Completed
Artillery Road	HACM004	Opp 27	Completed

Street Lighting Column Replacement – Contact Officer Sue Kinsella			
Road Name	Column Ref	Location	Status
Kirkstone Avenue	HKBD003	O/S 12/14	Completed
Danesmead Terrace	HDAX001	O/S 1	Completed
Friends Avenue	HFBR010	O/S 34	Completed
Bradley Road	HBCH502	O/S 46	Completed
West Dumpton Lane	HWBO028	OPP J/W SHIRLEY AVENUE	Completed
Zion Place	HZAA	J/W Northdown Road	Completed
Nixon Avenue	HNAZ501	O/S 24	Completed
Westfield Road	HWCB501	OPP 1	Completed
Laleham Road	HLAE001	S/O 103 NORTHDOWN PARK ROAD	Completed
Laleham Road	HLAE002	OPP 3	Completed
Laleham Road	HLAE003	O/S 9	Completed
Laleham Road	HLAE004	O/S 19	Completed
Laleham Road	HLAE006	O/S 31	Completed
Laleham Road	HLAE008	O/S 45/47	Completed
Laleham Road	HLAE010	O/S 61	Completed
Laleham Road	HLAE011	O/S 56/58	Completed
Byron Avenue	HUBI002	OPP R/O 122 BYRON AVENUE	Completed
Hawley Street	HHBG001	OPP 2/4	Completed
Hartsdown Road	HHEB503	OPP ALL SAINTS CHURCH MEMORIAL	Completed
King Street	HKAS012	OPP GARAGE	Completed
Station Road	HSFW005	O/S FLAG & WHISTLE PH	Completed
High Street	HHBX004	O/S 36 SHOP	Completed
High Street	HHBX005	O/S 35 SHOP	Completed
High Street	HHBX006	OPP J/W QUEENS ROAD	Completed
High Street	HHBX007	O/S 53 SHOP	Completed
High Street	HHBX008	O/S 67 SHOP	Completed
High Street	HHBX009	OPP 82 SHOP	Completed
High Street	HHBX010	OPP 88 SHOP	Completed
High Street	HHBX011	OPP J/W VERE ROAD	Completed
High Street	HHBX012	O/S 104	Completed
High Street	HHBX013	O/S 130 SHOP	Completed
High Street	HHBX014	O/S 89 SHOP	Completed
High Street	HHBX015	O/S 107	Completed
High Street	HHBX016	J/W STANLEY PLACE	Completed
High Street	HHBX017	O/S 162 SHOP	Completed
High Street	HHBX018	OPP J/W CLARENDON ROAD	Completed
Bromstone Road	HBDB006	O/S 19	Completed
Bromstone Road	HBDB008	O/S 22	Completed

Street Lighting Column Replacement – Contact Officer Sue Kinsella			
Road Name	Column Ref	Location	Status
Bromstone Road	HBDB009	O/S 26	Completed
Bromstone Road	HBDB013	O/S 38	Completed
Bromstone Road	HBDB015	O/S 40	Completed
Bromstone Road	HBDB016	OPP 48	Completed
Bromstone Road	HBDB025	O/S 73/75	Completed
Royal Esplanade	HRBR030	ADJ 50 RHS	Completed
St Peters Road	HSFG039	1ST BTW 145 AND J/W DANE COURT ROAD	Completed
High Street	HHEG007	O/S 72/74	Completed
Ramsgate Road	HRAD018	OPP 64	Completed
Eastchurch Road	HEAD042	O/S 101	Completed
Hugin Avenue	HHDJ010	OPP 54/56	Completed
Turner Street	HTCT003	O/S 8/10	Completed
Abbey Grove	HAAB002	O/S 6	Completed
Abbey Grove	HAAB003	O/S 14	Completed
Empire Terrace	HEBM001	S/O 1 NASH ROAD	Completed
Queens Road	HQAN009	OPP J/W KING EDWARD AVENUE	Completed
Dane Court Road	HDAH003	3RD FROM BROADSTAIRS ROAD R-A-B	Completed
Dane Court Road	HDAH004	4TH FROM BROADSTAIRS ROAD R-A-B	Completed
Dane Court Road	HDAH006	6TH FROM BROADSTAIRS ROAD R-A-B	Completed
Gordon Square	HGAY002	OPP 2/3	Completed
Edge End Road	HEAM505	J/W VALE ROAD	Completed
Trinity hill Car Park	HTDK001	CENTRE OF CAR PARK	Completed
Thanet Road	HTAH002	SIDE OF No12	Completed
Queens Road	HQAN009	OPP J/W KING EDWARD AVENUE	Completed
Newington Road	HNAV518	O/S 90	Completed
Newington Road	HNAV519	OPP 92	Completed
Rydal Avenue	HRCA002	O/S 6	Completed
Canterbury Road East	HCAT518	OPP J/W GRASMERE AVENUE	Completed
Dumpton Park Road	HDCG057	O/S 77	Completed
Beacon Road	HBEG022	OPP 160	Completed
Park Avenue	HPAL032	O/S 116	Completed
The Ridgeway	HTBM018	O/S 64/66	Completed
The Ridgeway	HTBM015	O/S 48	Completed
Colburn Road	HCEQ006	O/S 8	Completed
Foads Lane	HFAY506	OPP S/O 6 GREYSTONES ROAD	Completed

Street Lighting Column Replacement – Contact Officer Sue Kinsella			
Road Name	Column Ref	Location	Status
Foads Lane	HFAY502	J/W SANDWICH ROAD	Completed
Canterbury Road West	HCAQ030	O/S 7	Completed
Canterbury Road West	HCAQ036	2nd BTW 22 & 40	Completed
Canterbury Road West	HCAQ037	3rd BTW 22 & 40	Completed
Canterbury Road West	HCAQ040	O/S 46	Completed
Canterbury Road	HCIE229	O/S 385	Completed
Canterbury Road	HCIE231	OPP CAFÉ LHS	Completed
Canterbury Road	HCIE244	OPP PACE PETROL GARAGE	Completed
Canterbury Road	HCAV006	OPP SIESTA	Completed
Canterbury Road	HCIH032	OPP 129	Completed
Canterbury Road	HCIH036	1st ON BRIDGE	Completed
Canterbury Road	HCIH037	2nd ON BRIDGE	Completed
Canterbury Road	HCIH038	3rd ON BRIDGE	Completed
Canterbury Road	HCIH039	4th ON BRIDGE	Completed
Canterbury Road	HCIH073	O/S 186	Completed
Canterbury Road	HCIH088	O/S 240	Completed
Canterbury Road	HCIG172	OPP J/W EDWARD DRIVE	Completed
Canterbury Road	HCIG179	OPP 137 LHS	Completed
Canterbury Road	HCIG184	OPP S/O 1/3 CHARLESWORTH DRIVE	Completed
Canterbury Road	HCIG193	OPP ADJ 191 LHS	Completed
Green Lane	HGBJ008	OPP R/O 63 ST MICHAELS AVENUE	Completed
Green Lane	HGBJ010	J/W ST MICHAELS AVENUE RHS	Completed
Green Lane	HGBJ018	R/O 7 ST MICHAELS AVENUE LHS	Completed
Godwin Road	HGAR014	ADJ 1 GODWIN BUNGALOWS	Completed
Ethelbert Road	HECJ001	R/O 11	Completed
Ethelbert Road	HECJ003	R/O 39	Completed
Ethelbert Road	HECJ004	R/O 53	Completed
Eastern Esplanade	HEAF016	J/W THIRD AVENUE RHS	Completed
Eastern Esplanade	HEAF017	ADJ J/W THIRD AVENUE RHS	Completed
Eastern Esplanade	HEAF018	J/W SURREY ROAD RHS	Completed

Street Lighting Column Replacement – Contact Officer Sue Kinsella			
Road Name	Column Ref	Location	Status
Eastern Esplanade	HEAF019	OPP J/W SURREY ROAD	Completed
Eastern Esplanade	HEAF021	J/W CORNWALL GARDENS RHS	Completed
Eastern Esplanade	HEAF022	O/S 14	Completed
Eastern Esplanade	HEAF023	O/S ST ANNES CHURCH	Completed
Ellington Place	HEBD001	J/W HIGH STREET	Completed
Buckingham Road	HUBK002	R/O 36 BUCKINGHAM ROAD	Completed
Beacon Roa	HBEG011	O/S 58	Completed
Canterbury Road	HCIG172	OPP J/W EDWARD DRIVE	Completed
Canterbury Road	HCIG179	OPP 137 LHS	Completed
Canterbury Road	HCIG184	OPP S/O 1/3 CHARLESWORTH DRIVE	Completed
Canterbury Road	HCIG193	OPP ADJ 191 LHS	Completed
Albion Road	HAAY009	O/S 48	Completed
Cottage Road	HCFV001	S/O EAST CLIFF HOUSE	Replacement by end of Jan 2014
High Street	HHBX001	J/W CHARLOTTE STREET	Replacement by end of Jan 2014
High Street	HHBX002	O/S 14/16 SHOP	Replacement by end of Jan 2014
High Street	HHBX003	O/S YE OLD CROWN P/H	Replacement by end of Jan2014
John Street	HJAD001	J/W YORK STREET	Replacement by end of Jan 2014
Rodney Street.	HRBB003	O/S 23	Replacement by end of Jan 2014
Canterbury Road	HCIH086	O/S 295	Replacement by end of Jan 2014

Appendix D – Developer Funded Works

Developer Funded Works (Section 278 Works) Contact Officer Glenn Holliday			
Road Name	Parish	Description of Works	Current Status
Westwood	Ramsgate	New Neighbouring Road network.	Works are 90% complete. All carriageways are complete with only footways remaining. UKPN are currently carrying out diversion works in Star Lane, therefore delaying the final works in this area till Jan 2014. The developer is aiming to have all the footways surfaced by mid December.
Ramsgate Road	Broadstairs	Hereson School. New Access and zebra crossing on Ramsgate Road and New access of Merrivale Heights serving residential development.	Technical approval granted and section 278 agreement signed. All works to Merrivale Heights are complete along with the junction to the development off Ramsgate Road. The remainder of the works will commence in Jan 2014.
Grange Road	Ramsgate	Waiting restrictions and highway works for new doctors surgery.	Works Complete, scheme on Maintenance
Margate Sea Defence	Margate	Highway Works associated with flood defence scheme.	Works complete, scheme on Maintenance
The Centre, Newington	Ramsgate	Highway Works associated with regeneration scheme.	S278 agreement signed and works on going
Northdown Road	Margate	Capital House Section 38 residential development with new access onto Northdown Road.	Works Complete
Westwood Road	Broadstairs	New scheme New access to DFS Store.	Works Complete
Honeysuckle Road	Ramsgate	New scheme footway works and new access to residential development.	Works Complete, double yellow line to be reinstated following resurfacing.

Future Works

New Haine Road / Margate Road	Broadstairs	New link road from New Haine Road to Margate Road via new Sainsburys development	Works have stage 1 approval subject to Member consultation, works planned to commence April 2014.
-------------------------------	-------------	--	---

Appendix E – Transportation and safety schemes

The Traffic Schemes Team is implementing a number of schemes within the Thanet District, in order to meet Kent County Council's strategic targets (for example, addressing traffic congestion, or improving road safety). New Casualty Reduction Measures (CRMs) have been identified to address a known history of personal injury crashes; for Members' information, these are specifically highlighted with an asterisk:

Local Transport Plan Funded Schemes- Contact Officer Kelly Garrett			
Road Name	Parish	Description of Works	Current Status
Acol Hill/ Manston Road	Birchington	Proposed HFS to be installed on the B2048 (Acol Hill), direction sign to Manston / Two Chimneys to be erected	Works complete
Manston Road	Birchington	Proposed SLOW markings to be added next to the existing bend warning signs	Works complete
Minster Road/ Shottendane Road	Westgate on Sea	Proposed HFS to be installed on Shottendane Road at the junction, SLOW markings to be added next to existing junction warning signs. Ops to refresh the existing giveway markings on Minster Road and move the existing sign plates	Works complete
Northdown Road/Godwin Road*	Cliftonville	Zebra Crossing to be installed on the existing build-out between Cash Maker and Cooke & Co estate agents	Works complete
Ramsgate Road/Granville Road*	Broadstairs	Arrange for a pedestrian and vehicle turning count to be carried out, in addition arrange for a speed survey to be undertaken	No crash pattern obvious. No further crashes this year so scheme deferred until 2014/2015

Local Transport Plan Funded Schemes- Contact Officer Kelly Garrett

Road Name	Parish	Description of Works	Current Status
Fort Road/ Love Lane/ King Street/ Hawley Street	Margate	Pedestrian route improvements to Turner Contemporary. Zebra crossing to be installed across Hawley Street. Footway to be widened on King Street. Localised kerb works/ build outs.	Works Programmed for Mid-January 2014.
Park Lane/ Brunswick Road*	Birchington	One mains powered interactive sign to be installed with additional slow markings. Existing 'side road ahead' sign to be moved to accommodate this. Speed limit terminal signs to be moved and TRO revised	Works programmed for December 2013.
Canterbury Road West and Sandwich Road	Cliffs End	Proposed traffic calming measures aimed at transferring more through traffic onto new A299 (Cliffsend by-pass) and slowing remaining traffic on Canterbury Road West and Sandwich Road. Phase 1: Three month trial of signals on Canterbury Road West and part closure on northern Lord of the Manor roundabout. Phase 2: Subject to consultation results and success of 3 month trial, phase 1 to be made permanent and other traffic calming measures implemented.	Public consultation on new proposals for Canterbury Road West and Sandwich Road due to end on 29/12/13. Phase 1 Trial works completed 11 th November 2013. Trial to run Nov 13 to Feb 14. Phase 2 Works planned for spring 2014.
Broadley Road/ St Peters Road	Margate	Have secured funding to install a toucan crossing at the junction of Broadley Road and St Peters Road	Detail design stage. Works to be programmed for January 2014.
Thanet QBP - public transport infrastructure	District wide	Bus stop infrastructure improvements at pair of bus stops on Cecil Street, Margate (opposite & adjacent to Thanet DC offices). To include footway widening at stop opposite Thanet DC offices.	Detail design stage. Works planned for Jan/ Feb 2014.

Appendix F – Public Rights Of Way

Public Rights of Way – <i>Contact Officer Melvyn Twycross</i>			
Path No	Parish	Description of Works	Current Status
TE33	Minster	Surface improvements to footpath	Complete
TE34	Minster	Surface improvements to footpath	Complete
TE462 (s106)	Minster	Surface improvements to footpath	Complete

Appendix G – Member Highway Fund

Member Highway Fund programme update for the Thanet District.

All Members in the Thanet District have now submitted applications, but many are still at the design or approval stage. The following schemes are those which have been approved by both the relevant Member and have been approved by John Burr Director for Enterprise and Environment and is up to date as of 5th November 2013.

More detail on the schemes below can be found within the individual Member update sheets which are available for each Member to access online.

Alan Terry and Zita Wiltshire – Broadstairs and Sir Moses Montefiore

Scheme	Cost	Status
Vicarage Street, St. Peters – installation of new conservation sign posts for village name plate	£650	Complete
Broadstairs Road roundabout – Summer and winter planting of roundabout and general maintenance of site for one full year.	£6300	Winter planting complete
Throughout Broadstairs division – Hire of a caretaker crew to carry out general cleaning, vegetation clearance and sign realigning throughout division.	£3,000	Complete

Jeffrey Elenor – Margate West

Scheme	Cost	Status
St Mildred's Road and Station Road, Westgate-on-Sea – Planting of 3 new trees, 5 new benches, 2 cycle stands and some new planters throughout the main shopping area of Westgate.	£17,392	Awaiting programme date

Martyn Heale and Trevor Shonk – Ramsgate

Scheme	Cost	Status
Wellington crescent, Ramsgate – Installation of new pedestrian refuge island	£11,600	Consultation stage
St Luke's Avenue, Ramsgate – New traffic calming scheme involving 5 series of traffic cushions.	£12,620	Consultation stage

Mo Elenor – Margate and Cliftonville

Scheme	Cost	Status
Margate High Street and nearby roads – Hire of a caretaker crew to carry out general cleaning, vegetation clearance and sign realigning throughout Margate High Street and nearby area.	£3,000	Complete

Scheme	Cost	Status
Northumberland Avenue, Cliftonville (o/s Primary School) – Installation of new zebra crossing and kerb build out. Scheme to be jointly funded with KCC Member William Scobie.	£10,580	Consultation stage
Margate High Street and Cecil Square – Signage improvements in Margate High Street, and new car parks sign in Cecil Square.	£3,665	Programmed for December 2013 Awaiting power connections

Roger Latchford – Birchington and Villages

Scheme	Cost	Status
Hereward Avenue, Birchington – Planting of 8 new trees in the existing grass verge at various locations.	£2,980	Works complete
Alpha Road, Birchington – Installation of new zebra crossing outside Birchington library.	£15,767	Awaiting programme date

William Scobie – Margate and Cliftonville

Scheme	Cost	Status
Northumberland Avenue, Cliftonville (o/s Primary School) – Installation of new zebra crossing and kerb build out. Scheme to be jointly funded with KCC Member Mo Elenor	£10,580	Consultation stage
Lister Road, Drapers Close and various roads around the QEQM hospital – Funding of additional TDC parking enforcement around the QEQM hospital.	£650	Works ongoing
Crundale Way, Margate – Request for traffic survey	£500	Survey tubes currently on site

1.1 Legal Implications

1.1.1 Not applicable.

1.2 Financial and Value for Money Considerations

1.2.1 Not applicable.

1.3 Risk Assessment

1.3.1 Not applicable.

Contact: Toby Howe / Paul Valek 03000 418181