

**To:** Thanet Joint Transportation Board  
**By:** KCC Highways and Transportation  
**Date:** 27<sup>th</sup> March 2014  
**Subject:** Highway Works Programme 2014/15

**Classification:** Information Only

---

Summary: This report updates Members on the identified schemes approved for construction in 2013/14

---

## **1. Introduction**

This report provides an update and summarises schemes that have been programmed for delivery in 2014/15

**Footway and Carriageway Improvement Schemes** – see Appendix A

**Drainage Repairs & Improvements** – see Appendix B

**Street Lighting** – see Appendix C

**Developer Funded Works** – see Appendix D

**Transportation and Safety Schemes** – see Appendix E

**Public Rights of Way** – see Appendix F

**Member Highway Fund** – see Appendix G

## Conclusion

1. This report is for Members information.

## Contact Officers:

The following contact officers can be contacted on **03000 418181**

Toby Howe	Highway Manager (East)
Paul Valek	Thanet District Manager
Neil Tree	Carriageway Surface Treatment
Russell Boorman	Carriageway Machine Surfacing
Wendy Boustead	Footway Improvement Team Leader
Katie Lewis	Drainage Manager
Sue Kinsella	Street Lighting Manager
Toby Butler	Intelligent Transport Systems Manager
Richard Heaps	Transportation and Safety Schemes
Melvyn Twycross	PROW
Tony Ambrose	Structures Manager
Bob White	Developer Funded Works

## **Appendix A – Footway and Carriageway Improvement Schemes**

The delivery of these schemes is weather dependent; should it prove not possible to carry out these works on the planned dates, new dates will be arranged and the residents will be informed by a letter drop to their homes.

<b>Surface Dressing – Contact Officer Mr Neil Tree</b>			
<b>Road Name</b>	<b>Parish</b>	<b>Extent of Works</b>	<b>Current Status</b>
Bedlam Court Lane	Minster	Whole Length	Programmed to start Spring/Summer 2014
Foxborough Lane	Minster	Whole Length	Programmed to start Spring/Summer 2014
Joss Gap Road	Broadstairs	Whole Length	Programmed to start Spring/Summer 2014
Whiteness Road	Broadstairs	Whole Length	Programmed to start Spring/Summer 2014
The Lanes	Minster	Whole Length	Programmed to start Spring/Summer 2014
Grinsell Hill	Minster	Whole Length	Programmed to start Spring/Summer 2014
Cottington Road	Minster	From its junction with Thorne Hill to A299 slip road	Programmed to start Spring/Summer 2014
Convent Road	Broadstairs and St Peters	From its junction with George Hill Road to its junction with Joss Gap Road	Programmed to start Spring/Summer 2014
Hereson Road	Broadstairs and St Peters	From its junction with Sycamore Grange to its junction with Ramsgate Road	Programmed to start Spring/Summer 2014
A255 Ramsgate Road	Broadstairs and St Peters	From its junction with Gladstone Road to Ramsgate Road roundabout	Programmed to start Spring/Summer 2014

**Micro Asphalt Schemes – Contact Officer Mr Neil Tree**

<b>Road Name</b>	<b>Parish</b>	<b>Extent of Works</b>	<b>Current Status</b>
Radley Close	Broadstairs	Whole length including junction with Tina Gardens	Programmed to start Spring/Summer 2014
Dumpton Lane	Ramsgate	From its junction with the railway bridge to its junction with College Road	Programmed to start Spring/Summer 2014
Linden Avenue & Dalmaney Close	Broadstairs	Whole length	Programmed to start Spring/Summer 2014
Pysons Road	Ramsgate and Broadstairs	From its junction with Margate Road to its junction with Hopes Lane	Programmed to start Spring/Summer 2014
Vicarage Street	Broadstairs	Whole length	Programmed to start Spring/Summer 2014
Church Street	Broadstairs	Whole length	Programmed to start Spring/Summer 2014
High Street St Peters	Broadstairs	Whole length	Programmed to start Spring/Summer 2014
Hopeville Avenue	Broadstairs	Whole length	Programmed to start Spring/Summer 2014
Albion Road	Birchington	Whole length	Programmed to start Spring/Summer 2014
Roxburgh Road	Westgate	Whole length	Programmed to start Spring/Summer 2014
Sundew Grove	Ramsgate	Whole length	Programmed to start Spring/Summer 2014
Hollicondane Road	Ramsgate	Whole length	Programmed to start Spring/Summer 2014

**Machine Resurfacing – Contact Officer Mr Russell Boorman**

Road Name	Parish	Extent of Works	Current Status
A256 Westwood Road/Northwood Road Roundabout	Broadstairs	Eastbound and westbound approaches only	Programmed to start Summer/Autumn 2014
A28 Canterbury Road	St Nicholas-at-Wade	Southbound approach to roundabout	Programmed to start Summer/Autumn 2014
A255 High Street	Broadstairs	Both approaches to the pedestrian crossing near Carlton Avenue	Programmed to start Summer/Autumn 2014
Station Road/St Mildreds Road	Westgate	Westgate Bay Avenue to Railway bridge/St Mildreds Road to Roxburgh Road	Programmed to start Summer/Autumn 2014

**Footway Improvement - Contact Officer Mrs Wendy Boustead**

Road Name	Parish	Extent and Description of Works	Current Status
Callis Court Road	Broadstairs and St Peters	From its junction with Grange Road to its junction with Reading Street. This scheme is still in the design stages. Construction still to be determined.	Programmed to start Summer/Autumn 2014

**Appendix B – Drainage Repairs & Improvements**

**Drainage Repairs & Improvements - Contact Officer Katie Lewis**

Road Name	Parish	Description of Works	Current Status
St Peters Road	Broadstairs	Installation of soakaways in verge adjacent to the A256	Works Completed 12/09/13
Upper Dane Road	Margate	Installation of new Drainage system and Soakaways	Works Completed 29/10/13
Monkton Road	Minster	Installation of new drainage system	Works Completed 22/11/13
Manston Road	Manston	Drainage improvement works	Works Completed 15/11/13

## Appendix C – Street Lighting

The following columns are being replaced as they have been identified as high risk during structural testing. Work is programmed to be completed by the end of July 2014.

<b>Street Lighting Column Replacement – Contact Officer Sue Kinsella</b>			
<b>Road Name</b>	<b>Column Ref</b>	<b>Location</b>	<b>Status</b>
London Road	HLBV006	OPP ADJ 44 LHS	Complete
London Road	HLBV021	O/S 18	Complete
London Road	HLBV023	Opp 85	Complete
London Road	HLBV026	O/S 50	Complete
London Road	HLBV027	Opp 81	Complete
London Road	HLBV031	O/S 107	Complete
Dalby Square	HDAC008	OPP ADJ 25	Complete
Granville Avenue	HGBG003	O/S 8	Complete
Wentworth Drive	HWBJ002	O/S 5	Complete
Vine Close	HVAW004	O/S 25	Complete
Chichester Road	HCCZ007	O/S 22	Complete
Ramsgate Road	HCAW014	J/W CANTERBURY ROAD R-A-B	Complete
Coxes Avenue	HCGB002	O/S 15	Complete
Artillery Road	HACM004	Opp 27	Complete
<b>Sandwich Road</b>	<b>HSAL066</b>	<b>OPP JET GARAGE</b>	<b>Proposed Improvement scheme</b>
Kirkstone Avenue	HKBD003	O/S 12/14	Complete
Danesmead Terrace	HDAX001	O/S 1	Complete
Friends Avenue	HFBR010	O/S 34	Complete
Bradley Road	HBCH502	O/S 46	Complete
West Dumpton Lane	HWBO028	OPP J/W SHIRLEY AVENUE	Complete
Zion Place	HZAA	J/W Northdown Road	Complete
<b>Cottage Road</b>	<b>HCFV001</b>	<b>S/O EAST CLIFF HOUSE</b>	<b>Awaiting base plate / socket and reprogramming</b>
Nixon Avenue	HNAZ501	O/S 24	Complete
Westfield Road	HWCB501	OPP 1	Complete
Laleham Road	HLAE001	S/O 103 NORTHDOWN PARK ROAD	Complete but still awaiting old concrete column to be removed
Laleham Road	HLAE002	OPP 3	Complete
Laleham Road	HLAE003	O/S 9	Complete
Laleham Road	HLAE004	O/S 19	Complete
Laleham Road	HLAE006	O/S 31	Complete
Laleham Road	HLAE008	O/S 45/47	Complete
Laleham Road	HLAE010	O/S 61	Complete
Laleham Road	HLAE011	O/S 56/58	Complete
Byron Avenue	HUBI002	OPP R/O 122 BYRON AVENUE	Complete

Hawley Street	HHBG001	OPP 2/4	Job reissued paperwork missing will need to be done OOH with 4 way lights
Hartsdown Road	HHEB503	OPP ALL SAINTS CHURCH MEMORIAL	Post and light unit up but No sign face or UKPN Service
King Street	HKAS012	OPP GARAGE	Complete
Station Road	HSFW005	O/S FLAG & WHISTLE PH	Complete
High Street	HHBX001	J/W CHARLOTTE STREET	Awaiting UKPN approval
High Street	HHBX002	O/S 14/16 SHOP	Awaiting UKPN approval
High Street	HHBX003	O/S YE OLD CROWN P/H	Awaiting UKPN approval
High Street	HHBX004	O/S 36 SHOP	Complete
High Street	HHBX005	O/S 35 SHOP	Complete
High Street	HHBX006	OPP J/W QUEENS ROAD	Complete
High Street	HHBX007	O/S 53 SHOP	Complete
High Street	HHBX008	O/S 67 SHOP	Complete
High Street	HHBX009	OPP 82 SHOP	Complete
High Street	HHBX010	OPP 88 SHOP	Complete
High Street	HHBX011	OPP J/W VERE ROAD	Complete
High Street	HHBX012	O/S 104	Complete
High Street	HHBX013	O/S 130 SHOP	Complete
High Street	HHBX014	O/S 89 SHOP	Complete
High Street	HHBX015	O/S 107	Complete
High Street	HHBX016	J/W STANLEY PLACE	Complete
High Street	HHBX017	O/S 162 SHOP	Complete
High Street	HHBX018	OPP J/W CLARENDON ROAD	Complete
Bromstone Road	HBDB006	O/S 19	Complete
Bromstone Road	HBDB008	O/S 22	Complete
Bromstone Road	HBDB009	O/S 26	Complete
Bromstone Road	HBDB013	O/S 38	Complete
Bromstone Road	HBDB015	O/S 40	Complete
Bromstone Road	HBDB016	OPP 48	Complete
Bromstone Road	HBDB025	O/S 73/75	Complete
Royal Esplanade	HRBR030	ADJ 50 RHS	Complete
St Peters Road	HSFG039	1ST BTW 145 AND J/W DANE COURT ROAD	Complete
High Street	HHEG007	O/S 72/74	Complete
Ramsgate Road	HRAD018	OPP 64	Complete
Eastchurch Road	HEAD042	O/S 101	Complete
Hugin Avenue	HHDJ010	OPP 54/56	Complete
Turner Street	HTCT003	O/S 8/10	Complete
Abbey Grove	HAAB002	O/S 6	Complete
Abbey Grove	HAAB003	O/S 14	Complete
Empire Terrace	HEBM001	S/O 1 NASH ROAD	Complete

Queens Road	HQAN009	OPP J/W KING EDWARD AVENUE	Job was cancelled and Re raised Replacement by the end of May
Dane Court Road	HDAH003	3RD FROM BROADSTAIRS ROAD R-A-B	Complete
Dane Court Road	HDAH004	4TH FROM BROADSTAIRS ROAD R-A-B	Complete
Dane Court Road	HDAH006	6TH FROM BROADSTAIRS ROAD R-A-B	Complete
Gordon Square	HGAY002	OPP 2/3	Complete
Edge End Road	HEAM505	J/W VALE ROAD	Complete
Trinity hill Car Park	HTDK001	CENTRE OF CAR PARK	Complete
Thanet Road	HTAH002	SIDE OF No12	Complete
Newington Road	HNAV518	O/S 90	Complete
Newington Road	HNAV519	OPP 92	Complete
Rydal Avenue	HRCA002	O/S 6	Complete
Canterbury Road East	HCAT518	OPP J/W GRASMERE AVENUE	Complete
Dumpton Park Road	HDCG057	O/S 77	Complete
Beacon Road	HBEG022	OPP 160	Complete
Park Avenue	HPAL032	O/S 116	Complete
The Ridgeway	HTBM018	O/S 64/66	Complete
The Ridgeway	HTBM015	O/S 48	Complete
John Street	HJAD001	J/W YORK STREET	Problems with foundations, it has been agreed with the owner of the Bijou Hotel that a wall mounted unit can be used. Replacement by end of April
Colburn Road	HCEQ006	O/S 8	Complete
Foads Lane	HFAY506	OPP S/O 6 GREYSTONES ROAD	Complete
Foads Lane	HFAY502	J/W SANDWICH ROAD	Complete
Rodney Street.	HRBB003		Problems with parking and access Road Closure Required
		o/s23	
Canterbury Road West	HCAQ030	O/S 7	Complete
Canterbury Road West	HCAQ036	2nd BTW 22 & 40	Complete
Canterbury Road West	HCAQ037	3rd BTW 22 & 40	Complete
Canterbury Road West	HCAQ040	O/S 46	Complete
Canterbury Road	HCIE229	O/S 385	Complete
Canterbury Road	HCIE231	OPP CAFÉ LHS	Complete
Canterbury Road	HCIE244	OPP PACE PETROL GARAGE	Complete
Canterbury Road	HCAV006	OPP SIESTA	Complete
Canterbury Road	HCIH032	OPP 129	Complete

Canterbury Road	HCIH036	1st ON BRIDGE	Complete
Canterbury Road	HCIH037	2nd ON BRIDGE	Complete
Canterbury Road	HCIH038	3rd ON BRIDGE	Complete
Canterbury Road	HCIH039	4th ON BRIDGE	Complete
Canterbury Road	HCIH073	O/S 186	Complete
Canterbury Road	HCIH086	O/S 295	Replacement by end of May
Canterbury Road	HCIH088	O/S 240	Complete
Canterbury Road	HCIG172	OPP J/W EDWARD DRIVE	Complete
Canterbury Road	HCIG179	OPP 137 LHS	Complete
Canterbury Road	HCIG184	OPP S/O 1/3 CHARLESWORTH DRIVE	Complete
Canterbury Road	HCIG193	OPP ADJ 191 LHS	Complete
Green Lane	HGBJ008	OPP R/O 63 ST MICHAELS AVENUE	Complete
Green Lane	HGBJ010	J/W ST MICHAELS AVENUE RHS	Complete
Green Lane	HGBJ018	R/O 7 ST MICHAELS AVENUE LHS	Complete
Godwin Road	HGAR014	ADJ 1 GODWIN BUNGALOWS	Complete
Ethelbert Road	HECJ001	R/O 11	Complete
Ethelbert Road	HECJ003	R/O 39	Complete
Ethelbert Road	HECJ004	R/O 53	Complete
Eastern Esplanade	HEAF016	J/W THIRD AVENUE RHS	Complete
Eastern Esplanade	HEAF017	ADJ J/W THIRD AVENUE RHS	Complete
Eastern Esplanade	HEAF018	J/W SURREY ROAD RHS	Complete
Eastern Esplanade	HEAF019	OPP J/W SURREY ROAD	Complete
Eastern Esplanade	HEAF021	J/W CORNWALL GARDENS RHS	Complete
Eastern Esplanade	HEAF022	O/S 14	Complete
Eastern Esplanade	HEAF023	O/S ST ANNES CHURCH	Complete
Ellington Place	HEBD001	J/W HIGH STREET	Complete
Buckingham Road	HUBK002	R/O 36 BUCKINGHAM ROAD	Complete
Beacon Roa	HBEG011	O/S 58	Complete
Canterbury Road	HCIG172	OPP J/W EDWARD DRIVE	Complete
Canterbury Road	HCIG179	OPP 137 LHS	Complete
Canterbury Road	HCIG184	OPP S/O 1/3 CHARLESWORTH DRIVE	Complete
Canterbury Road	HCIG193	OPP ADJ 191 LHS	Complete
Albion Road	HAAY009	O/S 48	Complete

**Appendix D – Developer Funded Works**

<b>Developer Funded Works (Section 278 Works) Contact Officer Glenn Holliday</b>			
<b>Road Name</b>	<b>Parish</b>	<b>Description of Works</b>	<b>Current Status</b>
Westwood	Ramsgate	New Neighbouring Road network.	Works are 99% complete. All carriageways and footways are complete. 4 of the 5 toucan Crossings have been commissioned. The remaining toucan crossing will be commissioned mid March at which time the works will be complete.
Ramsgate Road	Broadstairs	Hereson School. New Access and zebra crossing on Ramsgate Road and New access of Merrivale Heights serving residential development.	Technical approval granted and section 278 agreement signed. All works are complete other than the final resurfacing to Ramsgate Rd, this will commence once agreement is finalised with the lane rental team.
Margate Road Westwood	Broadstairs	New access serving Proposed Marstons Pub and restaurant	Technical Approval granted, awaiting Completion of S278 agreement.
Margate Sea Defence	Margate	Highway Works associated with flood defence scheme.	Works complete, scheme on Maintenance
The Centre, Newington	Ramsgate	Highway Works associated with regeneration scheme.	S278 agreement signed and works ongoing
Northdown Road	Margate	Capital House Section 38 residential development with new access onto Northdown Road.	Works Complete
Vere Road	Broadstairs	New access road serving New coach park and Residential development	Technical Assessment has commenced and legal Instructions have been issued for the Section 38 Agreement.
New Sainsbury's Store Margate Road/ New Haine Road	Broadstairs	New link road between New Haine Road and Margate Road including associated works to the roundabouts on Margate Road and New Haine Road.	Technical Assessment ongoing and legal agreements being prepared. Developer intends to start work in April 2014

## **Appendix E – Transportation and safety schemes**

The Traffic Schemes Team is implementing a number of schemes within the Thanet District, in order to meet Kent County Council's strategic targets (for example, addressing traffic congestion, or improving road safety). New Casualty Reduction Measures (CRMs) have been identified to address a known history of personal injury crashes; for Members' information, these are specifically highlighted with an asterisk:

<b>Local Transport Plan Funded Schemes- Contact Officer Kelly Garrett</b>			
<b>Road Name</b>	<b>Parish</b>	<b>Description of Works</b>	<b>Current Status</b>
Acol Hill/ Manston Road	Birchington	Proposed HFS to be installed on the B2048 (Acol Hill), direction sign to Manston / Two Chimneys to be erected	Works complete
Manston Road	Birchington	Proposed SLOW markings to be added next to the existing bend warning signs	Works complete
Minster Road/ Shottendane Road	Westgate on Sea	Proposed HFS to be installed on Shottendane Road at the junction, SLOW markings to be added next to existing junction warning signs. Ops to refresh the existing giveaway markings on Minster Road and move the existing sign plates	Works complete
Northdown Road/ Godwin Road*	Cliftonville	Zebra Crossing to be installed on the existing build-out between Cash Maker and Cooke & Co estate agents	Works complete
Ramsgate Road/ Granville Road*	Broadstairs	Arrange for a pedestrian and vehicle turning count to be carried out, in addition arrange for a speed survey to be undertaken	No crash pattern obvious. No further crashes this year so scheme deferred until 2014/2015
Fort Road/ Love Lane/ King Street/ Hawley Street	Margate	Pedestrian route improvements to Turner Contemporary. Zebra crossing to be installed across Hawley Street. Footway to be widened on King Street. Localised kerb works/ build outs.	Works Programmed for March 2014.

Park Lane/ Brunswick Road*	Birchington	One mains powered interactive sign to be installed with additional slow markings. Existing 'side road ahead' sign to be moved to accommodate this. Speed limit terminal signs to be moved and TRO revised	Works complete except for the marking of the red high friction patch and 30mph roundel which will be completed when weather permits.
Canterbury Road West and Sandwich Road	Cliffsend	Proposed traffic calming measures aimed at transferring more through traffic onto new A299 (Cliffsend by-pass) and slowing remaining traffic on Canterbury Road West and Sandwich Road.  Phase 1: Three month trial of signals on Canterbury Road West and part closure on northern Lord of the Manor roundabout.  Phase 2: Subject to consultation results and success of 3 month trial, phase 1 to be made permanent and other traffic calming measures implemented.	Public consultation on new proposals for Canterbury Road West and Sandwich Road due to end on 29/12/13.  Phase 1 Trial works completed 11 <sup>th</sup> November 2013. Trial to run Nov 13 to Feb 14.  Phase 2 Works planned for spring 2014.
Broadley Road/ St Peters Road	Margate	Have secured funding to install a toucan crossing at the junction of Broadley Road and St Peters Road	Works under construction. Completion expected March 14.
Thanet QBP - public transport infrastructure	District wide	Bus stop infrastructure improvements at pair of bus stops on Cecil Street, Margate (opposite & adjacent to Thanet DC offices). To include footway widening at stop opposite Thanet DC offices.	Works planned for March/ April 2014.
A255 Broadstairs Road *	Broadstairs	Pedestrian Crossing outside Charles Dickens Secondary School	Works planned for 2014/15
A28 Canterbury Road *	St Nicholas-at-Wade/ Birchington	Phase 1: On section between St Nicholas roundabout and Brooksend: Signing/ lining/ road studs/ reduced speed limit on dual carriageway/ mobile safety camera at Brooksend.	Works planned for 2014/15

## Appendix F – Public Rights Of Way

<b>Public Rights of Way – Contact Officer Melvyn Twycross</b>			
<b>Path No</b>	<b>Parish</b>	<b>Description of Works</b>	<b>Current Status</b>
NO further updates			

## Appendix G – Member Highway Fund

All Members in the Thanet District have now submitted applications, but many are still at the design or approval stage. The following schemes are those which have been approved by both the relevant Member and have been approved by John Burr, and is up to date as of 28<sup>th</sup> February 2014.

More detail on the schemes below can be found within the individual Member update sheets which are available for each Member to access online.

### **Alan Terry and Zita Wiltshire (combined) – Broadstairs and Sir Moses Montefiore**

<b>Scheme</b>	<b>Cost</b>	<b>Status</b>
<b>Callis Court Road, Broadstairs</b> – Resurfacing of public footway from Grange Road junction to Reading Street junction and installation of new SLOW markings and road narrowing signs.	£9,600 contribution	Awaiting programme date
<b>Broadstairs Road roundabout</b> – Summer and winter planting of roundabout and general maintenance of site for one full year.	£6300	Summer planting due in April 2014

### **Alan Terry – Broadstairs and Sir Moses Montefiore**

<b>Scheme</b>	<b>Cost</b>	<b>Status</b>
<b>Westwood Road, Broadstairs</b> – installation of new bus shelter at the St. Peters bound bus stop opposite Asda. Bus shelter will include internal light and advertising boards.	£10,240	Awaiting programme date

### **Zita Wiltshire – Broadstairs and Sir Moses Montefiore**

<b>Scheme</b>	<b>Cost</b>	<b>Status</b>
<b>Victoria Parade, Broadstairs</b> – installation of pedestrianized zone with new block paving surface.	£12,710	Consultation stage. Ends w/c 17/3/14

### **Jeffrey Elenor – Margate West**

<b>Scheme</b>	<b>Cost</b>	<b>Status</b>
<b>St Mildred's Road and Station Road, Westgate-on-Sea</b> – Planting of 3 new trees, 5 new benches, 2 cycle stands and some new planters throughout the main shopping area of Westgate.	£17,392	Complete
<b>Westgate-on-Sea</b> – New winter safety equipment and salt bin for residents of Westgate Residents Association.	£415	Complete

<b>Various areas within Margate West division –</b> Contribution to the continued running of the route 32 bus service on Sundays and bank holidays, until the end of March 2014.	£1,760	Complete
---	--------	----------

#### **Martyn Heale and Trevor Shonk – Ramsgate**

<b>Scheme</b>	<b>Cost</b>	<b>Status</b>
<b>Wellington crescent, Ramsgate</b> – Installation of new pedestrian refuge island	£11,600	Complete, awaiting remedials
<b>St Luke’s Avenue, Ramsgate</b> – New traffic calming scheme involving 5 series of traffic cushions.	£12,620	Awaiting programme date. Road closure April 2014.
<b>Margate Road, Ramsgate</b> – Installation of a zebra crossing near the junction with Coxes Lane.	£22,020	Consultation stage finished. No objections.

#### **Mo Elenor – Margate and Cliftonville**

<b>Scheme</b>	<b>Cost</b>	<b>Status</b>
<b>A254 Ramsgate Road and nearby roads</b> – Improved signage to Margate Crematorium	£2,525	Programmed for late March 2014
<b>Northumberland Avenue, Cliftonville (o/s Primary School)</b> – Installation of new zebra crossing and kerb build out. Scheme to be jointly funded with KCC Member William Scobie.	£10,580	Awaiting decision at JTB
<b>Margate High Street and Cecil Square</b> – Signage improvements in Margate High Street, and new car parks sign in Cecil Square.	£3,665	Complete
<b>Various areas within Margate and Cliftonville division</b> – Contribution to the continued running of the route 32 bus service on Sundays and bank holidays, until the end of March 2014.	£1,480	Complete

#### **Roger Latchford – Birchington and Villages**

<b>Scheme</b>	<b>Cost</b>	<b>Status</b>
<b>Hereward Avenue, Birchington</b> – Planting of 8 new trees in the existing grass verge at various locations.	£2,980	Complete
<b>Alpha Road, Birchington</b> – Installation of new zebra crossing outside Birchington library.	£15,767	Complete
<b>Smugglers Way and various roads, Birchington</b> – New tree planting to replace any plants damaged during the recent storms and bad weather.	£2,503	Works in progress.

## William Scobie – Margate and Cliftonville

<b>Scheme</b>	<b>Cost</b>	<b>Status</b>
<b>Northumberland Avenue, Cliftonville (o/s Primary School)</b> – Installation of new zebra crossing and kerb build out. Scheme to be jointly funded with KCC Member Mo Elenor.	£10,580	Awaiting decision at JTB
<b>Lister Road, Drapers Close and various roads around the QEQM hospital</b> – Funding of additional TDC parking enforcement around the QEQM hospital.	£650	Complete
<b>Crundale Way, Margate</b> – Request for traffic survey	£500	Complete
<b>Grotto Hill, Margate</b> – Request for traffic survey	£500	Complete

### 1.1 Legal Implications

1.1.1 Not applicable.

### 1.2 Financial and Value for Money Considerations

1.2.1 Not applicable.

### 1.3 Risk Assessment

1.3.1 Not applicable.

---

Contact: Paul Valek 03000 418181