

To: Thanet Joint Transportation Board
By: KCC Highways and Transportation
Date: 12th June 2014
Subject: Highway Works Programme 2014/15

Classification: Information Only

Summary: This report updates Members on the identified schemes approved for construction in 2014/15

1. Introduction

This report provides an update and summarises schemes that have been programmed for delivery in 2014/15

Footway and Carriageway Improvement Schemes – see Appendix A

Drainage Repairs & Improvements – see Appendix B

Street Lighting – see Appendix C

Developer Funded Works – see Appendix D

Transportation and Safety Schemes – see Appendix E

Public Rights of Way – see Appendix F

Member Highway Fund – see Appendix G

Conclusion

1. This report is for Members information.

Contact Officers:

The following contact officers can be contacted on **03000 418181**

Toby Howe	Highway Manager (East)
Paul Valek	Thanet District Manager
Neil Tree	Carriageway Surface Treatment
Russell Boorman	Carriageway Machine Surfacing
Wendy Boustead	Footway Improvement Team Leader
Katie Lewis	Drainage Manager
Sue Kinsella	Street Lighting Manager
Toby Butler	Intelligent Transport Systems Manager
Kelly Garrett	Transportation and Safety Schemes
Melvyn Twycross	PROW
Tony Ambrose	Structures Manager
Glenn Holliday	Developer Funded Works

Appendix A – Footway and Carriageway Improvement Schemes

The delivery of these schemes is weather dependent; should it prove not possible to carry out these works on the planned dates, new dates will be arranged and the residents will be informed by a letter drop to their homes.

Surface Dressing – Contact Officer Mr Neil Tree			
Road Name	Parish	Extent of Works	Current Status
Bedlam Court Lane	Minster	Whole Length	Completed
Foxborough Lane	Minster	Whole Length	Completed
Joss Gap Road	Broadstairs	Whole Length	Programmed to start Spring/Summer 2014
Whiteness Road	Broadstairs	Whole Length	Programmed to start Spring/Summer 2014
The Lanes	Minster	Whole Length	Completed
Grinsell Hill	Minster	Whole Length	Completed
Cottington Road	Minster	From its junction with Thorne Hill to A299 slip road	Postponed due to Gas works
Convent Road	Broadstairs and St Peters	From its junction with George Hill Road to its junction with Joss Gap Road	Programmed to start Spring/Summer 2014
Hereson Road	Broadstairs and St Peters	From its junction with Sycamore Grange to its junction with Ramsgate Road	Programmed to start Spring/Summer 2014
A255 Ramsgate Road	Broadstairs and St Peters	From its junction with Gladstone Road to Ramsgate Road roundabout	Programmed to start Spring/Summer 2014
Micro Asphalt Schemes – Contact Officer Mr Neil Tree			
Road Name	Parish	Extent of Works	Current Status
Radley Close	Broadstairs	Whole length including junction with Tina Gardens	Programmed to start 23/06/2014

Dumpton Lane	Ramsgate	From its junction with the railway bridge to its junction with College Road	Programmed to start 28/06/2014
Linden Avenue & Dalmaney Close	Broadstairs	Whole length	Programmed to start 27/06/2014
Pysons Road	Ramsgate and Broadstairs	From its junction with Margate Road to its junction with Hopes Lane	Programmed to start 18/06/2014
Vicarage Street	Broadstairs	Whole length	Programmed to start 26/06/2014
Church Street	Broadstairs	Whole length	Programmed to start 23/06/2014
High Street St Peters	Broadstairs	Whole length	Programmed to start 28/06/2014
Hopeville Avenue	Broadstairs	Whole length	Programmed to start 25/06/2014
Albion Road	Birchington	Whole length	Programmed to start 29/06/2014
Roxburgh Road	Westgate	Whole length	Programmed to start 29/06/2014
Sundew Grove	Ramsgate	Whole length	Programmed to start 23/06/2014
Hollicondane Road	Ramsgate	Whole length	Programmed to start 24/06/2014

Machine Resurfacing – Contact Officer Mr Russell Boorman

Road Name	Parish	Extent of Works	Current Status
A256 Westwood Road/Northwood Road Roundabout	Broadstairs	Eastbound and westbound approaches only	Programmed to start Summer/Autumn 2014
A28 Canterbury Road	St Nicholas-at-Wade	Southbound approach to roundabout	Programmed to start Summer/Autumn 2014

A255 High Street	Broadstairs	Both approaches to the pedestrian crossing near Carlton Avenue	Programmed to start Summer/Autumn 2014
Station Road/St Mildreds Road	Westgate	Westgate Bay Avenue to Railway bridge/St Mildreds Road to Roxburgh Road	Programmed to start Summer/Autumn 2014
School Lane	Ramsgate	Broad Street to Sussex Street	Programmed to start 30/05/14 - 05/06/14
Footway Improvement - Contact Officer Mrs Wendy Boustead			
Road Name	Parish	Extent and Description of Works	Current Status
Callis Court Road	Broadstairs and St Peters	From its junction with Grange Road to its junction with Reading Street. This scheme is still in the design stages. Construction still to be determined.	Programmed to start 06/10/14 for five weeks

Appendix B – Drainage Repairs & Improvements

Drainage Repairs & Improvements - Contact Officer Katie Lewis			
Road Name	Parish	Description of Works	Current Status
Canterbury Road	Brooksend, Birchington	Dig out pond and installation of additional gullies	Autumn 2014

Appendix C – Street Lighting

The following columns are being replaced as they have been identified as high risk during structural testing. Work is programmed to be completed by the end of July 2014.

Street Lighting Column Replacement – Contact Officer Sue Kinsella			
Road Name	Column Ref	Location	Status
MINNIS ROAD	HMCM004	BIRCHINGTON	TO BE PROGRAMED
MINNIS ROAD	HMCM005	BIRCHINGTON	TO BE PROGRAMED
MINNIS ROAD	HMCM019	BIRCHINGTON	TO BE PROGRAMED
MINNIS ROAD	HMCM020	BIRCHINGTON	TO BE PROGRAMED
MINNIS ROAD	HMCM029	BIRCHINGTON	TO BE PROGRAMED
MINNIS ROAD	HMCM031	BIRCHINGTON	TO BE PROGRAMED
MINNIS ROAD	HMCM035	BIRCHINGTON	TO BE PROGRAMED
MINNIS ROAD	HMCM036	BIRCHINGTON	TO BE PROGRAMED

SEA ROAD	HSAU047	WESTGATE	TO BE PROGRAMED
SEA ROAD	HSAU051	WESTGATE	TO BE PROGRAMED
SEA ROAD	HSAU052	WESTGATE	TO BE PROGRAMED
SEA ROAD	HSAU053	WESTGATE	TO BE PROGRAMED
SEA ROAD	HSAU054	WESTGATE	TO BE PROGRAMED
SEA ROAD	HSAU055	WESTGATE	TO BE PROGRAMED
SEA ROAD	HSAU057	WESTGATE	TO BE PROGRAMED
SEA ROAD	HSAU058	WESTGATE	TO BE PROGRAMED
SEA ROAD	HSAU063	WESTGATE	TO BE PROGRAMED
SEA ROAD	HSAU064	WESTGATE	TO BE PROGRAMED
SHOTTENDANE RD	HSCA006	MARGATE	TO BE PROGRAMED
SHOTTENDANE RD	HSCA012	MARGATE	TO BE PROGRAMED
SHOTTENDANE RD	HSCA014	MARGATE	TO BE PROGRAMED
SHOTTENDANE RD	HSCA019	MARGATE	TO BE PROGRAMED
SHOTTENDANE RD	HSCA024	MARGATE	TO BE PROGRAMED
SHOTTENDANE RD	HSCA026	MARGATE	TO BE PROGRAMED
SHOTTENDANE RD	HSCA027	MARGATE	TO BE PROGRAMED
SHOTTENDANE RD	HSCA028	MARGATE	TO BE PROGRAMED
SHOTTENDANE RD	HSCA030	MARGATE	TO BE PROGRAMED
SHOTTENDANE RD	HSCA031	MARGATE	TO BE PROGRAMED
GRANGE ROAD	HGBB013	RAMSGATE	TO BE PROGRAMED
GRANGE ROAD	HGBB023	RAMSGATE	TO BE PROGRAMED
GRANGE ROAD	HGBB025	RAMSGATE	TO BE PROGRAMED
LEOPOLD STREET	HLAZ001	RAMSGATE	TO BE PROGRAMED
LEOPOLD STREET	HLAZ002	RAMSGATE	TO BE PROGRAMED
LEOPOLD STREET	HLAZ003	RAMSGATE	TO BE PROGRAMED
LEOPOLD STREET	HLAZ004	RAMSGATE	TO BE PROGRAMED
CANTERBURY ROAD EAST	HCAT037	RAMSGATE	TO BE PROGRAMED
EASTERN EPLANADE	HEAF001	MARGATE	TO BE PROGRAMED
EASTERN EPLANADE	HEAF003	MARGATE	TO BE PROGRAMED
NORTHDOWN ROAD	HNCO033	MARGATE	TO BE PROGRAMED
NORTHDOWN ROAD	HNCO036	MARGATE	TO BE PROGRAMED
NORTHDOWN ROAD	HNCO037	MARGATE	TO BE PROGRAMED
NORTHDOWN ROAD	HNCO051	MARGATE	TO BE PROGRAMED
NORTHDOWN ROAD	HNCO066	MARGATE	TO BE PROGRAMED
NORTHDOWN ROAD	HNCO076	MARGATE	TO BE PROGRAMED
NORTHUMBERLAND AVENUE	HNBV002	MARGATE	TO BE PROGRAMED
NORTHUMBERLAND AVENUE	HNBV003	MARGATE	TO BE PROGRAMED
NORTHUMBERLAND AVENUE	HNBV005	MARGATE	TO BE PROGRAMED
NORTHUMBERLAND AVENUE	HNBV007	MARGATE	TO BE PROGRAMED
NORTHUMBERLAND AVENUE	HNBV011	MARGATE	TO BE PROGRAMED

PALM BAY AVENUE	HPAC029	MARGATE	TO BE PROGRAMED
PALM BAY AVENUE	HPAC031	MARGATE	TO BE PROGRAMED
PALM BAY AVENUE	HPAC032	MARGATE	TO BE PROGRAMED
ETHELBERT CRESCENT	HEBU005	MARGATE	TO BE PROGRAMED
WYNDHAM AVENUE	HWDZ001	MARGATE	TO BE PROGRAMED
BOUNDRY ROAD	HBCF017	RAMSGATE	TO BE PROGRAMED
VICTORIA ROAD	HVAQ009	RAMSGATE	TO BE PROGRAMED
ALL SAINTS AVENUE	HABN009	MARGATE	TO BE PROGRAMED
ALL SAINTS AVENUE	HABN012	MARGATE	TO BE PROGRAMED
HIGH STREET	HHES034	MARGATE	TO BE PROGRAMED
NETHERCOURT HILL	HNAO015	RAMSGATE	TO BE PROGRAMED
HAIN ROAD	HHAB049	RAMSGATE	TO BE PROGRAMED
HAIN ROAD	HHAB050	RAMSGATE	TO BE PROGRAMED
HAIN ROAD	HHAB057	RAMSGATE	TO BE PROGRAMED
CHANNEL ROAD	HWCI003	WESTWOOD IND EST	TO BE PROGRAMED
CHANNEL ROAD	HWCI005	WESTWOOD IND EST	TO BE PROGRAMED
CONTINENTAL APPROACH	HCJC001	WESTWOOD IND EST	TO BE PROGRAMED
CONTINENTAL APPROACH	HCJC004	WESTWOOD IND EST	TO BE PROGRAMED
STRASBOURG STREET	HSIQ001	WESTWOOD IND EST	TO BE PROGRAMED
TIVOLI ROAD	HTCD003	MARGATE	TO BE PROGRAMED
TIVOLI ROAD	HTCD004	MARGATE	TO BE PROGRAMED
TIVOLI ROAD	HTCD006	MARGATE	TO BE PROGRAMED
TIVOLI ROAD	HTCD010	MARGATE	TO BE PROGRAMED
MARGATE ROAD	HMAU121	RAMSGATE	TO BE PROGRAMED
PYSOND ROAD	HPDL040	BROADSTAIRS	TO BE PROGRAMED
PYSONS ROAD	HPDL042	BROADSTAIRS	TO BE PROGRAMED
WESTWOOD ROAD	HWCK013	BROADSTAIRS	TO BE PROGRAMED
MONKTON ROAD	HMCU002 TO HMCU032	MINSTER	TO BE PROGRAMED
MONKTON STREET	HTDH058 TO HTDH109	MONKTON	TO BE PROGRAMED
SANDWICH ROAD	HSAL066	RAMSGATE	PROPOSED IMPROVEMENT SCHEME
COTTAGE ROAD	HCFV001	RAMSGATE	STILL AWAITING EQUIPMENT
HAWLEY STREET	HHGB001	MARGATE	STILL AWAITING PROGRAMING
HIGH STREET	HHBX001	BROADSTAIRS	PROGRAMED WEEK COM 26th MAY
HIGH STREET	HHBX002	BROADSTAIRS	PROGRAMED WEEK COM 26th MAY
HIGH STREET	HHBX003	BROADSTAIRS	PROGRAMED WEEK COM 26th MAY

JOHN STREET		BROADSTAIRS	COMPLETED WITH A WALL MOUNTED UNIT
-------------	--	-------------	------------------------------------

PROPOSED CONCRETE REPLACEMENTS			
EASTCHURCH ROAD	22 COLUMNS TO COMPLETE EXISTING SCHEME	MARGATE	SITE INSPECTIONES AND RISK ASSESSMENTS CARRIED OUT
SUMMERFIELD ROAD	8 COLUMNS TO COMPLETE EXISTING SCHEME	MARGATE	SITE INSPECTIONES AND RISK ASSESSMENTS CARRIED OUT
MILLMEAD ROAD	37 COLUMNS TO COMPLETE EXISTING SCHEME	MARGATE	SITE INSPECTIONES AND RISK ASSESSMENTS CARRIED OUT
HIGH STREET	NEW LIGHTING SCHEME	RAMSGATE	DESIGNED ORDERS TO BE RAISED

Appendix D – Developer Funded Works

Developer Funded Works (Section 278 Works) <i>Contact Officer Glenn Holliday</i>			
Road Name	Parish	Description of Works	Current Status
Westwood	Ramsgate	New Neighbouring Road network.	Agreement signed – Works commenced on site on 7 th January 2013. First Cert. issued April 2014.
Ramsgate Road	Broadstairs	Hereson School. New Access and zebra crossing on Ramsgate Road and New access of Merrivale Heights serving residential development.	Technical approval granted and section 278 agreement signed. Works Completed
Grange Road	Ramsgate	Waiting restrictions and highway works for new doctors surgery.	Works Complete
Margate Sea Defence	Margate	Highway Works associated with flood defence scheme.	Works Complete and on Maintenance
The Centre, Newington	Ramsgate	Highway Works associated with regeneration scheme.	S278 agreement signed and works ongoing

Northdown Road	Margate	Capital House Section 38 residential development with new access onto Northdown Road.	Works Ongoing Part 1 Cert. issued.
Westwood Road	Broadstairs	New scheme New access to DFS Store.	Works Complete
Honeysuckle Road	Ramsgate	New scheme footway works and new access to residential development.	On maintenance.

Appendix E – Transportation and safety schemes

The Traffic Schemes Team is implementing a number of schemes within the Thanet District, in order to meet Kent County Council's strategic targets (for example, addressing traffic congestion, or improving road safety). New Casualty Reduction Measures (CRMs) have been identified to address a known history of personal injury crashes; for Members' information, these are specifically highlighted with an asterisk:

Local Transport Plan Funded Schemes- Contact Officer Kelly Garrett			
Road Name	Parish	Description of Works	Current Status
Fort Road/ Love Lane/ King Street/ Hawley Street	Margate	Pedestrian route improvements to Turner Contemporary. Zebra crossing to be installed across Hawley Street. Footway to be widened on King Street. Localised kerb works/ build outs. Extension to the old town 20mph zone.	Work complete.
Broadley Road/ St Peters Road	Margate	Have secured funding to install a toucan crossing at the junction of Broadley Road and St Peters Road.	Works complete.
Park Lane/ Brunswick Road*	Birchington	One mains powered interactive sign to be installed with additional slow markings. Existing 'side road ahead' sign to be moved to accommodate this. Speed limit terminal signs to be moved and TRO revised.	Works complete except for the marking of the red high friction patch and 30mph roundel which will be completed when weather permits.

Canterbury Road West and Sandwich Road	Cliffsend	Phase 2: Making Phase 1 elements permanent & implementation of remaining traffic calming measures on Canterbury Road West & Sandwich Road.	Works programmed to start June 2014.
Thanet QBP - public transport infrastructure	Margate	Bus stop infrastructure improvements at pair of bus stops on Cecil Street, Margate (opposite & adjacent to Thanet DC offices). To include footway widening at stop opposite Thanet DC offices.	Works planned for 2014/15.
A255 Broadstairs Road *	Broadstairs	Pedestrian Crossing outside Charles Dickens Secondary School.	Works planned for 2014/15.
A28 Canterbury Road *	St Nicholas-at-Wade/ Birchington	Phase 1: On section between St Nicholas roundabout and Brooksend: Signing/ lining/ road studs/ reduced speed limit on dual carriageway/ mobile safety camera at Brooksend.	Works planned for 2014/15.

Appendix F – Public Rights Of Way

Public Rights of Way – Contact Officer Melvyn Twycross			
Path No	Parish	Description of Works	Current Status
NO further updates			

Appendix G – Member Highway Fund

All Members in the Thanet District have now submitted applications, but many are still at the design or approval stage. The following schemes are those which have been approved by both the relevant Member and have been approved by John Burr, and is up to date as of 7th May 2014.

More detail on the schemes below can be found within the individual Member update sheets which are available for each Member to access online.

Alan Terry and Zita Wiltshire (combined) – Broadstairs and Sir Moses Montefiore

Scheme	Cost	Status
---------------	-------------	---------------

Callis Court Road, Broadstairs – Resurfacing of public footway from Grange Road junction to Reading Street junction and installation of new SLOW markings and road narrowing signs.	£9,600 contribution	Awaiting programme date
Broadstairs Road roundabout – Summer and winter planting of roundabout and general maintenance of site for one full year.	£6,300	Complete. Scheme is due to end in Summer 2014.

Alan Terry – Broadstairs and Sir Moses Montefiore

Scheme	Cost	Status
Westwood Road, Broadstairs – installation of new bus shelter at the St. Peters bound bus stop opposite Asda. Bus shelter will include internal light and advertising boards.	£10,240	Awaiting programme date

Zita Wiltshire – Broadstairs and Sir Moses Montefiore

Scheme	Cost	Status
Victoria Parade, Broadstairs – installation of pedestrianized zone with new block paving surface.	£12,710	Awaiting decision at JTB

Jeffrey Elenor – Margate West

No outstanding schemes

Martyn Heale and Trevor Shonk – Ramsgate

Scheme	Cost	Status
Wellington crescent, Ramsgate – Installation of new pedestrian refuge island	£11,600	Complete, awaiting remedials
St Luke's Avenue, Ramsgate – New traffic calming scheme involving 5 series of traffic cushions.	£12,620	Awaiting programme date
Margate Road, Ramsgate – Installation of a zebra crossing near the junction with Coxes Lane.	£22,020	Awaiting programme date

Mo Elenor – Margate and Cliftonville

Scheme	Cost	Status
A254 Ramsgate Road and nearby roads – Improved signage to Margate Crematorium	£2,525	Complete
Northumberland Avenue, Cliftonville (o/s Primary School) – Installation of new zebra crossing and kerb build out. Scheme to be jointly funded with KCC Member William Scobie.	£10,580	Awaiting programme date

Roger Latchford – Birchington and Villages

Scheme	Cost	Status
Smugglers Way and various roads, Birchington – New tree planting to replace any plants damaged during the recent storms and bad weather.	£2,503	Complete

William Scobie – Margate and Cliftonville

Scheme	Cost	Status
Northumberland Avenue, Cliftonville (o/s Primary School) – Installation of new zebra crossing and kerb build out. Scheme to be jointly funded with KCC Member Mo Elenor.	£10,580	Awaiting programme date
Ramsgate Road (o/s QEQM hospital) – Installation of new yellow box markings.	£3,325	Complete
Northdown Road, Margate – Request for traffic survey and pedestrian crossing count	£1000	Awaiting programme date

1.1 Legal Implications

1.1.1 Not applicable.

1.2 Financial and Value for Money Considerations

1.2.1 Not applicable.

1.3 Risk Assessment

1.3.1 Not applicable.

Contact: Paul Valek 03000 418181