

**To:** Thanet Joint Transportation Board  
**By:** KCC Highways and Transportation  
**Date:** 17<sup>th</sup> September 2015  
**Subject:** Highway Works Programme 2015/16  
**Classification:** Information Only

---

Summary: This report updates Members on the identified schemes approved for construction in 2015/16

---

## **1. Introduction**

This report provides an update and summarises schemes that have been programmed for delivery in 2015/16

**Footway and Carriageway Improvement Schemes** – see Appendix A

**Drainage Repairs & Improvements** – see Appendix B

**Street Lighting** – see Appendix C

**Transportation and Safety Schemes** – see Appendix D

- **Casualty Reduction Measures** – see Appendix D1
- **Integrated Transport Schemes** – see Appendix D2
- **Local Growth Fund** – see Appendix D3

**Developer Funded Works** – see Appendix E

**Traffic Systems** – See Appendix F

**Public Rights of Way** – see Appendix G

**Bridge Works** – Appendix H

**Combined Member Grant** – See Appendix I

## **Conclusion**

1. This report is for Members information

**Contact Officers:**

The following contact officers can be contacted on **03000 418181**

Toby Howe	Highway Manager (East)
Paul Valek	Thanet District Manager
Alan Casson	Resurfacing Manager
Katie Lewis	Drainage Manager
Sue Kinsella	Street Lighting Manager
Toby Butler	Intelligent Transport Systems Manager
Melvyn Twycross	PROW
Tony Ambrose	Structures Manager
Jamie Hare	Developer Funded Work
Jamie Watson	Transportation and Safety Schemes
Kirstie Williams	Combined Member Fund

## **Appendix A – Footway and Carriageway Improvement Schemes**

The delivery of these schemes is weather dependent; should it prove not possible to carry out these works on the planned dates, new dates will be arranged and the residents will be informed by a letter drop to their homes.

<b>Surface Dressing – Contact Officer Mrs Wendy Boustead</b>			
<b>Road Name</b>	<b>Parish</b>	<b>Extent of Works</b>	<b>Current Status</b>
Cottington Road	Minster	From its junction with Thorne Hill to Cottington Link	Works postponed due to issues with road space. Patching will be carried out this year and surface dressing next (2016/17)
<b>Micro Asphalt Schemes – Contact Officer Mrs Wendy Boustead</b>			
<b>Road Name</b>	<b>Parish</b>	<b>Extent of Works</b>	<b>Current Status</b>
High Street	Margate	From its junction with Mill Lane to its junction with Grosvenor Gardens	Substantially complete
<b>Machine Resurfacing – Contact Officer Mr Byron Lovell</b>			
<b>Road Name</b>	<b>Parish</b>	<b>Extent of Works</b>	<b>Current Status</b>
Northdown Park Road	Margate	Foreland Avenue junction to and including mini roundabout at Queen Elizabeth Avenue	Programmed to start Autumn 2015 (recycling site)
<b>Footway Improvement - Contact Officer Mr Neil Tree</b>			
<b>Road Name</b>	<b>Parish</b>	<b>Extent of Works</b>	<b>Current Status</b>
Callis Court Road	Broadstairs and St Peters	From its junction with Grange Road to its junction with Reading Street	Works complete

Canterbury Road	Margate	The Southern footway outside Ursuline College from opposite Hengist Road to its junction with Cambourne Avenue	Works complete
Manor Lea Road	St. Nicholas at Wade	Entire Length	Programmed to start on 13th September 2015 for 2 Days
Sandalwood Drive	St. Nicholas at Wade	Entire Length	Programmed to start on 8th September 2015 for 3 Days
Down Barton Road	St. Nicholas at Wade	From its junction with The Street to approximately with the junction with Summer Road	Programmed to start on 6 <sup>th</sup> September 2015 for 3 Days

### **Appendix B – Drainage**

<b>Drainage Works – Contact Officer Kathryn Lewis</b>			
<b>Road Name</b>	<b>Parish</b>	<b>Description of Works</b>	<b>Current Status</b>
No Drainage works planned over £5000			

### **Appendix C – Street Lighting**

Structural testing of KCC owned street lights has identified the following as requiring replacement. A status of complete identifies that the column replacement has been carried out. Programme dates are identified for those still requiring replacement.

<b>Street Lighting Column Replacement – Contact Officer Sue Kinsella</b>			
<b>Road Name</b>	<b>Parish</b>	<b>Description of Works</b>	<b>Status</b>
Osborne Road (Broadstairs)	Broadstairs	Replacement of 8 no street lights complete with LED Lanterns	Works Programmed for Completion by October 2015
Margate Road (Ramsgate)	Ramsgate	Replacement of 4 no street lights complete with LED Lanterns	Works Programmed for Completion by October 2015

Summerfield Road (Margate)	Cliftonville East	Replacement of 13 no street lights complete with LED Lanterns	Works Programmed for Completion by October 2015
Millmead Road (Margate)	Margate Dane Valley	Replacement of 39 no street lights complete with LED Lanterns	Works Programmed for Completion by September 2015
Eastchurch Road (Margate)	Cliftonville East	Replacement of 21 no street lights complete with LED Lanterns	Works Programmed for Completion by September 2015
Seafield Road (Broadstairs)	Broadstairs	Replacement of 1 no street light complete with LED Lantern	Works Programmed for Completion by September 2015
The Broadway (Broadstairs)	Broadstairs	Replacement of 2 no street lights complete with LED Lanterns	Works Programmed for Completion by October 2015
Northdown Road (Margate)	Cliftonville East	Replacement of 9 no street lights complete with LED Lanterns	Works Programmed for Completion by October 2015
Michael Avenue (Ramsgate)	Ramsgate	Replacement of 2 street lights complete with LED Lanterns	Works Programmed for Completion by October 2015
Churchfields Place (Margate)	Margate Central	Replacement of 1 no street light complete with LED Lantern	Works Programmed for Completion by October 2015
Hawley Square (Margate)	Margate Central	Replacement of 3 no street lights complete with LED Lanterns	Works Programmed for Completion by October 2015
St Peters Road (Margate)	Margate Central	Replacement of 3 no street lights complete with LED Lanterns	Works Programmed for Completion by October 2015
York Avenue (Broadstairs)	Broadstairs	Replacement of 2 no street lights complete with LED Lanterns	Works Programmed for Completion by October 2015

Granville Road (Broadstairs)	Broadstairs	Replacement of 3 no street lights complete with LED Lanterns	Works Programmed for Completion by October 2015
Sandalwood Drive (St Nicholas at Wade)	St Nicholas at Wade	Replacement of 6 no street lights complete with LED Lanterns	Works Programmed for Completion by October 2015
Lawn Road (Broadstairs)	Broadstairs	Replacement of 3 no street lights complete with LED Lanterns	Works Programmed for Completion by October 2015
St Peters Park Road (Broadstairs)	Broadstairs	Replacement of 2 no street lights complete with LED Lanterns	Works Programmed for Completion by October 2015
Hurst Grove (Ramsgate)	Ramsgate	Replacement of 1 no street light complete with LED Lantern	Works Programmed for Completion by October 2015
Chichester Road (Ramsgate)	Ramsgate	Replacement of 4 no street lights complete with LED Lanterns	Works Programmed for Completion by October 2015
Clive Road (Cliffsend)	Ramsgate	Replacement of 1 no street light complete with LED Lantern	Works Programmed for Completion by October 2015
Guildford Avenue (Westgate)	Westgate	Replacement of 1 no street light complete with LED Lantern	Works Programmed for Completion by October 2015
Norrie Road (Birchington)	Birchington	Replacement of 1 no street light complete with LED Lantern	Works Programmed for Completion by October 2015

## Appendix D – Transportation and Safety Schemes

### Appendix D1 – Casualty Reduction Schemes

Identified to address a known history of personal injury crashes

<b>Casualty Reduction Schemes – Contact Officer Kelly Garrett</b>			
<b>Location</b>	<b>Parish</b>	<b>Description of Works</b>	<b>Current Status</b>
A254 Ramsgate Road j/w Westwood Road	Broadstairs & St Peters	Review signing	Works programmed for 2015/16
Marine Gardens j/w High Street	Margate	Footway build out	Works programmed for 2015/16
King Street j/w Broad Street	Ramsgate	Raised table, alterations to bus stop and footway works	Design in progress Works programmed for 2015/16
A254 Queens Avenue j/w Tivoli Road/ Grosvenor Gardens	Margate	Revised junction layout and potential one way on Queens Avenue (seafront bound)	Out to public consultation Works programmed for 2015/16
A28 Canterbury Road	St Nicholas at Wade	Phase 2: Average speed cameras between Brooksend and St Nicholas roundabout	Currently out to tender for procurement of speed cameras

### Appendix D2 – Integrated Transport Schemes

All other Local Transport Plan funded non-casualty reduction schemes

<b>Integrated Transport Schemes – Contact Officer Kelly Garrett</b>			
<b>Location</b>	<b>Parish</b>	<b>Description of Works</b>	<b>Current Status</b>
Broadstairs Schools, Broadstairs	Broadstairs & St Peters	New zebra crossing on A255 Broadstairs Road near Edge End Road Feasibility study & forward design of signalisation with pedestrian facilities at the A255 Broadstairs Road junction with Fairfield Road	Design in progress. Works programmed for 2015/16

Sloe Lane, Broadstairs	Broadstairs & St Peters/ Margate	Feasibility survey, design & land negotiations for a cycle link between A255 Dane Court Road and A254 Ramsgate Road	Feasibility & outline design only for 2015/16
---------------------------	-------------------------------------	---	---

### **Appendix D3 – Local Growth Fund**

<b>Local Growth Fund</b> Central Government funded schemes to support economic development			
Road Name	Parish	Description of Works	Current Status
No works planned			

### **Appendix E – Developer Funded Works**

<b>Developer Funded Works (Section 278 Works) – Contact Officer Glenn Holliday</b>			
Road Name	Parish	Description of Works	Current Status
Westwood TH2016	Ramsgate	New Neighbouring Road network	Remedial works ongoing
Ramsgate Road TH2049	Broadstairs	Hereson School. New Access and zebra crossing on Ramsgate Road and New access of Merrivale Heights serving residential development	Works completed
The Centre, Newington TH2037	Ramsgate	Highway works associated with regeneration scheme	S278 agreement signed and works ongoing
Northdown Road Th00036	Margate	Capital House Section 38 residential development with new access onto Northdown Road	On maintenance
Marstons Pub Margate Road TH3008	Broadstairs	New access serving public house	On maintenance



Sainsbury's Westwood Cross TH3013/301 4/3006	Broadstairs	New link road between New Haine Road and Margate Road, including amendments to existing roundabouts, serving new superstore	All section 278 and 38 agreements are signed and in place. Works are complete from New Haine Road to the new store, however remedial items are outstanding  Works on the Margate road roundabout completed in June 2015. The remaining section of S38 link road to the store is due to be completed Sept 2015
Honeysuckle Road TH2048	Ramsgate	New scheme footway works and new access to residential development	On maintenance
Newington Road Th3016	Ramsgate	New access to private development	Design approved, awaiting signing of agreement before works can commence
Melbourne Ave Th3015	Ramsgate	New access to private development	Works completed

### **Appendix F – Traffic Systems**

There is a programme of scheduled maintenance to refurbish life expired traffic signal equipment across the county based upon age and fault history. The delivery of these schemes is dependent upon school terms and holiday periods; local residents, businesses and schools will be informed verbally and by a letter drop of the exact dates when known.

<b>Traffic Systems – Contact Officer Toby Butler</b>		
<b>Location</b>	<b>Description of Works</b>	<b>Current Status</b>
No traffic signal refurbishment work being carried out this year		

### **Appendix G - PROW**

Public Rights of Way and Access Service 2015/2016  
LTP and s106 works (as at 22/07/2015)

<b>Public Rights of Way – Contact Officer Melvyn Twycross</b>			
<b>Path No</b>	<b>Parish</b>	<b>Description of Works</b>	<b>Current Status</b>
TM4	Margate	Surface repairs to footpath	Works complete

## Appendix H – Bridge Works

<b>Bridge Works – Contact Officer Tony Ambrose</b>			
<b>Road Name</b>	<b>Parish</b>	<b>Description of Works</b>	<b>Current Status</b>
No works planned			

## Appendix I – Combined Member Grant

### **Combined Member Grant programme update for the Thanet District.**

The following schemes are those which have been approved for funding by both the relevant Member and by the Director of Highways. The list only includes schemes, which are

- in design, or
- at consultation stage, or
- about to be programmed, or
- recently completed on site.

The list is up to date as of **19 August 2015**.

The details given below are for highway projects only. This report does not detail contributions Members have made to other groups such as parish councils, or highway studies and surveys funded by Members. Schemes not approved at time of writing are also excluded from the list.

More information on the schemes listed below can be found via Kent Gateway the online database for all Combined Member Grant schemes and studies, or by contacting the Traffic and Safety Engineer for the Combined Member Grant.

### **Alan Terry and Zita Wiltshire (combined) – Broadstairs and Sir Moses Montefiore**

<b>Scheme</b>	<b>Cost</b>	<b>Status</b>
Hereson Road, Broadstairs – Installation of interactive sign	£5,684 With £1,000 contribution from TDC	Design in Progress

### **Jeffrey Elenor – Margate West**

<b>Scheme</b>	<b>Cost</b>	<b>Status</b>
Westgate Bay Avenue, Westgate On Sea – New zebra crossing near junction with St Mildred's Road	£16,250	Scheme handed over for delivery

## **Martyn Heale and Trevor Shonk – Ramsgate**

<b>Scheme</b>	<b>Cost</b>	<b>Status</b>
Chatham Street, Ramsgate – New zebra crossing near Chatham and Clarendon Grammar School	£18,000 with £6,000 contribution from school	Meeting held between Engineer, School and Member to determine location of crossing. School to undertake an informal consultation with residents and businesses

## **William Scobie – Margate and Cliftonville**

<b>Scheme</b>	<b>Cost</b>	<b>Status</b>
Northdown Road, Margate – Request for zebra crossing outside Aldi supermarket	£20,560	Awaiting programme date

## **Mo Elenor - Margate and Cliftonville**

<b>Scheme</b>	<b>Cost</b>	<b>Status</b>
Marine Terrace – Removal of pedestrian guardrails	£6540	Works complete
Marine Terrace – Watering of plants on roundabout	£450	Works complete

### **1.1 Legal Implications**

1.1.1 Not applicable.

### **1.2 Financial and Value for Money Considerations**

1.2.1 Not applicable.

### **1.3 Risk Assessment**

1.3.1 Not applicable.

---

Contact: Toby Howe/Paul Valek 03000 418181