

**To:** Thanet Joint Transportation Board  
**By:** KCC Highways and Transportation  
**Date:** 17<sup>th</sup> December 2015  
**Subject:** Highway Works Programme 2015/16  
**Classification:** Information Only

---

Summary: This report updates Members on the identified schemes approved for construction in 2015/16

---

## **1. Introduction**

This report provides an update and summarises schemes that have been programmed for delivery in 2015/16

**Footway and Carriageway Improvement Schemes** – see Appendix A

**Drainage Repairs & Improvements** – see Appendix B

**Street Lighting** – see Appendix C

**Transportation and Safety Schemes** – see Appendix D

- **Casualty Reduction Measures** – see Appendix D1
- **Integrated Transport Schemes** – see Appendix D2
- **Local Growth Fund** – see Appendix D3

**Developer Funded Works** – see Appendix E

**Traffic Systems** – See Appendix F

**Public Rights of Way** – see Appendix G

**Bridge Works** – Appendix H

**Combined Member Grant** – See Appendix I

## **Conclusion**

1. This report is for Members information

**Contact Officers:**

The following contact officers can be contacted on **03000 418181**

Toby Howe	Highway Manager (East)
Paul Valek	Thanet District Manager
Alan Casson	Road and Footway Asset Manager
Katie Moreton	Drainage Manager/Interim Structures Manager
Sue Kinsella	Street Lighting Manager
Toby Butler	Intelligent Transport Systems Manager
Andrew Hutchinson	PROW
Jamie Hare	Developer Funded Work
Jamie Watson	Transportation and Safety Schemes
Kirstie Williams	Combined Member Fund

## **Appendix A – Footway and Carriageway Improvement Schemes**

The delivery of these schemes is weather dependent; should it prove not possible to carry out these works on the planned dates, new dates will be arranged and the residents will be informed by a letter drop to their homes.

<b>Micro Asphalt Schemes – Contact Officer Mrs Wendy Boustead</b>			
<b>Road Name</b>	<b>Parish</b>	<b>Extent of Works</b>	<b>Current Status</b>
High Street	Margate	From its junction with Mill Lane to its junction with Grosvenor Gardens	Completed
<b>Machine Resurfacing – Contact Officer Mr Byron Lovell</b>			
<b>Road Name</b>	<b>Parish</b>	<b>Extent of Works</b>	<b>Current Status</b>
Northdown Park Road	Margate	Foreland Avenue junction to and including mini roundabout at Queen Elizabeth Avenue	Programmed to start Feb/March 2016
<b>Footway Improvement - Contact Officer Mr Neil Tree</b>			
<b>Road Name</b>	<b>Parish</b>	<b>Extent and Description of Works</b>	<b>Current Status</b>
Manor Lea Road	St. Nicholas at Wade	Entire length	Completed
Sandalwood Drive	St. Nicholas at Wade	Entire length	Completed
Down Barton Road	St. Nicholas at Wade	From its junction with The Street to approximately with the junction with Summer Road	Completed

## **Appendix B – Drainage**

<b>Drainage Works – Contact Officer Kathryn Moreton</b>			
<b>Road Name</b>	<b>Parish</b>	<b>Description of Works</b>	<b>Current Status</b>
No Drainage works planned over £5000			

## **Appendix C – Street Lighting**

Structural testing of KCC owned street lights has identified the following as requiring replacement this financial year. A status of complete identifies that the column replacement has been carried out. Programme dates are identified for those still requiring replacement.

<b>Street Lighting Column Replacement – <i>Contact Officer Sue Kinsella</i></b>			
<b>Road Name</b>	<b>Parish</b>	<b>Description of Works</b>	<b>Status</b>
Osborne Road	Broadstairs	Replacement of 2 no street lights complete with LED lanterns	Works programmed for completion by December 2015
Hornet Close	Broadstairs	Replacement of 1 no street light complete with LED lantern	Works programmed for completion by December 2015
Summerfield Road	Cliftonville East	Replacement of 2 no street lights complete with LED lanterns	Works programmed for completion by December 2015
Millmead Road	Margate Dane Valley	Replacement of 2 no street lights complete with LED lanterns	Works programmed for completion by December 2015
Eastchurch Road	Cliftonville East	Replacement of 1 no street light complete with LED lantern	Works programmed for completion by December 2015
The Ridgeway	Broadstairs	Replacement of 1 no street light complete with LED lantern	Works programmed for completion by December 2015
The Broadway	Broadstairs	Replacement of 2 no street lights complete with LED lanterns	Works programmed for completion by December 2015
Northdown Road	Cliftonville East	Replacement of 1 no street lights complete with LED lanterns	Works programmed for completion by December 2015
Michael Avenue	Ramsgate	Replacement of 2 street lights complete with LED lanterns	Works programmed for completion by December 2015
Blenhiem Close	Broadstairs	Replacement of 1 no street light complete with LED lantern	Works programmed for completion by December 2015
Cross Road	Birchington	Replacement of 3 no street lights complete with LED lanterns	Works programmed for completion by December 2015

St Peters Road	Margate Central	Replacement of 1 no street lights complete with LED lanterns	Works programmed for completion by December 2015
Harbour Street	Broadstairs	Replacement of 2 no street lights complete with LED lanterns	Works programmed for completion by December 2015
Watchester Lane	Minster	Replacement of 2 no street lights complete with LED lanterns	Works programmed for completion by December 2015
Singleton Close	Minster	Replacement of 4 no street lights complete with LED lanterns	Works programmed for completion by December 2015
Lawn Road	Broadstairs	Replacement of 3 no street lights complete with LED lanterns	Works programmed for completion by December 2015
St Peters Park Road	Broadstairs	Replacement of 2 no street lights complete with LED lanterns	Works programmed for completion by December 2015
Alpha Road	Ramsgate	Replacement of 1 no street light complete with LED lantern	Works programmed for completion by December 2015
Princes Close	Birchington	Replacement of 4 no street lights complete with LED lanterns	Works programmed for completion by December 2015
Clive Road	Cliffsend	Replacement of 1 no street light complete with LED lantern	Works programmed for completion by December 2015
Guildford Avenue	Westgate	Replacement of 1 no street light complete with LED lantern	Works programmed for completion by December 2015
Norrie Road	Birchington	Replacement of 1 no street light complete with LED lantern	Works programmed for completion by December 2015
Pierremont Avenue	Broadstairs	Replacement of 1no street light complete with LED lantern	Works programmed for completion by December 2015
Gordon Square	Birchington	Replacement of 1 no street light complete with LED lantern	Works programmed for completion by December 2015
Tothill Street	Minster	Replacement of 2 no street lights complete with LED lanterns	Works programmed for completion by December 2015

Fort Paragon	Cliftonville	Replacement of 1 no street light complete with LED lantern	Works programmed for completion by December 2015
Rutland Gardens	Birchington	Replacement of 2no street lights complete with LED lanterns	Works programmed for completion by December 2015
Westfield Road	Birchington	Replacement of 3 no street lights complete with LED lanterns	Works programmed for completion by December 2015
Station Road	Birchington	Replacement of 1 no street light complete with LED lantern	Works programmed for completion by December 2015
Reculver Avenue	Birchington	Replacement of 2 no street lights complete with LED lanterns	Works programmed for completion by December 2015
Grenham Bay	Birchington	Replacement of 2 no street lights complete with LED lanterns	Works programmed for completion by December 2015
Ingoldsby Road	Birchington	Replacement of 1 no street light complete with LED lantern	Works programmed for completion by December 2015
Augustine Road	Minster	Replacement of 6 no street lights complete with LED lanterns	Works programmed for completion by December 2015

## **Appendix D – Transportation and Safety Schemes**

### **Appendix D1 – Casualty Reduction Schemes**

<b>Casualty Reduction Schemes – <i>Contact Officer Kelly Garrett</i></b>			
<b>Location</b>	<b>Parish</b>	<b>Description of Works</b>	<b>Current Status</b>
A254 Ramsgate Road j/w Westwood Road	Broadstairs & St Peters	Review signing	New link road between New Haine Road and Margate Road now open. Site to be reviewed in 2016
Marine Gardens j/w High Street	Margate	Footway buildout	Scheme not feasible. Site to be reviewed in 2016

King Street j/w Broad Street	Ramsgate	Raised table and localised footway works	Works programmed for early 2016
A254 Queens Avenue j/w Tivoli Road/ Grosvenor Gardens	Margate	Revised junction layout and one way system on Queens Avenue (seafront bound)	Public consultation complete. See separate report Works programmed for mid-February 2016
A28 Canterbury Road	St Nicholas at Wade	Phase 2: Average speed cameras between Brooksend and St Nicholas roundabout	Currently out to tender for procurement of speed cameras

### **Appendix D2 – Integrated Transport Schemes**

<b>Integrated Transport Schemes – Contact Officer Kelly Garrett</b>			
<b>Location</b>	<b>Parish</b>	<b>Description of Works</b>	<b>Current Status</b>
Broadstairs Schools, Broadstairs	Broadstairs & St Peters	New zebra crossing on A255 Broadstairs Road near Edge End Road  Feasibility study & forward design of signalisation with pedestrian facilities at the A255 Broadstairs Road junction with Fairfield Road	Design in progress  Works programmed for early 2016
Sloe Lane, Broadstairs	Broadstairs & St Peters/ Margate	Feasibility survey, design & land negotiations for a cycle link between A255 Dane Court Road and A254 Ramsgate Road	Feasibility & outline design only for 2015/16

### **Appendix D3 – Local Growth Fund**

<b>Local Growth Fund</b> Central Government funded schemes to support economic development			
<b>Road Name</b>	<b>Parish</b>	<b>Description of Works</b>	<b>Current Status</b>
No works planned			

## **Appendix E – Developer Funded Works**

<b>Developer Funded Works (Section 278 Works) <i>Contact Officer Jamie Hare</i></b>			
<b>Road Name</b>	<b>Parish</b>	<b>Description of Works</b>	<b>Current Status</b>
Westwood TH2016	Ramsgate	New Neighbouring Road network	Remedial Works complete, landscaping to be agreed
Ramsgate Road TH2049	Broadstairs	Hereson School. New Access and zebra crossing on Ramsgate Road and New access of Merrivale Heights serving residential development	Works completed
The Centre, Newington TH2037	Ramsgate	Highway Works associated with regeneration scheme	S278 agreement signed and works ongoing
Northdown Road TH00036	Margate	Capital House Section 38 residential development with new access onto Northdown Road	On maintenance
Marstons Pub Margate Road TH3008	Broadstairs	New access serving public house	On maintenance
Sainsbury's Westwood Cross TH3013/3014/3006	Broadstairs	New link road between New Haine Road and Margate Road, including amendments to existing roundabouts, serving new superstore	All works now on maintenance
Honeysuckle Road TH2048	Ramsgate	New scheme footway works and new access to residential development	Adopted
Newington Road TH3016	Ramsgate	New access to private development	Design approved, awaiting signing of agreement before works can commence
Melbourne Ave TH3015	Ramsgate	New access to private development	Works completed



## **Appendix F – Traffic Systems**

There is a programme of scheduled maintenance to refurbish life expired traffic signal equipment across the county based upon age and fault history. The delivery of these schemes is dependent upon school terms and holiday periods; local residents, businesses and schools will be informed verbally and by a letter drop of the exact dates when known.

<b>Traffic Systems - <i>Contact Officer: Toby Butler</i></b>		
<b>Location</b>	<b>Description of Works</b>	<b>Current Status</b>
No traffic signal refurbishment work being carried out this year		

## **Appendix G - PROW**

<b>Public Rights of Way – <i>Contact Officer Andrew Hutchinson</i></b>			
<b>Path No</b>	<b>Parish</b>	<b>Description of Works</b>	<b>Current Status</b>
No works planned			

## **Appendix H – Bridge Works**

<b>Bridge Works – <i>Contact Officer Tony Ambrose</i></b>			
<b>Road Name</b>	<b>Parish</b>	<b>Description of Works</b>	<b>Current Status</b>
No works planned			

## **Appendix I – Combined Member Grant**

### **Combined Member Grant programme update for the Thanet District.**

The following schemes are those which have been approved for funding by both the relevant Member and by the Director of Highways. The list only includes schemes, which are

- in design, or
- at consultation stage, or
- about to be programmed, or
- recently completed on site.

The list is up to date as of **23 November 2015**.

The details given below are for highway projects only. This report does not detail contributions Members have made to other groups such as parish councils, or highway studies and surveys funded by Members. Schemes not approved at time of writing are also excluded from the list.

More information on the schemes listed below can be found via Kent Gateway the online database for all Combined Member Grant schemes and studies, or by contacting the Traffic and Safety Engineer for the Combined Member Grant.

#### **Alan Terry and Zita Wiltshire (combined) – Broadstairs and Sir Moses Montefiore**

<b>Scheme</b>	<b>Cost</b>	<b>Status</b>
<b>Hereson Road, Broadstairs</b> – Installation of interactive sign	£5,684 With £1,000 contribution from TDC	Scheme handed over for delivery

#### **Jeffrey Elenor – Margate West**

<b>Scheme</b>	<b>Cost</b>	<b>Status</b>
<b>Westgate Bay Avenue, Westgate On Sea</b> – New zebra crossing near junction with St Mildred's Road.	£16,250	Works complete

#### **Martyn Heale and Trevor Shonk – Ramsgate**

<b>Scheme</b>	<b>Cost</b>	<b>Status</b>
<b>Chatham Street, Ramsgate</b> – New zebra crossing near Chatham and Clarendon Grammar School	£18,000 with £6,000 contribution from school	Design in progress
<b>Ramsgate Station Forecourt</b> – relocate and paint fingerpost signage	£1000	Design in progress

## **William Scobie – Margate and Cliftonville**

<b>Scheme</b>	<b>Cost</b>	<b>Status</b>
<b>Northdown Road, Margate</b> – Request for zebra crossing outside Aldi supermarket	£20,560	Works complete

## **Mo Elenor - Margate and Cliftonville**

<b>Scheme</b>	<b>Cost</b>	<b>Status</b>
<b>Marine Terrace</b> – Investigation of planters	£500	Design in progress
<b>Canterbury Road</b> – Investigation of crossing point. Note – investigation only.	£450	Handed over for delivery
<b>High Street</b> – Investigation of bollards	£500	Design in progress

### **1.1 Legal Implications**

1.1.1 Not applicable.

### **1.2 Financial and Value for Money Considerations**

1.2.1 Not applicable.

### **1.3 Risk Assessment**

1.3.1 Not applicable.

---

Contact: Toby Howe/Paul Valek 03000 418181