

**To:** Thanet Joint Transportation Board  
**By:** KCC Highways and Transportation  
**Date:** 15<sup>th</sup> December 2016  
**Subject:** Highway Works Programme 2016/17  
**Classification:** Information Only

---

Summary: This report updates Members on the identified schemes approved for construction in 2016/17

---

## **1. Introduction**

This report provides an update and summarises schemes that have been programmed for delivery in 2016/17

**Footway and Carriageway Improvement Schemes** – see Appendix A

**Drainage Repairs & Improvements** – see Appendix B

**Street Lighting** – see Appendix C

**Transportation and Safety Schemes** – see Appendix D

- **Casualty Reduction Measures** – see Appendix D1
- **Integrated Transport Schemes** – see Appendix D2
- **Local Growth Fund** – see Appendix D3
- **Section 106 Schemes** – see Appendix D4

**Developer Funded Works** – see Appendix E

**Traffic Systems** – See Appendix F

**Public Rights of Way** – see Appendix G

**Bridge Works** – Appendix H

**Combined Member Grant** – See Appendix I

## **Conclusion**

1. This report is for Members information

**Contact Officers:**

The following contact officers can be contacted on **03000 418181**

Toby Howe	Highway Manager (East)
Paul Valek	Thanet District Manager
Alan Casson	Road and Footway Asset Manager
Kevin Gore	Interim Drainage Manager
Paul Hopkins	Interim Structures Manager
Sue Kinsella	Street Lighting Manager
Toby Butler	Intelligent Transport Systems Manager
Andrew Hutchinson	PROW
Jamie Hare	Developer Funded Work
Nikola Floodgate	Transportation and Safety Schemes

**Appendix A – Footway and Carriageway Improvement Schemes**

The delivery of these schemes is weather dependent; should it prove not possible to carry out these works on the planned dates, new dates will be arranged and the residents will be informed by a letter drop to their homes.

<b>Surface Treatments – Contact Officer Mr Clive Lambourne</b>			
<b>Road Name</b>	<b>Parish</b>	<b>Extent of Works</b>	<b>Current Status</b>
Cottington Road	Minster	Surface Dressing From Railway bridge to Ebbsfleet Lane	Completed
Dane Valley Road	Margate	Micro Surfacing Invicta Road to Broadley Road	Completed
Down Barton Road	St Nicholas	Surface Dressing Summer Drive to surface change	Completed
Gore Street	Monkton	Surface Dressing Canterbury Road/Ramsgate Road to railway bridge	Completed
Ivy Cottage Hill	Minster	Surface Dressing Including Way Hill	Completed
Nelson Place	Broadstairs	Micro Surfacing Harbour Street to Crow Lane	Completed
New Street	Margate	Micro Surfacing Whole length	Completed
Norrie Road	Birchington	Micro Surfacing Whole length	Completed
Way Hill	Minster	Surface Dressing whole length	Completed
Winterstoke Crescent	Ramsgate	Micro Surfacing Whole length	Completed

Winterstoke Way	Ramsgate	Micro Surfacing Whole length	Completed
Yarrow Close	Broadstairs	Micro Surfacing Whole length	Completed
<b>Machine Resurfacing – Contact Officer Mr Byron Lovell</b>			
<b>Road Name</b>	<b>Parish</b>	<b>Extent of Works</b>	<b>Current Status</b>
None			
<b>Footway Improvement - Contact Officer Mr Neil Tree</b>			
<b>Road Name</b>	<b>Parish</b>	<b>Extent and Description of Works</b>	<b>Current Status</b>
Cecil Square	Margate	From its junction with High Street to its junction with Cecil Street. (Footway Reconstruction)	Commenced on 7 <sup>th</sup> November 2016.
Alpha Road	Birchington and Villages	Entire Length (Footway Protection Treatment)	Completed

**Appendix B – Drainage**

<b>Drainage Repairs &amp; Improvements - <i>Contact Officer Kevin Gore</i></b>			
<b>Road Name</b>	<b>Parish</b>	<b>Description of Works</b>	<b>Current Status</b>
Vale Road	Broadstairs	Installation of new soakaway	Works Complete
Manston Road	Manston	Installation of new soakaway	Works Complete
A299 Thanet Way	St Nicholas	Installation of new soakaway	Works Complete
A299 Thanet Way	Minster	Installation of new Soakaway	Works Programmed for Feb 2017

## **Appendix C – Street Lighting**

Structural testing of KCC owned street lights has identified the following as requiring replacement this financial year. A status of complete identifies that the column replacement has been carried out. Programme dates are identified for those still requiring replacement.

<b>Street Lighting Column Replacement – <i>Contact Officer Sue Kinsella</i></b>			
<b>Road Name</b>	<b>Parish</b>	<b>Description of Works</b>	<b>Status</b>
Osborne Road	Broadstairs	Replacement of 1 no street light complete with LED Lantern	<b>COMPLETED</b>
Summerfield Road	Cliftonville	Replacement of 1 no street light complete with LED Lantern	<b>COMPLETED</b>
The Broadway	Broadstairs	Replacement of 1 no street light complete with LED Lantern	<b>COMPLETED</b>
Northdown Road	Cliftonville	Replacement of 1 no street light complete with LED Lantern	<b>COMPLETED</b>
Blenhiem Close	Broadstairs	Replacement of 1 no street light complete with LED Lantern	<b>COMPLETED</b>
St Peters Road	Margate	Replacement of 1 no street light complete with LED Lantern	<b>COMPLETED</b>
St Peters Park Road	Broadstairs	Replacement of 1 no street light complete with LED Lantern	<b>COMPLETED</b>
Alpha Road	Ramsgate	Replacement of 1 no street light complete with LED Lantern	<b>COMPLETED</b>
Fort Paragon	Cliftonville	Replacement of 1 no street light complete with LED Lantern	<b>COMPLETED</b>
Westbrook Gardens	Margate	Replacement of 2 no street lights complete with LED Lanterns	<b>COMPLETED</b>

Green Lane	Broadstairs	Replacement of 1 no street light complete with LED Lantern	Works Programmed for Completion by January 2017
Lower Northdown Ave	Cliftonvile	Replacement of 1 no street light complete with LED Lantern	<b>COMPLETED</b>
Park Road	Bichington	Replacement of 2 no street lights complete with LED Lanterns	<b>COMPLETED</b>
Park Lane	Birchington	Replacement of 2 no street lights complete with LED	<b>COMPLETED</b>
Alderney Gardens	Broadstairs	Replacement of 1 no street light complete with LED Lantern	<b>COMPLETED</b>
Arthur Road	Birchington	Replacement of 1 no street light complete with LED Lantern	<b>COMPLETED</b>
Canute Road	Birchington	Replacement of 1 no street light complete with LED Lantern	<b>COMPLETED</b>
Carlton Rise	Westgate	Replacement of 3 no street lights complete with LED Lanterns	<b>COMPLETED</b>
Challock Court	Cliftonvile	Replacement of 1 no street light complete with LED Lantern	<b>COMPLETED</b>
Cheviot Court	Broadstairs	Replacement of 1 no street light complete with LED Lantern	<b>COMPLETED</b>
Cranbrook Close	Cliftonvile	Replacement of 1 no street light complete with LED Lantern	<b>COMPLETED</b>
Crundale Way	Cliftonvile	Replacement of 2 no street lights complete with LED Lanterns	<b>COMPLETED</b>
The Ridings	Cliftonvile	Replacement of 6 no street lights complete with LED Lanterns	<b>COMPLETED</b>
Dent-de-Lion Court	Margate	Replacement of 6 no street lights complete with LED Lanterns	<b>COMPLETED</b>
Douglas Close	Broadstairs	Replacement of 2 no street lights complete with LED Lanterns	<b>COMPLETED</b>

Etherbert Road	Margate	Replacement of 1 no street light complete with LED Lantern	<b>COMPLETED</b>
Gordon Square	Birchington	Replacement of 1 no street light complete with LED Lantern	<b>COMPLETED</b>
Homestead Close	Margate	Replacement of 2 no street lights complete with LED Lanterns	<b>COMPLETED</b>
Hurst Grove	Ramsgate	Replacement of 2 no street lights complete with LED Lanterns	<b>COMPLETED</b>
Moss End Mews	Ramsgate	Replacement of 1 no street light complete with LED Lantern	<b>COMPLETED</b>
Linington Road	Birchington	Replacement of 1 no street light complete with LED Lantern	<b>COMPLETED</b>
Palm Bay	Cliftonville	Replacement of 1 no street light complete with LED Lantern	<b>COMPLETED</b>
Pullman Avenue	Ramsgate	Replacement of 7 no street lights complete with LED Lanterns	<b>COMPLETED</b>
Roselawn Gardens	Margate	Replacement of 4 no street lights complete with LED Lanterns	<b>COMPLETED</b>
The School Close	Westgate	Replacement of 1 no street light complete with LED Lantern	<b>COMPLETED</b>
Vale Road	Ramsgate	Replacement of 2 no street lights complete with LED Lanterns	<b>COMPLETED</b>
Warren Drive	Broadstairs	Replacement of 1 no street light complete with LED Lantern	<b>COMPLETED</b>
Salisbury Avenue	Broadstairs	Replacement of 1 no street light complete with LED Lantern	<b>COMPLETED</b>
Clifton Street	Margate	Replacement of 1 no street light complete with LED Lantern	<b>COMPLETED</b>
Wheatley Place	Margate	Replacement of 1 no street light complete with LED Lantern	<b>COMPLETED</b>
Meeting Street	Ramsgate	Replacement of 1 no street light complete with LED Lantern	Works Programmed for Completion by January 2017
Woodford Avenue	Ramsgate	Replacement of 1 no street light complete with LED Lantern	<b>COMPLETED</b>



Victoria Road	Ramsgate	Replacement of 1 no street light complete with LED Lantern	<b>COMPLETED</b>
Millmead Road	Margate	Replacement of 1 no street light complete with LED Lantern	<b>COMPLETED</b>
Swinburne Avenue	Broadstairs	Replacement of 1 no street light complete with LED Lantern	<b>COMPLETED</b>
Canterbury Road	Westgate	Replacement of 4 no street lights complete with LED Lanterns	Works Programmed for Completion by January 2017
Taddy Gardens	Margate	Replacement of 2 no street light complete with LED Lantern	<b>1x COMPLETED</b>
Nethercourt Gardens	Ramsgate	Replacement of 1 no street light complete with LED Lantern	<b>COMPLETED</b>
Holm Oak Gardens	Broadstairs	Replacement of 1 no street light complete with LED Lantern	<b>COMPLETED</b>
Audley Avenue	Margate	Replacement of 1 no street light complete with LED Lantern	Works Programmed for Completion by January 2017
Canterbury Road West	Ramsgate	Replacement of 1 no street light complete with LED Lantern	Works Programmed for Completion by January 2017
High Street	Margate (Garlinge)	Replacement of 1 no street light complete with LED Lantern	<b>COMPLETED</b>
Devon Gardens	Birchington	Replacement of 1 no street light complete with LED Lantern	Works Programmed for Completion by January 2017
Drapers Close	Margate	Replacement of 1 no street light complete with LED Lantern	Works Programmed for Completion by January 2017
Edgar Road	Minster	Replacement of 1 no street light complete with LED Lantern	<b>COMPLETED</b>
Ellen Avenue	Ramsgate	Replacement of 1 no street light complete with LED Lantern	Works Programmed for Completion by January 2017
King Street	Margate	Replacement of 1 no street light complete with LED	Works Programmed for Completion by January

		Lantern	2017
Lamberhurst Way	Margate	Replacement of 1 no street light complete with LED Lantern	Works Programmed for Completion by January 2017
Mutrix Gardens	Margate	Replacement of 1 no street light complete with LED Lantern	Works Programmed for Completion by January 2017
Newbys Place	Margate	Replacement of 1 no street light complete with LED Lantern	Works Programmed for Completion by January 2017
Rosemary Avenue	Margate	Replacement of 1 no street light complete with LED Lantern	Works Programmed for Completion by January 2017
Rydal Avenue	Ramsgate	Replacement of 1 no street light complete with LED Lantern	Works Programmed for Completion by January 2017
ST Peters Road	Margate	Replacement of 2 no street light complete with LED Lantern	Works Programmed for Completion by January 2017
ST Magnus Close	Birchington	Replacement of 1 no street light complete with LED Lantern	Works Programmed for Completion by January 2017
The Rideway	Broadstairs	Replacement of 1 no street light complete with LED Lantern	Works Programmed for Completion by January 2017
Turner Street	Ramsgate	Replacement of 1 no street light complete with LED Lantern	Works Programmed for Completion by January 2017
Wentworth Avenue	Margate	Replacement of 1 no street light complete with LED Lantern	Works Programmed for Completion by January 2017
Westcliff Arcade	Ramsgate	Replacement of 1 no street light complete with LED Lantern	Works Programmed for Completion by January 2017
West Dumpton Lane	Ramsgate	Replacement of 1 no street light complete with LED Lantern	Works Programmed for Completion by January 2017
Wilkes Road	Broadstairs	Replacement of 1 no street light complete with LED	Works Programmed for Completion by January

		Lantern	2017
Northdown Hill	Broadstairs	Replacement of 1 no street light complete with LED Lantern	Works Programmed for Completion by January 2017
Guy Close	Broadstairs	Replacement of 1 no street light complete with LED Lantern	Works Programmed for Completion by January 2017
London Road	Ramsgate	Replacement of 1 no street light complete with LED Lantern	<b>COMPLETED</b>
High Street ( Garlinge )	Margate	Replacement of 1 no street light complete with LED Lantern	<b>COMPLETED</b>
Kendal Close	Ramsgate	Replacement of 1 no street light complete with LED Lantern	<b>COMPLETED</b>
Monkton Street	Minster	Replacement of 1 no street light complete with LED Lantern	<b>COMPLETED</b>

## **Appendix D – Transportation and Safety Schemes**

The Schemes Planning and Delivery Team is implementing a number of schemes within the Thanet District, in order to meet Kent County Council’s strategic targets (for example, addressing traffic congestion, or improving road safety). Contact Officer – **Nikola Floodgate**

### **Appendix D1 – Casualty Reduction**

Identified to address a known history of personal injury crashes

<b>Casualty Reduction Schemes – <i>Contact Officer Kelly Garrett</i></b>			
<b>Location</b>	<b>Parish</b>	<b>Description of Works</b>	<b>Current Status</b>
A255 St Peters Road j/w B2052 College Road	Margate	Refresh High Friction Surfacing (HFS) on St Peters Road (approach to roundabout from the QEQM) & refresh ‘Look Right’ ‘Look Left’ lining	Works complete
A299 Canterbury Road West j/w Hengist Way (Cliffsend roundabout)	Minster	Replace existing roundabout chevron on approach from Minster with chevoflex chevrons & yellow backed chevrons	Works complete
A299 Hengist Way (Sevenscore roundabout)	Minster	Replace existing marker posts on slip with chevoflex chevrons, continue HFS round the bend	Works complete
A299/ B2190 Minster Road (Minster roundabout)	Minster	Improved signing on A299 approach from Monkton	Works programmed for December 2016/ January 2017
B2050 Manston Road j/w Shottendane Road	Birchington	Refresh HFS, new verge marker posts & vegetation clearance	Works complete
A299 Thanet Way (St Nicholas roundabout)	St Nicholas at Wade	CCTV survey & remedial measures	CCTV survey complete (police contacted for clearway compliance & bid for 2017/18 resurfacing)
A28 Canterbury Road	St Nicholas at Wade	Phase 2: Average speed cameras between Brooksend and St Nicholas roundabout	Works programmed for December 2016/ January 2017
A254 Ramsgate Road / Margate Road, Broadstairs	Margate/ Broadstairs/ Ramsgate	Route study	Route survey complete & ‘quick win’ measures ordered for Dec-March construction
A255 Margate, Broadstairs, Ramsgate	Margate/ Broadstairs/ Ramsgate	Route study	Route survey complete & ‘quick win’ measures ordered for Dec-March construction
King Street j/w Broad Street	Ramsgate	Raised table and localised footway works	Works complete

A254 Queens Avenue j/w Tivoli Road/ Grosvenor Gardens	Margate	Revised junction layout and one way system on Queens Avenue (seafront bound)	Works complete
---	---------	--	----------------

### **Appendix D2 – Integrated Transport Schemes**

Local Transport Plan funded non-casualty reduction schemes

<b>Integrated Transport Schemes – <i>Contact Officer Kelly Garrett</i></b>			
<b>Location</b>	<b>Parish</b>	<b>Description of Works</b>	<b>Current Status</b>
Broadstairs Schools	Broadstairs & St Peters	New zebra crossing on A255 Broadstairs Road near Edge End Road. Feasibility study & forward design of signalisation with pedestrian facilities at the A255 Broadstairs Road junction with Fairfield Road.	Works complete  Junction signalisation not feasible (alternative crossing facility on Fairfield Road to be considered for 2017/18 bid)
Broadstairs Schools	Broadstairs & St Peters	Advisory 20mph zone	Outline design stage, works programmed Feb/ March 2017
Sloe Lane, Broadstairs	Broadstairs & St Peters/ Margate	Feasibility survey, design & land negotiations for a cycle link between A255 Dane Court Road and A254 Ramsgate Road	Detailed design stage (construction proposed for 2017/18 pending bid outcome)

### **Appendix D3 – Local Growth Fund**

Central Government Funded schemes to support economic development.

<b>Local Growth Fund schemes – <i>Contact Officer Kelly Garrett</i></b>			
<b>Location</b>	<b>Parish</b>	<b>Description of Works</b>	<b>Current Status</b>
Ramsgate Station/ Station Approach Road	Ramsgate	Improvements to station car park and access road, to include buildouts and signing and lining	Works complete

## **Appendix D4 – Section 106 Schemes**

Developer funded highway works being delivered by Schemes Planning & Delivery Team.

<b>Section 106 schemes – <i>Contact Officer Kelly Garrett</i></b>			
<b>Location</b>	<b>Parish</b>	<b>Description of Works</b>	<b>Current Status</b>
High Street Minster	Minster	Footpath widening & double yellow lines	Works complete
Monkton Road Taylor Road Thorne Road St Marys Road Molineux Road	Minster	Road safety Scheme. Footway widening at the junction of Monkton Road and Taylor Road. Provision of a layby in Taylor Road. Construction of a build out in Thorne Road and prohibition of vehicles entering Thorne Road from the Taylor Road / St Marys Road junction. Signing and lining works in Taylor Road, Thorne Road, St Marys Road and Molineux Road	Works completed with some alterations to double yellow lining.
Laundry Road	Minster	Passing place	Detailed design stage

## Appendix E – Developer Funded Works

<b>Developer Funded Works (Section 278 Works) Contact Officer Jamie Hare</b>			
<b>Road Name</b>	<b>Parish</b>	<b>Description of Works</b>	<b>Current Status</b>
New Haine Road	Ramsgate	New pedestrian crossing	On Maintenance.
The Centre, Newington	Ramsgate	Highway Works associated with regeneration scheme.	S278 agreement signed lighting remedial works Completed, awaiting sign iff.
Northdown Road	Margate	Capital House Section 38 residential development with new access onto Northdown Road.	On Maintenance, to be adopted once as built drawings Received.
Marstons Pub Margate Road	Broadstairs	New access serving public house.	On Maintenance
Sainsbury's Westwood Cross	Broadstairs	New link road between New Haine Road and Margate Road, including amendments to existing roundabouts, serving new superstore	On Maintenance, final snagging items to be completed (50% done) and then adoption will take place
Newington Road	Ramsgate	New access to private development	Design approved, awaiting signing of agreement before works can commence
Melbourne Ave	Ramsgate	New access to private development	On Maintenance.
Ramsgate Station Forecourt	Ramsgate	Improvement to station entrance	On Maintenance.
Flour Mill, Margate Road, Ramsgate	Ramsgate	New access to private development	On Maintenance.
45-51 Sea Road,	Birchington	New footway in St Clements Road	On Maintenance.
A256 Westwood Road, St. Georges Primary School	Broadstairs	New access to school and puffin crossing	Works complete, minor snagging to be finished before maintenance periods starts

### **Appendix F – Traffic Systems**

There is a programme of scheduled maintenance to refurbish life expired traffic signal equipment across the county based upon age and fault history. The delivery of these schemes is dependent upon school terms and holiday periods; local residents, businesses and schools will be informed verbally and by a letter drop of the exact dates when known.

<b>Traffic Systems - <i>Contact Officer: Toby Butler</i></b>		
<b>Location</b>	<b>Description of Works</b>	<b>Current Status</b>
No works planned		

### **Appendix G - PROW**

<b>Public Rights of Way – <i>Contact Officer Andrew Hutchinson</i></b>			
<b>Path No</b>	<b>Parish</b>	<b>Description of Works</b>	<b>Current Status</b>
No works planned			

### **Appendix H – Bridge Works**

<b>Bridge Works – <i>Contact Officer Kevin Gore</i></b>			
<b>Road Name</b>	<b>Parish</b>	<b>Description of Works</b>	<b>Current Status</b>
No works planned			



## **Appendix I – Combined Member Grant**

The following schemes are those which have been approved for funding by both the relevant Member and by the Director of Highways. The list only includes schemes, which are

- in design, or
- at consultation stage, or
- about to be programmed, or
- recently completed on site.

The list is up to date as of **15<sup>th</sup> November 2016**.

The details given below are for highway projects only. This report does not detail contributions Members have made to other groups such as parish councils, or highway studies and surveys funded by Members. Schemes not approved at time of writing are also excluded from the list.

More information on the schemes listed below can be found via Kent Gateway, the online database for all Combined Member Grant schemes and studies, or by contacting the Schemes Planning and Delivery Team.

### **Martyn Heale and Trevor Shonk – Ramsgate**

<b>Scheme</b>	<b>Cost</b>	<b>Status</b>
<b>Chatham Street, Ramsgate – New pedestrian crossing point (build out) By Farley's/ Chatham and Clarendon Grammar School</b>	£5,100	Detailed design stage, works to be complete by March 2017

### **Trevor Shonk - Ramsgate**

<b>Scheme</b>	<b>Cost</b>	<b>Status</b>
<b>Brown tourism signs – Ramsgate Wartime Tunnels</b>	£1276	Works ordered
<b>Elms Avenue Ramsgate - Resurfacing of amenity area. Vegetation clearance and sweeping of urban alleyways in Ramsgate.</b>	£5338	Works complete

## **1.1 Legal Implications**

1.1.1 Not applicable.

## **1.2 Financial and Value for Money Considerations**

1.2.1 Not applicable.

## **1.3 Risk Assessment**

1.3.1 Not applicable.