

To: Thanet Joint Transportation Board
By: KCC Highways and Transportation
Date: 22nd June 2017
Subject: Highway Works Programme 2017/18
Classification: Information Only

Summary: This report updates Members on the identified schemes approved for construction in 2017/18

1. Introduction

This report provides an update and summarises schemes that have been programmed for delivery in 2017/18

Footway and Carriageway Improvement Schemes – see Appendix A

Drainage Repairs & Improvements – see Appendix B

Street Lighting – see Appendix C

Transportation and Safety Schemes – see Appendix D

- **Casualty Reduction Measures** – see Appendix D1
- **Integrated Transport Schemes** – see Appendix D2
- **Section 106 Schemes** – see Appendix D3

Developer Funded Works – see Appendix E

Traffic Systems – See Appendix F

Public Rights of Way – see Appendix G

Bridge Works – Appendix H

Combined Member Grant – See Appendix I

Conclusion

1. This report is for Members information

Contact Officers:

The following contact officers can be contacted on **03000 418181**

Toby Howe	Highway Manager (East)
Paul Valek	Thanet District Manager
Alan Casson	Road and Footway Asset Manager
Kevin Gore	Interim Drainage Manager
Paul Hopkins	Interim Structures Manager
Sue Kinsella	Street Lighting Manager
Toby Butler	Intelligent Transport Systems Manager
Andrew Hutchinson	PROW
Jamie Hare	Developer Funded Work
Nikola Floodgate	Schemes Planning & Delivery Manager

Appendix A – Footway and Carriageway Improvement Schemes

The delivery of these schemes is weather dependent; should it prove not possible to carry out these works on the planned dates, new dates will be arranged and the residents will be informed by a letter drop to their homes.

Surface Treatments - Contact Officer Jonathan Dean			
Micro Surfacing			
Road Name	Parish	Extent of Works	Current Status
Effingham Street & George Street	Ramsgate	whole length	Programmed for the 18/09/2017 for 1 day
Lorina Road	Ramsgate	whole length	Programmed for the 18/09/2017 for 2 days
Friends Ave	Margate	whole length	Programmed for the 21/09/2017 for 1 day
Westgate Bay Avenue	Margate	whole length	Programmed for the 27/09/2017 for 3 days
Manston Road	Birchington	From Wood Church Lane to Speed Terminal	Programmed for the 21/09/2017 for 3 working days
Minster Road	Monkton Acol	From Plumbstone Road the Roundabout HFS	Programmed for the 25/09/2017 for 3 days
Dane Road	Birchington	Canute Road to Minnis Road	Programmed for the 29/09/2017 for 1 day
Surface Dressing			
Netherhale Farm Road	Birchington	Whole Length	Programmed for the 11/06/2017 for 2 days
Upperhale	Birchington	Whole Length	Programmed for the 11/06/2017 for 1 day
Manston Road	Birchington	From Park Lane To Sparrow Castle	Programmed for the 11/06/2017 for 1 day
Belle Isle Road	St Nicholas	From End To Field Entrance	Programmed for the 12/06/2017 for 1 day

Machine Resurfacing – Contact Officer Mr Byron Lovell

Road Name	Parish	Extent of Works	Current Status
Boundary Road/Park Road	Ramsgate	From Chatham Place through junction with Chatham Street into Park road and up to junction with Belmont Road	To be programmed
Canterbury Road East	Ramsgate	Roundabout at junction with Royal Harbour Approach Road	Completed
B2050 Park Lane and Manston Road	Birchington	B2050 junction with Acol Hill	Completed
B2050 Manston Road	Birchington	B2050 junctions with Margate Hill and Shottenden Road	To be programmed
A299 Thanet Way	St Nicholas-At-Wade	Retexturing: St Nicholas-at-Wade roundabout and exit onto A299	Programmed 6 th July 2017

Footway Improvement - Contact Officer Mr Neil Tree

Road Name	Parish	Extent and Description of Works	Current Status
Cross Road	Birchington	Entire length. (Footway Protection).	To be programmed
Epple Bay Road	Birchington	Entire length. (Footway Protection).	To be programmed

Appendix B – Drainage Repairs & Improvements

Drainage Repairs & Improvements - <i>Contact Officer Katie Lewis</i>			
Road Name	Parish	Description of Works	Current Status
All Saints Avenue	Margate	Drainage Works with Southern Water to reduce flows from the sewer	At design Stage

Appendix C – Street Lighting

Structural testing of KCC owned street lights has identified the following as requiring replacement. A status of complete identifies that the column replacement has been carried out. Programme dates are identified for those still requiring replacement.

Street Lighting Column Replacement – Contact Officer Sue Kinsella			
Road Name	Parish	Description of Works	Status
Green Lane	Broadstairs	Replacement of 1 no street light complete with LED Lantern	Works Programmed for Completion by July 2017
Canterbury Road West	Ramsgate	Replacement of 1 no street light complete with LED Lantern	Works Programmed for Completion by July 2017
Westcliff Arcade	Ramsgate	Replacement of 1 no street light complete with LED Lantern	Works Programmed for Completion by July 2017
Ellen Avenue	Ramsgate	Replacement of 1 no street light complete with LED Lantern	COMPLETED
King Street	Margate	Replacement of 1 no street light complete with LED Lantern	Works Programmed for Completion by July 2017
Lamberhurst Way	Margate	Replacement of 1 no street light complete with LED Lantern	COMPLETED
ST Magnus Close	Birchington	Replacement of 1 no street light complete with LED Lantern	COMPLETED
Coniston Avenue	Ramsgate	Replacement of 8 no street lights complete with LED Lanterns	COMPLETED
Grasmere Avenue	Ramsgate	Replacement of 4 no street lights complete with LED Lanterns	COMPLETED
Derwent Avenue	Ramsgate	Replacement of 3 no street lights complete with LED Lanterns	COMPLETED
Drybeck Avenue	Ramsgate	Replacement of 2 no street lights complete with LED Lanterns	COMPLETED
Eskdale Avenue	Ramsgate	Replacement of 8 no street lights complete with LED Lanterns	COMPLETED
Helvellyn Avenue	Ramsgate	Replacement of 3 no street lights complete with LED Lanterns	COMPLETED
Hawes Avenue	Ramsgate	Replacement of 3 no street lights complete with LED Lanterns	COMPLETED
Kentmere Avenue	Ramsgate	Replacement of 4 no street lights complete with LED Lanterns	COMPLETED

Kirkstone Avenue	Ramsgate	Replacement of 2 no street lights complete with LED Lanterns	COMPLETED
Windermere Avenue	Ramsgate	Replacement of 1 no street light complete with LED Lantern	Works Programmed for Completion by July 2017
Albion Road	Birchington	Replacement of 1 no street light complete with LED Lantern	COMPLETED
Langdale Avenue	Ramsgate	Replacement of 9 no street lights complete with LED Lanterns	COMPLETED
Cannonbury Road	Ramsgate	Replacement of 1 no street light complete with LED Lantern	Works Programmed for Completion by July 2017
Guildford Road	Westgate	Replacement of 7 no street lights complete with LED Lanterns	COMPLETED
Langham Close	Margate	Replacement of 2 no street lights complete with LED Lanterns	COMPLETED
Royal Esplanade	Ramsgate	Replacement of 1 no street light complete with LED Lantern	Works Programmed for Completion by July 2017
Chatham Street	Ramsgate	Replacement of 1 no street light complete with LED Lantern	Works Programmed for Completion by July 2017
Dane Road	Margate	Replacement of 1 no street light complete with LED Lantern	Works Programmed for Completion by July 2017
Manston Road	Ramsgate	Replacement of 2 no street lights complete with LED Lanterns	Works Programmed for Completion by July 2017
Cottage Road	Ramsgate	Replacement of 1 no street light complete with LED Lantern	Works Programmed for Completion by July 2017
Upper Dane Road	Margate	Replacement of 1 no street light complete with LED Lantern	Works Programmed for Completion by July 2017
Staner Court	Ramsgate	Replacement of 1 no street light complete with LED Lantern	Works Programmed for Completion by July 2017
Nethercourt Farm Road	Ramsgate	Replacement of 1 no street light complete with LED Lantern	Works Programmed for Completion by July 2017
High Street	Margate	Replacement of 1 no street light complete with LED Lantern	Works Programmed for Completion by July 2017
ST Peters Park Road	Broadstairs	Replacement of 1 no street light complete with LED Lantern	Works Programmed for Completion by July 2017
Ingoldsby Road	Birchington	Replacement of 1 no street light complete with LED Lantern	COMPLETED

ST Georges Road	Ramsgate	Replacement of 1 no street light complete with LED Lantern	COMPLETED
Thanet Road	Ramsgate	Replacement of 1 no street light complete with LED Lantern	COMPLETED
Shottendane Road	Margate	Replacement of 2 no street lights complete with LED Lanterns	Works Programmed for Completion by July 2017
Gloucester Avenue	Margate	Replacement of 11 no street lights complete with LED Lanterns	COMPLETED
Western Road	Margate	Replacement of 11 no street lights complete with LED Lanterns	COMPLETED
Anne Close	Birchington	Replacement of 1 no street light complete with LED Lantern	Works Programmed for Completion by July 2017
Enterprise Road	Margate	Replacement of 3 no street lights complete with LED Lanterns	Works Programmed for Completion by July 2017
Woodford Court	Birchington	Replacement of 1 no street light complete with LED Lantern	Works Programmed for Completion by July 2017
Bellevue Road	Ramsgate	Replacement of 1 no street light complete with LED Lantern	Works Programmed for Completion by July 2017
Belmont Street	Ramsgate	Replacement of 1 no street light complete with LED Lantern	Works Programmed for Completion by July 2017
Church Road	Ramsgate	Replacement of 2 no street lights complete with LED Lanterns	Works Programmed for Completion by July 2017
High Street	Margate (Garlinge)	Replacement of 1 no street light complete with LED Lantern	Works Programmed for Completion by July 2017
Naylands	Margate	Replacement of 2 no street lights complete with LED Lanterns	COMPLETED
Poets Corner	Margate	Replacement of 2 no street lights complete with LED Lanterns	COMPLETED
Ventnor Lane	Margate	Replacement of 1 no street light complete with LED Lantern	Works Programmed for Completion by July 2017
Mere Gate	Margate	Replacement of 6 no street lights complete with LED Lanterns	COMPLETED
Bromstone Road	Broadstairs	Replacement of 1 no street light complete with LED Lantern	Works Programmed for Completion by July 2017
Royal Esplanade	Margate	Replacement of 1 no street light complete with LED Lantern	Works Programmed for Completion by July 2017

The Hawthorns	Broadstairs	Replacement of 4 no street lights complete with LED Lanterns	COMPLETED
Almonds Close	Broadstairs	Replacement of 3 no street lights complete with LED Lanterns	COMPLETED

Appendix D – Transportation and Safety Schemes

The Schemes Planning and Delivery Team is implementing a number of schemes within the Thanet District, in order to meet Kent County Council's strategic targets (for example, addressing traffic congestion, or improving road safety). Contact Officers – Nikola Floodgate & Kelly Garrett

Appendix D1 – Casualty Reduction

Identified to address a known history of personal injury crashes

Casualty Reduction Schemes – Contact Officer Kelly Garrett			
Location	Parish	Description of Works	Current Status
Marine Terrace	Margate	New high friction surfacing with some resurfacing in the vicinity of the pedestrian crossing at the eastern end/ clock tower mini roundabout junction with lining refresh.	Design in progress.
Marine Gardens/ Queen Street	Margate	Lining refresh, new Keep Clear road markings at junction with High Street and loading restrictions (subject to consultation).	See TDC report on proposed parking restrictions. Lining to be programmed.
Nash Road (by farm shop)	Margate	Gateway with red high friction surfacing, speed limit roundels, slow road markings and improved warning signs and vegetation clearance.	Outline design stage.
Shottendane Road/ Minster Road	Westgate	New high friction surface with some resurfacing and improved warning signage.	Design in progress.
Northdown Road	Margate	Refresh all zebra crossing road markings, new signage at junction with Clifton Gardens. Speed surveys for further investigation.	To be programmed.
Margate Road/ Hollicondane Road	Ramsgate	New high friction surfacing, 'Slow' road markings, new junction warning signs and new parking restrictions (subject to consultation).	To be programmed. See TDC report on proposed parking restrictions.
A299 Hengist Way	Ramsgate	New section of high friction surface on entry to Hengist Way from Lord of the Manor.	To be programmed.
A256 Ebbsfleet roundabout	Ramsgate	Yellow bar markings on approach from Richborough Way, cleaning of the chevron blocks on roundabout and painting with reflective dressing.	Lining programmed for June 2017. Block work programmed for August 2017.
A254 Ramsgate Road / Margate Road, Broadstairs	Margate/ Broadstairs/ Ramsgate	Route study – Phase 2. Measures yet to be identified.	Route study to be carried out over next couple of months.

A255 Margate, Broadstairs, Ramsgate	Margate/ Broadstairs/ Ramsgate	Route study – Phase 2. Measures yet to be identified.	Route study to be carried out over next couple of months.
A28 Canterbury Road	St Nicholas at Wade	Phase 2: Average speed cameras between Brooksend and St Nicholas roundabout	Work complete.

Appendix D2 – Integrated Transport Schemes

Local Transport Plan funded non-casualty reduction schemes

Integrated Transport Schemes – Contact Officer Kelly Garrett			
Location	Parish	Description of Works	Current Status
A28 Canterbury Road	Birchington & Westgate	Puffin crossings on Canterbury Road by King Ethelberts School and Advisory 20mph speed limit (part time) on Canterbury Road fronting King Ethelberts and Ursuline Schools.	Detailed design in progress. Public consultation complete. Works programmed for 2017 summer holidays.
Fairfield Road	Broadstairs & St Peters	Puffin crossing by Dane Court Grammar School.	Out to public consultation.
Pysons Road	Broadstairs & St Peters	Zebra crossing by Bromstone Primary School.	Design in progress.
Sloe Lane	Broadstairs & St Peters/ Margate	Cycle link between A255 Dane Court Road and A254 Ramsgate Road	Detailed design stage.

Appendix D3 – Section 106 Schemes

Developer funded highway works being delivered by Schemes Planning & Delivery Team.

Section 106 schemes – Contact Officer Kelly Garrett			
Location	Parish	Description of Works	Current Status
Monkton Road, Taylor Road, Thorne Road, St Marys Road, Molineux Road	Minster	Extension to parking bay on Taylor Road, alterations to kerb works by butchers with dropped crossing, footway surfacing and new bollards on Molineux Road and some revised signing.	Detailed design stage.
Laundry Road	Minster	Passing place	Detailed design stage.
Manston Court Road	Birchington & Rural	New footway	Design stage.

Appendix E –Developer Funded Works (Section 278 Works) Contact – Steven Noad

Ref.	Scheme location	Parish	Description	Current status
TH000036	Capital House, Northdown Road	Margate	Residential development, new access onto Northdown Road.	Complete, on maintenance.
TH002029	Hanie Road	Ramsgate	New pedestrian crossing.	Complete, on maintenance.
TH002037	The Centre, Newington	Ramsgate	Highway works associated with regeneration scheme.	Works completed, awaiting sign off from street lighting.
TH003008	Margate Road	Broadstairs	New access off Margate Road, serving new PH.	Complete, on maintenance.
TH003011	Westbrook Gardens, Royal Sea Bathing Hospital site	Margate	Provision of a new vehicle access.	Awaiting technical approval.
TH003013/ TH003014/ TH003006	New Haine Road & Margate Road	Broadstairs	New link road, including amendments to existing roundabouts serving superstore.	Final remedial works awaited.
TH003015	Melbourne Avenue	Ramsgate	New access to housing development.	Complete, on maintenance.
TH003016	Newington Road	Ramsgate	Provision on a new footway and vehicle crossover with new tactile crossing.	Final remedial works awaited.
TH003020	Ramsgate Station Forecourt	Ramsgate	Improvements to station entrance.	Complete, on maintenance.
TH003022	Flour Mill, Margate Road	Ramsgate	New bell mouth access into site.	Complete, on maintenance.
TH003024	45/51 Sea Road	Birchington	New footway link from St Clements Road.	Complete, on maintenance.
TH003026	A256 Westwood Road, St. Georges Primary School	Broadstairs	New access and signal controlled crossing.	Remedial works completed, final sign off awaited.
TH003028	Nash Road, Westwood phase 2	Ramsgate	New road & realignment of Nash Road.	Awaiting technical approval.
TH003029	Newington Road, new fire station	Ramsgate	Relocation of existing pedestrian crossing adjacent to St Laurence in Thanet School.	Awaiting technical approval.
TH003030	A28 Canterbury Road	Birchington	Great Brooksend Farm, junction widening	Awaiting technical approval.
TH003031	Newington Road	Ramsgate	Revised accesses and footway works associated with new Ramsgate Free School.	Awaiting technical approval.

Appendix F – Traffic Systems

There is a programme of scheduled maintenance to refurbish life expired traffic signal equipment across the county based upon age and fault history. The delivery of these schemes is dependent upon school terms and holiday periods; local residents, businesses and schools will be informed verbally and by a letter drop of the exact dates when known.

Traffic Systems - <i>Contact Officer: Toby Butler</i>		
Location	Description of Works	Current Status
No traffic signal refurbishment work being carried out this year		

Appendix G - PROW

Public Rights of Way – <i>Contact Manager-Andrew Hutchinson</i>			
Path No	Parish	Description of Works	Current Status
TB38/38	Broadstairs	New surface dressing to well used footpath close to station	Work complete

Appendix H – Bridge Works

Bridge Works – <i>Contact Officer Katie Lewis</i>			
Road Name	Parish	Description of Works	Current Status
No works planned			

Appendix I – Combined Member Grant

The following schemes are those which have been approved for funding by both the relevant Member and by the Director of Highways. The list only includes schemes, which are

- in design, or
- at consultation stage, or
- about to be programmed, or
- recently completed on site.

The list is up to date as of **31st May 2017**.

The details given below are for highway projects only. This report does not detail contributions Members have made to other groups such as parish councils, or highway studies and surveys funded by Members. Schemes not approved at time of writing are also excluded from the list.

More information on the schemes listed below can be found via Kent Gateway, the online database for all Combined Member Grant schemes and studies, or by contacting the Schemes Planning and Delivery Team.

Martyn Heale and Trevor Shonk – Ramsgate

Scheme	Cost	Status
Chatham Street, Ramsgate – New pedestrian crossing point (build out) By Farley's/ Chatham and Clarendon Grammar School	£5,100	Works complete

Trevor Shonk - Ramsgate

Scheme	Cost	Status
Brown tourism signs – Ramsgate Wartime Tunnels	£1276	Works complete
Elms Avenue Ramsgate - Resurfacing of amenity area. Vegetation clearance and sweeping of urban alleyways in Ramsgate.	£5338	Works complete

Jeff Elenor – Margate West

Scheme	Cost	Status
Ursuline College, Canterbury Road Westgate - Install 4 pedestrian guardrails	£1479	Works complete
Grove Gardens Margate - Planting of 14 trees	£3500	Work complete
Westgate Bay Avenue, Westgate- Carriageway patching and lining works	£3500	Work complete

Mo Elenor – Margate and Cliftonville

Scheme	Cost	Status
High Street, Margate - Install 3 Doric style bollards to prevent vehicle overrun.	£642	Works completed
Northdown Road junction with Foreland Avenue, Margate – Crash remedial works to Install reflective bollards, new hatching markings and refresh existing junction markings along with associated footway repairs.	£3000	Work Complete
Marine Terrace, Margate- reconstruct footway and install Doric bollards to prevent vehicle overrun.	3900	Work complete

Alan Terry – Broadstairs and Sir Moses Montefiore

Scheme	Cost	Status
Convent Road, Broadstairs – Install speed restriction terminal signs.	£479	Work complete

1.1 Legal Implications

1.1.1 Not applicable.

1.2 Financial and Value for Money Considerations

1.2.1 Not applicable.

1.3 Risk Assessment

1.3.1 Not applicable.

Contact: Toby Howe / Paul Valek 03000 418181