

To: Joint Transportation Board

By: KCC Highways and Transportation

Date: 14th September 2017

Subject: Thanet Highway Works Programme 2017/18

Classification: Information Only

Summary: This report updates Members on the identified schemes approved for construction in 2017/18

1. Introduction

This report provides an update and summarises schemes that have been programmed for delivery in 2017/18

Footway and Carriageway Improvement Schemes – see Appendix A

Drainage Repairs & Improvements – see Appendix B

Street Lighting – see Appendix C

Transportation and Safety Schemes – see Appendix D

- **Casualty Reduction Measures** – see Appendix D1
- **Integrated Transport Schemes** – see Appendix D2
- **Section 106 Schemes** – see Appendix D3

Developer Funded Works – see Appendix E

Traffic Systems – See Appendix F

Public Rights of Way – see Appendix G

Bridge Works – Appendix H

Combined Member Grant – See Appendix I

Conclusion

1. This report is for Members information

Contact Officers:

The following contact officers can be contacted on **03000 418181**

Toby Howe	Highway Manager (East)
Paul Valek	Thanet District Manager
Alan Casson	Road and Footway Asset Manager
Kevin Gore	Interim Drainage Manager
Paul Hopkins	Interim Structures Manager
Sue Kinsella	Street Lighting Manager
Toby Butler	Intelligent Transport Systems Manager
Andrew Hutchinson	PROW
Jamie Hare	Developer Funded Work
Nikola Floodgate	Schemes Planning & Delivery Manager

Appendix A – Footway and Carriageway Improvement Schemes

The delivery of these schemes is weather dependent; should it prove not possible to carry out these works on the planned dates, new dates will be arranged and the residents will be informed by a letter drop to their homes.

Surface Treatments - <i>Contact Officer Jonathan Dean</i>			
Micro Surfacing			
Road Name	Parish	Extent of Works	Current Status
Effingham Street & George Street	Ramsgate	whole length	Programmed for the 18/09/2017 for 1 day
Lorina Road	Ramsgate	whole length	Programmed for the 18/09/2017 for 2 days
Friends Ave	Margate	whole length	Programmed for the 21/09/2017 for 1 day
Westgate Bay Avenue	Margate	whole length	Programmed for the 04/09/2017 for 3 days
Manston Road	Birchington	From Wood Church Lane to Speed Terminal	Programmed for the 21/09/2017 for 3 working days
Minster Road	Monkton Acol	From Plumbstone Road the Roundabout HFS	Programmed for the 25/09/2017 for 3 days
Dane Road	Birchington	Canute Road to Minnis Road	Programmed for the 29/09/2017 for 1 day
Minnis Road	Birchington	Extent to be confirmed	Programme Date to be confirmed
Surface Dressing			
Netherhale Farm Road	Birchington	Whole Length	Completed
Upperhale	Birchington	Whole Length	Completed

Manston Road	Birchington	From Park Lane To Sparrow Castle	Completed
Belle Isle Road	St Nicholas	From End To Field Entrance	Completed
Machine Resurfacing – Contact Officer Mr Byron Lovell			
Road Name	Parish	Extent of Works	Current Status
Boundary Road/Park Road	Ramsgate	From Chatham Place through junction with Chatham Street into Park road and up to junction with Belmont Road	To be programmed in October 2017
A255 Ramsgate Road	Broadstairs & St Peters	Junction with Yarrow Close	Programmed 23 rd October 2017
Marine Terrace	Margate	Junction with Marine Gardens	Programmed 19 th September 2017
Shottendane Road	Margate	Junction with Minster Road	Programmed 18 th September 2017
B2050 Manston Road	Birchington	B2050 junctions with Margate Hill and Shottendane Road	Completed
A299 Thanet Way	St Nicholas-At-Wade	Retexturing: St Nicholas-at-Wade roundabout and exit onto A299	Completed
Footway Improvement - Contact Officer Mr Neil Tree			
Road Name	Parish	Extent and Description of Works	Current Status
Cross Road	Birchington	Entire length. (Footway Protection).	Designed and programmed for October 2017
Epple Bay Road	Birchington	Entire length. (Footway Protection).	Designed and programmed for October 2017

Appendix B – Drainage Repairs & Improvements

Drainage Repairs & Improvements - <i>Contact Officer Katie Lewis</i>			
Road Name	Parish	Description of Works	Current Status
All Saints Avenue	Margate	Drainage Works with Southern Water to reduce flows from the sewer	At design Stage and undertaking discussions with Thanet District Council regarding construction on their land.

Appendix C – Street Lighting

Structural testing of KCC owned street lights has identified the following as requiring replacement. A status of complete identifies that the column replacement has been carried out. Programme dates are identified for those still requiring replacement.

Street Lighting Column Replacement – <i>Contact Officer Sue Kinsella</i>			
Road Name	Parish	Description of Works	Status
Green Lane	Broadstairs	Replacement of 1 no street light complete with LED Lantern	COMPLETE
Canterbury Road West	Ramsgate	Replacement of 1 no street light complete with LED Lantern	Works Programmed for Completion by October 2017
Westcliff Arcade	Ramsgate	Replacement of 1 no street light complete with LED Lantern	Works Programmed for Completion by October 2017
Windermere Avenue	Ramsgate	Replacement of 1 no street light complete with LED Lantern	COMPLETE
King Street	Margate	Replacement of 1 no street light complete with LED Lantern	COMPLETE
Cannonbury Road	Ramsgate	Replacement of 1 no street light complete with LED Lantern	Works Programmed for Completion by October 2017
Royal Esplanade	Ramsgate	Replacement of 1 no street light	

		complete with LED Lantern	COMPLETE
Chatham Street	Ramsgate	Replacement of 1 no street light complete with LED Lantern	COMPLETE
Dane Road	Margate	Replacement of 1 no street light complete with LED Lantern	COMPLETE
Manston Road	Ramsgate	Replacement of 2 no street lights complete with LED Lanterns	COMPLETE
Cottage Road	Ramsgate	Replacement of 1 no street light complete with LED Lantern	Works Programmed for Completion by October 2017
Upper Dane Road	Margate	Replacement of 1 no street light complete with LED Lantern	COMPLETE
Staner Court	Ramsgate	Replacement of 1 no street light complete with LED Lantern	COMPLETE
Nethercourt Farm Road	Ramsgate	Replacement of 1 no street light complete with LED Lantern	COMPLETE
High Street	Margate	Replacement of 1 no street light complete with LED Lantern	COMPLETE
ST Peters Park Road	Broadstairs	Replacement of 1 no street light complete with LED Lantern	Works Programmed for Completion by October 2017
Shottendane Road	Margate	Replacement of 2 no street lights complete with LED Lanterns	COMPLETE
Anne Close	Birchington	Replacement of 1 no street light complete with LED Lantern	COMPLETE
Enterprise Road	Margate	Replacement of 3 no street lights complete with LED Lanterns	COMPLETE
Woodford Court	Birchington	Replacement of 1 no street light complete with LED Lantern	COMPLETE
Bellevue Road	Ramsgate	Replacement of 1 no street light complete with LED Lantern	COMPLETE
Belmont Street	Ramsgate	Replacement of 1 no street light complete with LED Lantern	COMPLETE

Church Road	Ramsgate	Replacement of 2 no street lights complete with LED Lanterns	COMPLETE
High Street	Margate (Garlinge)	Replacement of 1 no street light complete with LED Lantern	COMPLETE
Ventnor Lane	Margate	Replacement of 1 no street light complete with LED Lantern	COMPLETE
Bromstone Road	Broadstairs	Replacement of 1 no street light complete with LED Lantern	COMPLETE
Royal Esplanade	Margate	Replacement of 1 no street light complete with LED Lantern	COMPLETE
Tippeldore Lane	Broadstairs	Replacement of 1 no street light complete with LED Lantern	COMPLETE
Stirling Way	Ramsgate	Replacement of 1 no street light complete with LED Lantern	COMPLETE
Canterbury Road East	Ramsgate	Replacement of 1 no street light complete with LED Lantern	Works Programmed for Completion by October 2017
Tothill Street	Minster	Replacement of 3 no street lights complete with LED Lanterns	COMPLETE
Durlock	Minster	Replacement of 1 no street light complete with LED Lantern	COMPLETE
ST Magnus Close	Birchington	Replacement of 1 no street light complete with LED Lantern	Works Programmed for Completion by October 2017
Dane Gardens	Margate	Replacement of 1 no street light complete with LED Lantern	Works Programmed for Completion by October 2017
Heathwood Drive	Ramsgate	Replacement of 1 no street light complete with LED Lantern	COMPLETE
Columbus Avenue	Ramsgate	Replacement of 1 no street light complete with LED Lantern	COMPLETE
ST Mildreds Road	Ramsgate	Replacement of 1 no street light complete with LED Lantern	COMPLETE
Warren Drive	Broadstairs	Replacement of 1 no street light complete with LED Lantern	COMPLETE

Lewis Crescent	Margate	Replacement of 1 no street light complete with LED Lantern	Works Programmed for Completion by October 2017
Dumpton Park Drive	Broadstairs	Replacement of 1 no street light complete with LED Lantern	Works Programmed for Completion by October 2017

The Schemes Planning and Delivery Team is implementing a number of schemes within the Thanet District, in order to meet Kent County Council's strategic targets (for example, addressing traffic congestion, or improving road safety). Contact Officers – Nikola Floodgate & Kelly Garrett

Appendix D1 – Casualty Reduction

Identified to address a known history of personal injury crashes

Casualty Reduction Schemes – <i>Contact Officer Kelly Garrett</i>			
Location	Parish	Description of Works	Current Status
Marine Terrace	Margate	New high friction surfacing with some resurfacing in the vicinity of the pedestrian crossing at the eastern end/ clock tower mini roundabout junction with lining refresh.	Works programmed for 14 th & 19 th September 2017 (weather dependant)
Marine Gardens/ Queen Street	Margate	Lining refresh, new Keep Clear road markings at junction with High Street and loading restrictions (subject to consultation).	See TDC report on proposed parking restrictions. Lining to be programmed.
Nash Road (by farm shop)	Margate	Gateway with red high friction surfacing, speed limit roundels, slow road markings and improved warning signs and vegetation clearance.	Design in progress.
Shottendane Road/ Minster Road	Westgate	New high friction surface with some resurfacing and improved warning signage.	Works programmed for 15 th & 16 th September 2017 (weather dependent)
Northdown Road	Margate	Refresh all zebra crossing road markings, new signage at junction with Clifton Gardens. Speed surveys for further investigation.	To be programmed.

Margate Road/ Hollicondane Road	Ramsgate	New high friction surfacing, 'Slow' road markings, new junction warning signs and new parking restrictions (subject to consultation.	To be programmed. See TDC report on proposed parking restrictions.
A299 Hengist Way	Ramsgate	New section of high friction surface on entry to Hengist Way from Lord of the Manor.	Awaiting pendulum test to determine existing surface slip resistance.
A256 Ebbsfleet roundabout	Ramsgate	Yellow bar markings on approach from Richborough Way, cleaning of the chevron blocks on roundabout and painting with reflective dressing.	Lining complete. Block work programmed for August/ September 2017.
A254 Ramsgate Road / Margate Road, Broadstairs	Margate/ Broadstairs/ Ramsgate	Route study – Phase 2. Measures yet to be identified.	Route study this year, improvement measures to follow in 2018/19
A255 Margate, Broadstairs, Ramsgate	Margate/ Broadstairs/ Ramsgate	Route study – Phase 2. Measures yet to be identified.	Route study this year and resurfacing on Ramsgate Road by the college programmed for October 2017.
A28 Canterbury Road	St Nicholas at Wade	Phase 2: Average speed cameras between Brooksend and St Nicholas roundabout	Works in progress.

Appendix D2 – Integrated Transport Schemes

Local Transport Plan funded non-casualty reduction schemes

Integrated Transport Schemes – <i>Contact Officer Kelly Garrett</i>			
Location	Parish	Description of Works	Current Status
A28 Canterbury Road	Birchington & Westgate	Puffin crossings on Canterbury Road by King Ethelberts School and Advisory 20mph speed limit (part time) on Canterbury Road fronting King Ethelberts and Ursuline Schools.	Works on site – completion expected 3 rd September 2017.
Fairfield Road	Broadstairs & St Peters	Puffin crossing by Dane Court Grammar School.	Works programmed for

			October 2017 half term.
Pysons Road	Broadstairs & St Peters	Zebra crossing by Bromstone Primary School.	Works programmed for October 2017 half term.
Sloe Lane	Broadstairs & St Peters/ Margate	Cycle link between A255 Dane Court Road and A254 Ramsgate Road	Detailed design stage.

Appendix D3 – Section 106 Schemes

Developer funded highway works being delivered by Schemes Planning & Delivery Team.

Section 106 schemes – <i>Contact Officer Kelly Garrett</i>			
Location	Parish	Description of Works	Current Status
Monkton Road, Taylor Road, Thorne Road, St Marys Road, Molineux Road	Minster	Extension to parking bay on Taylor Road, alterations to kerb works by butchers with dropped crossing, footway surfacing and new bollards on Molineux Road and some revised signing.	Works complete.
Laundry Road	Minster	Passing place	Design stage.
Manston Court Road	Birchington & Villages	New footway	Design stage.

Appendix E –Developer Funded Works (Section 278 Works) Contact – Steven Noad

Ref.	Scheme location	Parish	Description	Current status
TH003024	45/51 Sea Road	Birchington	New footway link from St. Clements Road.	Complete, on maintenance.
TH003030	A28 Canterbury Road	Birchington	Great Brooksend Farm, junction widening.	Complete, on maintenance.
TH003008	Margate Road	Broadstairs	New access off Margate Road, serving new PH.	Complete, on maintenance.
TH003013/ TH003014	New Cross Road and Margate Road	Broadstairs	New link road, including amendments to existing roundabouts.	Final remedial works

				awaited.
TH003026	A256 Westwood Road, St. Georges Primary School	Broadstairs	New access and signal controlled crossing.	Remedial works completed, final sign off awaited.
TH003050	Cliffs End Road (S38)	Cliffsend	New access and footway improvements.	Awaiting technical approval.
TH003011	Westbrook Gardens, Royal Sea Bathing Hospital site	Margate	Provision of a new vehicle access.	Awaiting technical approval.
TH003019	Dreamland site	Margate	Revisions to Hall by the Sea Road and access from Eaton Road and Belgrave Road.	Awaiting technical approval.
TH003023	Monkton Street	Monkton	New bell mouth access and footways.	Final remedial works awaited.
TH002029	Westwood Leisure, Haine Road	Ramsgate	New pedestrian crossing.	Complete, on maintenance.
TH002037	The Centre, Newington	Ramsgate	Highway works in assn. with regeneration.	Works completed, awaiting sign off from street lighting.
TH002049	Hereson School Site, Ramsgate Road	Ramsgate	Access from Ramsgate Road inc. raised Table, Zebra Crossing and works to Merrivale Heights.	Final remedial works awaited.
TH003015	Melbourne Avenue	Ramsgate	New access to housing development.	Complete, on maintenance.
TH003016	Newington Road	Ramsgate	Provision of new footway and vehicle crossover.	Final remedial works awaited.
TH003020	Ramsgate Station Forecourt	Ramsgate	Improvements to station entrance.	Complete, on maintenance.
TH003022	Flour Mill, Margate Road	Ramsgate	New bell mouth access into site.	Complete, on maintenance.
TH003028	Nash Road, Westwood phase 2	Margate	New road & realignment of Nash Road.	Awaiting technical approval.
TH003029	Newington Road, new Fire Station	Ramsgate	Relocation of existing pedestrian crossing	Awaiting technical

			adjacent to St Laurence in Thanet School.	approval.
TH003031	Newington Road	Ramsgate	Revised accesses and footway works associated with new Ramsgate Free School.	Agreement signed and technically approved.
TH003032	College Road	Ramsgate	Revisions to Zebra crossing and access at St Lawrence College.	Awaiting technical approval.

Appendix F – Traffic Systems

There is a programme of scheduled maintenance to refurbish life expired traffic signal equipment across the county based upon age and fault history. The delivery of these schemes is dependent upon school terms and holiday periods; local residents, businesses and schools will be informed verbally and by a letter drop of the exact dates when known.

Traffic Systems - <i>Contact Officer: Toby Butler</i>		
Location	Description of Works	Current Status
A28 Canterbury Road, Birchington	Installation of new crossing	Proposed August 2017

Appendix G - PROW

Public Rights of Way – <i>Contact Manager-Andrew Hutchinson</i>			
Path No	Parish	Description of Works	Current Status
		No planned works.	

Appendix H – Bridge Works

Bridge Works – <i>Contact Officer Kathryn Moreton</i>			
Road Name	Parish	Description of Works	Current Status
A299 Thanet Way	St Nicholas at Wade	Investigation, cleaning and surveying of Wantsum No.275 culverts carrying the Thanet Way	Programme to be established for works

		<p>over the River Wantsum.</p> <p>No works on the Thanet Way.</p>	<p>on site.</p> <p>Likely to be October 2017 for 5 weeks.</p>
--	--	---	---

Appendix I – Combined Member Grant

Combined Member Grant programme update for the Thanet District.

The following schemes are those which have been approved for funding by both the relevant Member and by the Director of Highways. The list only includes schemes, which are

- in design, or
- at consultation stage, or
- about to be programmed, or
- recently completed on site.

The list is up to date as of **21st August 2017**.

The details given below are for highway projects only. This report does not detail contributions Members have made to other groups such as parish councils, or highway studies and surveys funded by Members. Schemes not approved at time of writing are also excluded from the list.

More information on the schemes listed below can be found via Kent Gateway, the online database for all Combined Member Grant schemes and studies, or by contacting the Schemes Planning and Delivery Team.

Scheme	Cost	Status

Scheme	Cost	Status

Scheme	Cost	Status

Scheme	Cost	Status

Scheme	Cost	Status

1.1 Legal Implications

1.1.1 Not applicable.

1.2 Financial and Value for Money Considerations

1.2.1 Not applicable.

1.3 Risk Assessment

1.3.1 Not applicable.

Contact: Toby Howe / Paul Valek 03000 418181