

To: Thanet Joint Transportation Board
By: KCC Highways, Transportation & Waste
Date: **6th June 2019**
Subject: Highway Forward Works Programme – 2019/20 onwards
Classification: Information Only

Summary: This report updates Members on the identified schemes approved for construction

1. Introduction

This report provides an update and summarises schemes that have been programmed for delivery in 2019/20.

Kent County Council has agreed a substantial increase in the budget for planned highway works over the next three years, and as a result we are still in the process of identifying and designing schemes for inclusion in our full Year One to Two (2019/20 and 2020/21) and Year Three to Five (2021/22 to 2023/24) programmes. Because of this, we have decided to publish an interim programme, and to publish the full programmes later this year. For some assets this interim programme covers approximately the first six months of 2019/20, whilst for others it includes most of the works planned for the whole year.

This programme is subject to regular review and may change for a number of reasons including budget allocation, contract rate changes, and to reflect KCC's changing priorities. The programme and extent of individual sites within the programme may also be revised following engineering assessment during the design phase.

Road, Footway & Cycleway Renewal and Preservation Schemes – see Appendix A

Drainage Repairs & Improvements – see Appendix B

Street Lighting – see Appendix C

Transportation and Safety Schemes – see Appendix D

- **Casualty Reduction Measures**
- **Externally funded schemes**
- **Local Growth Fund**

Developer Funded Works – see Appendix E

Bridge Works – see Appendix F

Traffic Systems – see Appendix G

Combined Member Fund – see Appendix H

Street Works – see Appendix I

Conclusion

1. This report is for Members' information.

Contact Officers:

The following contact officers can be contacted on **03000 418181**

Toby Howe	Highway Manager East Kent
Paul Valek	Thanet District Manager
Alan Casson	Strategic Asset Manager
Earl Bournier	Drainage & Structures Asset Manager
Sue Kinsella	Street Light Asset Manager
Toby Butler	Traffic & Network Solutions Asset Manager
Jamie Hare	Development Agreements Manager
Nikola Floodgate	Schemes Programme Manager

Appendix A – Road, Footway and Cycleway Renewal and Preservation Scheme

The delivery of these schemes is weather dependent; should it prove not possible to carry out these works on the planned dates, new dates will be arranged, and the residents will be informed by a letter drop to their homes.

Road Asset Renewal Schemes – Contact Officer: Byron Lovell			
Road Name	Parish	Extent of Works	Current Status
A299 Thanet Way	Various	Various sections	Completed
A28 Canterbury Road Phase 1 (Part 1)	Birchington	Seamark Road to Quex View Road	Completed
A28 Canterbury Road Phase 1 (Part 2)	Birchington	Quex View Road to Kent Gardens	Programmed 15 th July 2019
A28 Canterbury Road Phase 2	Westgate	Park Road to Minster Road	Programmed 18 th August 2019
A28 Canterbury Road Phase 3	Margate	Minster Road to Bridge Road	Programmed 11 th October 2019
A28 Canterbury Road Phase 4 (Part 1)	Margate	Marine Terrace Roundabout to George V Ave	Completed
A28 Canterbury Road Phase 4 (Part 2)	Margate	George V Ave to High Street, Garlinge	Programmed 20 th July 2019
A28 Canterbury Road Phase 5	Margate	Marine Terrace Roundabout to B2051 Marine Drive	Programmed 29 th July 2019
A256 Haine Road	Ramsgate	In vicinity of West Cross	To be programmed
A255 Ramsgate Road	Margate	East Kent College to Park Avenue	To be programmed
A254 Eaton Road	Margate	50m approach to A254/A255 roundabout including circulatory of roundabout	To be programmed
A255 St Peter's Road	Broadstairs	Between Edge End Road and The Broadway	Completed

B2050 Millmead/College Road	Margate	From A255 to Riverhead Close	To be programmed
Road Asset Preservation Schemes - <i>Contact Officer: Jonathan Dean</i>			
Surface Treatments			
Road Name	Parish	Extent of Works	Current Status
NETHERHALE ROAD	St. Nicholas At Wade	From Junction Canterbury Road	Completed
UPPER HALE	St. Nicholas At Wade	From Junction Canterbury Road	Completed
WHITEHALL ROAD	Ramsgate	From A254 Margate Road to Hurst Green	Completed
NORTHDOWN PARK ROAD	Margate	From Upper Dane Road to Approach Road	Programmed 28 th May 2019
ADDISCOMBE ROAD	Margate	From Rosedale Road to Dane Road	Programmed 23 rd May 2019
CALLIS COURT ROAD	Broadstairs	From Railway Bridge to Reading Street	Completed
CONVENT ROAD / GEORGE HILL ROAD	Broadstairs	From Percy to Reading Street Road	Completed
DUMPTON PARK DRIVE	Ramsgate	From Dumpton Gap Road to Merrivelle Heights	Completed
ST PETERS ROAD	Broadstairs	From Harrow Dene to Crawford Road	Completed
Footway/Cycleway Asset Renewal & Preservation Schemes - <i>Contact Officer: Neil Tree</i>			
Road Name	Parish	Extent of Works	Current Status
Saltwood Gardens	Margate	Entire length (Footway Reconstruction)	To be programmed

Appendix B - Drainage

Drainage Works – Contact Officer: Earl Bourner			
Road Name	Parish	Description of Works	Current Status
Wayborough Hill	Minster	Installation of two new 2.4m x 5.5m Soakaway with 4 new gullies	Start date 1 st July
Potten Street	St Nicholas at Wade	Clearance of the lagoon and installation of a perimeter fence and lockable gate	Works ongoing

Appendix C – Street Lighting

Structural testing of KCC owned street lights has identified the following as requiring replacement. A status of complete identifies that the column replacement has been carried out. Programme dates are identified for those still requiring replacement.

Street Lighting Column Replacement – Contact Officer: Sue Kinsella			
Road Name	Parish	Description of Works	Current Status
Northdown Road	Margate	Replacement of 2 no street lights complete with LED Lanterns	Completed
Fort Road	Margate	Replacement of 1 no street light complete with LED Lantern	Completed
Windermere Avenue	Ramsgate	Replacement of 1 no street light complete with LED Lantern	Completed
Crow Hill	Broadstairs	Replacement of 1 no street light complete with LED Lantern	Works awaiting programming
Lymington Road	Westgate	Replacement of 1 no street light complete with LED Lantern	Completed
Duncan Road	Ramsgate	Replacement of 1 no street light complete with LED Lantern	Completed
Grosvenor Road	Broadstairs	Replacement of 1 no street light complete with LED Lantern	Works awaiting programming
Coronation Close	Broadstairs	Replacement of 1 no street light complete with LED Lantern	Works awaiting programming
Third Avenue	Margate	Replacement of 1 no street light complete with LED Lantern	Completed
Cecilia Road	Ramsgate	Replacement of 1 no street light complete with LED Lantern	Completed
St Peters Road	Broadstairs	Replacement of 2 no street lights complete with LED Lanterns	Completed
Buckingham Road	Broadstairs	Replacement of 1 no street light complete with LED Lantern	Completed
King Street	Margate	Replacement of 1 no street light complete with LED Lantern	Completed
Chapel Place	Ramsgate	Replacement of 1 no street light complete with LED Lantern	Completed

Biddenden Close	Margate	Replacement of 1 no street light complete with LED Lantern	Works awaiting programming
Monkton Street	Minster	Replacement of 1 no street light complete with LED Lantern	Completed
Victoria Parade	Broadstairs	Replacement of 1 no street light complete with LED Lantern	Completed
Bellevue Road	Ramsgate	Replacement of 1 no street light complete with LED Lantern	Completed
Argyll Drive	Ramsgate	Replacement of 1 no street light complete with LED Lantern	Completed
Northwood Road	Broadstairs	Replacement of 1 no street light complete with LED Lantern	Works awaiting programming
Bay View Road	Broadstairs	Replacement of 3 no street lights complete with LED Lanterns	Completed
Royal Esplanade	Ramsgate	Replacement of 1 no street light complete with LED Lantern	Completed
First Avenue	Margate	Replacement of 3 no street lights complete with LED Lanterns	Completed
The Length	Birchington	Replacement of 2 no street lights complete with LED Lanterns	Completed
Norman Road	Ramsgate	Replacement of 1 no street light complete with LED Lantern	Completed
Newington Road	Ramsgate	Replacement of 1 no street light complete with LED Lantern	Works awaiting programming
Nixon Road	Ramsgate	Replacement of 1 no street light complete with LED Lantern	Works awaiting programming
Ramsgate Road	Broadstairs	Replacement of 1 no street light complete with LED Lantern	Works awaiting programming
Manston Court Road	Margate	Replacement of 1 no street light complete with LED Lantern	Works awaiting programming
Dane Hill	Margate	Replacement of 1 no street light complete with LED Lantern	Works awaiting programming
Grotto Road	Margate	Replacement of 1 no street light complete with LED Lantern	Works awaiting programming
London Road	Ramsgate	Replacement of 1 no street light complete with LED Lantern	Works awaiting programming

Canterbury Road West	Ramsgate	Replacement of 1 no street light complete with LED Lantern	Works awaiting programming
Trinity Square	Margate	Replacement of 1 no street light complete with LED Lantern	Works awaiting programming

Appendix D – Transportation and Safety Schemes

Casualty Reduction Measures

The Schemes Planning & Delivery team is implementing schemes within the District of Thanet, in order to meet Kent County Council's (KCC) strategic targets (for example, addressing traffic congestion or improving road safety). Casualty reduction measures have been identified to address a known history of personal injury crashes. Current status correct as 15th May 2019

Local Transport Plan funded schemes – Contact Officer: Richard Heaps		
Road Name	Description of Works	Current Status
Casualty reduction measures (reactive) – Thanet		
Northdown Road junction Athelstan Road	Provision of new zebra crossing	Construction works complete. Provision of new bus shelter granted planning permission from TDC – awaiting installation.
A254 & A255	Route study and assessment of safety improvements	Lining on A255 refreshed, lining on A254 to be refreshed.
A255 The Broadway, Broadstairs	Installation of right turn filter at signals	Works complete – some outstanding remedial works.
Spitfire Way j/w Alland Grange Lane Lane, Manston	Junction warning signs, give way sign and lining refresh / improvements	Order placed
Manston Road j/w Manston Court Road, Manston	Junction warning signs and advance stop sign	Design in progress
Belgrave Road, Margate	Amend size and height of direction sign at junction of Marine Gardens	Order placed
Eaton Road, Margate	Road to be resurfaced and high friction surfacing replaced, lining refreshed at junction	Order placed.
LTP Schemes, Thanet		
The Street, Acol	Traffic calming	Works complete
Northdown Road, Margate	New zebra crossing at j/w Northumberland Avenue	Works largely complete – awaiting some remedial lining work.

Externally Funded Schemes

The Schemes Planning & Delivery team is implementing schemes within the Thanet district funded by external corporations whilst still meeting KCC's strategic targets with the road network.

Externally Funded Schemes – Contact Officer: Richard Heaps			
Road Name	Description of Works	Source of Funding	Current Status
Tothill Street Laundry Road Fairfield road Freeman's Road Augustine Road Rose Gardens Foxborough Lane Taylor Road Monkton Road Egbert Road Thorne Road Molineux Road High Street St Mildred's Road, Minster	Waiting restrictions	S106	Works Complete
Tothill Street, Minster	Speed limit reduction and gateway treatment	S106	Works complete
Tothill Street, Minster	Gateway - Install additional village name plates	S106	Order placed
Monkton Road, Minster	Gateway - Adjust position of gateway to enable farmer access to field	S106	Order placed
Molineux Road, Minster	Tree removal & replace, new bollards and adjustment of dropped kerbs	S106	Design in progress, meeting held with Parish Council.
Fairfield Road, Freeman's Road, Foxborough Lane, Monkton	Waiting restrictions (extension of existing and new)	S106	Design in progress

Road, Molineux Road, Hill House Gardens, Tothill Street and Laundry Road, Minster			
--	--	--	--

Local Growth Fund

There are currently no Local growth Fund schemes within Thanet District.

Scheme	Status

Appendix E – Developer Funded Works

Developer Funded Works (Section 278 Agreement Works) – Contact Officer: Steven Noad				
Scheme Name	Mastergov File Ref No	Parish	Description of Works	Current Status
379 Canterbury Road	TH003052	Birchington	Vehicle crossover and relocated bus stop kerbing.	Works complete, on maintenance
New Haine Road and Margate Road	TH003013/ TH003014	Broadstairs	New link road, including amendments to existing roundabouts.	Final remedial works expected during 2019.
St Peters House (KCC), Dane Valley Road	TH003035	Broadstairs	Revision to building layout including new disabled parking spaces.	Works complete, on maintenance.
Cliffside Drive	TH003053	Broadstairs	Land Adjacent Holy Trinity School.	Works underway.
Alexandra Road	TH003063	Broadstairs	Vehicle access for new build site for 5 dwellings.	Awaiting technical approval.
Arundel Road	TH003051	Cliffsend	Revised bell-mouth junction for 9 dwellings.	Works complete, on maintenance.
Former Laleham School, Northdown Park Road	TH003033	Margate	Revised accesses to site and reinstatement of footway.	Agreement signed, technical approval granted (internal site works commenced).
Dalby Square	TH003040	Margate	Close of existing car parks access and DDA improvements.	Works complete, on maintenance.
Channel Road	TH003044	Margate	Reconstructed vehicle accesses into Hornby site to allow for historic rolling stock storage.	Works complete, on maintenance.
Former Chapel Hill Garage, Ramsgate Road (adj. Orb PH)	TH003045	Margate	New access to developments site and footway improvements.	Awaiting technical approval.
Margate Caves, Northdown Road	TH003048	Margate	Temporary vehicle construction access.	Works ongoing.

Edgar Road	TH003058	Margate	New vehicle crossing associated with redevelopment of former care Elizabeth Anne care home.	Awaiting technical approval.
Nash Road	TH003059	Margate	New access to residential development including footway link.	Works ongoing.
Monkton Street	TH003023	Monkton	New bell mouth access and footways.	Works complete, on maintenance.
Flour Mill, Margate Road	TH003022	Ramsgate	New bell mouth access into site.	Works complete, on maintenance.
Nash Road, Westwood phase 2	TH003028	Ramsgate	New road & realignment of Nash Road.	Awaiting technical approval.
Newington Road, new Fire Station	TH003029	Ramsgate	Relocation of existing pedestrian crossing adjacent to St Laurence in Thanet School.	Works complete, on maintenance.
Newington Road	TH003031	Ramsgate	Revised accesses and footway works associated with new Ramsgate Free School.	Works complete, on maintenance.
College Road	TH003032	Ramsgate	Revised accesses and footway works associated with new Ramsgate Free School.	Works complete, on maintenance.
Flood protection scheme – Marina Esplanade and Granville Marina	TH003042	Ramsgate	Flood and coast flood protection.	Agreement signed, technical approval granted.
Laleham Gap School, Ozengell Place	TH003046	Ramsgate	New vehicular access to site.	Works complete, on maintenance.
Haine Road, land adjacent Mallisden	TH003056	Ramsgate	Construction of new footway and vehicle crossovers.	Works complete, on maintenance.
Manor Road (Heritage Park), Phase 1	TH003041	St. Nicholas at Wade	New junction and traffic calming buildouts.	Agreement signed, technical approval granted. TRO

				completed.
Manor Road (Heritage Park), Phase 2	TH003062	St. Nicholas at Wade	New junction and traffic calming buildouts.	Awaiting technical approval.
St Clements Road	TH003060	Westgate on Sea	Highway works associated to redevelopment of Westcliffe House	Design submission awaited.

Appendix F – Bridge Works

Bridge Works – Contact Officer: Earl Bourner			
Road Name	Parish	Description of Works	Current Status
A299 Thanet Way	St Nicholas at Wade	Relining of Wantsum No.275 culverts carrying the Thanet Way over the River Wantsum. No works on the Thanet Way.	Construction phase provisionally programmed June 2019 for 8 weeks.

Appendix G – Traffic Systems

There is a programme of scheduled maintenance to refurbish life expired traffic signal equipment across the county based upon age and fault history. The delivery of these schemes is dependent upon school terms and holiday periods; local residents, businesses and schools will be informed verbally and by a letter drop of the exact dates when known.

Traffic Systems - <i>Contact Officer: Toby Butler</i>		
Location	Description of Works	Current Status
No traffic signal refurbishment work being carried out this year		

Appendix H - Combined Member Grant programme update

Member Highway Fund programme update for the District of Thanet.

The following schemes are those, which have been approved for funding by both the relevant Member and by Simon Jones, Director of Highways, Transportation and Waste. The list only includes schemes, which are

- in design
- at consultation stage
- about to be programmed
- Recently completed on site.

The list is up to date as of the 15th May 2019.

The details given below are for highway projects only. This report does not detail

- Contributions Members have made to other groups such as parish councils
- highway studies
- traffic/ non-motorised user surveys funded by Members.

More information on the schemes listed below can be found by contacting the District Manager for the District of Thanet.

[]

Details of Scheme	Status
No combined member grant schemes.	

Appendix I – Street Works

Please note that this list is accurate at the time of running the report and is subject to cancellations and additions.

Report highlighting all works in Thanet District that require road closures with a duration of 10+ days

Street Works – Contact Officer Alison Hews						
Road	Location	Works Description	Works Promoter	Dates from	Dates to	Traffic management comments
Fair Street	Broadstairs	Gas Mains works	Southern Gas Networks	29/7/19	19/8/19	Road Closure
Marina Esplanade	Ramsgate	Flood & Coast Protection, precast & In-situ concrete	Thanet District Council	16/5/19	3/9/2019	Road Closure From Beach Retreat to 1 Marina Esplanade
Guildford Lawn	Ramsgate	Gas Mains replacement works	Southern Gas networks	3/6/19	21/6/19	Road Closure - s/o No.1 Guildford Lawn to No.1 Lawn Villas Footway & Carriageway
Grinsell Hill, Minster	Ramsgate	Provision of Service – Lay approx. 78m of Duct	Openreach	28/5/19	10/6/19	Road Closure
St Mildreds Avenue	Broadstairs	Open Cut Excavations for mains abandonment with works to The Vale	Southern Gas networks	23/7/19	19/8/19	Road Closure
Warwick Road	Margate	Abandon 30m of 6"CI and Lay 30m of 125mm PE LP, Open Cut & Insertion, Mains Connections. With works to Northdown Road	Southern Gas Networks	3/6/19	21/6/19	Road closure
Norfolk Road	Margate	Abandon 30m of 8"CI and Lay 30m of 180mm PE LP, Open	Southern gas networks	24/6/19	12/7/19	Road Closure - From No.103 to junction

		Cut & Insertion, Mains Connections. With works to Northdown Road				Northdown Road
West Cliff Road	Ramsgate	Lay 5m of 180mm PE LP, Open Cut, Mains Connections	Southern Gas Networks	1/7/19	15/7/19	Junction Grange Road/London Road
Luton Avenue	Broadstairs	Open Cut Excavations for mains abandonment and permit for Storage Area	Southern Gas Networks	23/7/19	19/8/19	Road Closure - From junction Seafield Road to junction The Vale
The Vale	Broadstairs	Camera Survey Investigation works and to abandon 74m of 6"SI, Open Cut, Disconnections, 3 x services	Southern Gas Networks	23/7/19	19/8/19	Road Closure - Junction Luton Avenue to junction Osborne Road
Lanthorne Road	Broadstairs	Abandon 172m of 8"CI, 35m of 4"CI, Insertion, Mains Connections, 17 x Services	Southern Gas Networks	21/10/19	15/11/19	Junc Stone Road/North Foreland Road to junc Kings Avenue
St Georges Road	Broadstairs	Abandon 295m of 6"CI and Lay 295m of 125mm PE LP, Insertion, Mains Connections, 74 x Services	Southern Gas Networks	7/10/19	29/11/19	Junction Clarendon Road to junction The Vale
Saxon Road	Ramsgate	Abandon 250m of 4"Si and Lay 250m of 75mm PE LP, Insertion, mains Connections, 26 x Services	Southern Gas Networks	24/7/19	30/8/19	Road Closure - Full length of road
Cinder Path	Broadstairs	Abandon 45m of 6"CI and Lay 45m of 75mm PE LP, Open cut & insertion, Mains Connections, 3 x Services	Southern Gas Networks	30/9/19	11/10/19	Road Closure - junction Clarendon Road to No.3
Egbert Road, Minster	Ramsgate	Abandon 26m of 6"CI and Lay 9m of 125mm	Southern Gas Networks	2/9/19	27/9/19	Junction Monkton Road to

		PE LP, 2m of 180mm PE LP, 13m of 250mm PE LP, 10m of 140mm PE LP, Open Cut, Mains Connections, Services				junction Augustine Road
Lindenthorpe Road	Broadstairs	Open cut excavations for mains connections with works to Callis Court Road/Bairds Hill	Southern gas Networks	19/8/19	9/9/19	Junction Callis Court Road/Bairds Hill

1.1 Legal Implications

1.1.1 Not applicable.

1.2 Financial and Value for Money Considerations

1.2.1 Not applicable.

1.3 Risk Assessment

1.3.1 Not applicable.

Contacts: Toby Howe / Paul Valek 03000 418181