Annex 2 - HRA Capital Programme Provisional Outturn 2019-20

| Q3 Capital | | | | | | | |
|-----------------------------------|--|-----------|------------|---|--|--|--|
| Capital Scheme | Budget as at Cabinet 12 March 2020 | Outurn | Variance | Explanation | | | |
| EAST KENT HOUSING MANAGED BUDGETS | | | | | | | |
| RE ROOFING | 1,040,000 | 98,069 | -941,931 | Royal Crescent Slippage - Consultants appointed to specify and prepare tender documents | | | |
| REPLACE WINDOWS DOORS | 165,000 | 73,562 | -91,438 | | | | |
| KITCHEN & BATH REPLACEMENTS | 600,000 | 411,903 | -188,097 | | | | |
| ELECTRICAL REWIRING | 270,000 | 137,337 | -132,663 | | | | |
| HEATING | 350,000 | 348,735 | -1,265 | | | | |
| FIRE PRECAUTION WORKS | 676,000 | 594,124 | -81,876 | | | | |
| PLANNED REFURBISHMENTS | 50,000 | 623 | -49,377 | | | | |
| STRUCTURAL REPAIRS | 1,425,000 | 42,569 | -1,382,431 | Royal Crescent Slippage - Consultants appointed to specify and prepare tender documents | | | |
| THERMAL INSULATION | 30,000 | 10,495 | -19,505 | | | | |
| LIFT REFURBISHMENT | 519,000 | 0 | -519,000 | Delay due to comprehensive review of refurbishment specification, following site surveys. | | | |
| DISABLED ADAPTATIONS | 300,000 | 152,580 | -147,420 | | | | |
| CCTV | 135,000 | 17,820 | -117,180 | | | | |
| GARAGES | 150,000 | 9,657 | -140,343 | | | | |
| SUB Total | 5,710,000 | 1,897,474 | -3,812,526 | | | | |
| | | | | | | | |
| TDC MANAGED BUDGETS | | | | | | | |
| MARGATE HOUSING INTERVENTIO | N | | | | | | |
| 40-46 Sweyn Road | 37,585 | -7,877 | -45,462 | | | | |
| 1 Godwin Road | 767,559 | 386,690 | -380,869 | Delay in programme due to COVID-19 and other on-site delays. Project now back on site. | | | |
| 17-21 Warwick Road | 1,355,075 | 1,228,101 | -126,974 | Delay in programme due to COVID-19and other on-site delays. Project now back on site. | | | |
| 24 Ethelbert Crescent | 69,140 | -2,208 | -71,348 | | | | |
| New Projects | 583,200 | 5,050 | -578,150 | Further project in the intervention area to be identified. | | | |
| NEW BUILD PROGRAMME | | | | | | | |
| Phase 1 | 399,466 | 105,737 | -293,729 | Phase 1 completed | | | |
| Phase 2 | 2,686,801 | 2,104,198 | -582,603 | Delays during | | | |

| | | | | procurement and as a |
|-------------------------|------------|------------|------------|---------------------------|
| | | | | result of additional |
| Phase 3 | 4,179,922 | 2,763,205 | -1,416,717 | groundworks identified. |
| | | | | Potential site options to |
| Phase 4 | 1,000,000 | | -1,000,000 | be identified. |
| | | | | |
| 141 PURCHASES PROGRAMME | 2,052,200 | 1,978,825 | -73,375 | |
| | | | | Potential purchases |
| ACQUISITIONS PROGRAMME | 727,600 | 0 | -727,600 | identified. |
| ST JOHNS CRESCENT | 95,092 | 127,250 | 32,158 | |
| SUB Total | 13,953,640 | 8,688,971 | -5,264,669 | |
| Total | 19,663,640 | 10,586,445 | -9,077,197 | |