

To: Thanet Joint Transportation Board
By: KCC Highways, Transportation & Waste
Date: 16th March 2021
Subject: Highway Forward Works Programme – 2020/21 onwards
Classification: Information Only

Summary: This report updates Members on the identified schemes approved for construction

1. Introduction

This report provides an update and summarises schemes that have been programmed for delivery in 20/21.

Kent County Council has agreed a substantial increase in the budget for planned highway works over the next three years, and as a result we are still in the process of identifying and designing schemes for inclusion in our full Year One to Two (2019/20 and 2020/21) and Year Three to Five (2021/22 to 2023/24) programmes. Because of this, we have decided to publish an interim programme, and to publish the full programmes later this year. For some assets this interim programme covers approximately the first six months of 2019/20, whilst for others it includes most of the works planned for the whole year.

This programme is subject to regular review and may change for a number of reasons including budget allocation, contract rate changes, and to reflect KCC's changing priorities. The programme and extent of individual sites within the programme may also be revised following engineering assessment during the design phase.

Road, Footway & Cycleway Renewal and Preservation Schemes – see Appendix A

Drainage Repairs & Improvements – see Appendix B

Street Lighting – see Appendix C

Transportation and Safety Schemes – see Appendix D

- Casualty Reduction Measures
- Externally funded schemes
- Local Growth Fund

Developer Funded Works – see Appendix E

Bridge Works – see Appendix F

Traffic Systems – see Appendix G

PROW – see Appendix H

Combined Member Fund – see Appendix I

Street Works – see Appendix J

Conclusion

1. This report is for Members' information.

Contact Officers:

The following contact officers can be contacted on **03000 418181**

Toby Howe	Highway Manager East Kent
Paul Valek	Thanet District Manager
Alan Casson	Strategic Asset Manager
Earl Bournier	Drainage & Structures Asset Manager
Sue Kinsella	Street Light Asset Manager
Toby Butler	Traffic & Network Solutions Asset Manager
Jamie Hare	Development Agreements Manager
Nikola Floodgate	Schemes Programme Manager

Appendix A – Road, Footway and Cycleway Renewal and Preservation Scheme

The delivery of these schemes is weather dependent; should it prove not possible to carry out these works on the planned dates, new dates will be arranged, and the residents will be informed by a letter drop to their homes.

Road Asset Renewal Schemes, Machine Resurfacing – Contact Officer: Byron Lovell			
Road Name	Parish	Extent of Works	Current Status
A254 Eaton Road	Margate	50m approach to A254/A255 roundabout including circulatory of roundabout	Completed
B2014 Newington Road	Ramsgate	From Fire Station to the North side of Bush Avenue	Completed
B2050 Millmead/College Road	Margate	From A255 to Riverhead Close	Completed
A299 Canterbury Road West	Manston	Hengist Way to Haine Road	To be programmed
B2050 Manston Road	Manston	From Manston Court Road to Spitfire crossroads junction with Spitfire Way	To be programmed
Surface Treatments – Contact Officer, Jonathan Dean			
Road Name	Parish	Extent of Works	Current Status
NORTH FORELAND ROAD (STONE ROAD)	Broadstairs	From Lanthorn Road to Crow Hill (Micro Surfacing)	Completed
PRINCESS MARGARET AVENUE	Margate	Junction with The Ridings to Northdown Road (Micro Surfacing)	Completed
NASH ROAD	Margate	Shottendane Road to Star Lane Link (Surface Dressing)	Completed
MANSTON COURT ROAD	Margate	Valley Road to Manston Road (Surface Dressing)	Completed
GREEN LANE	Margate	St Michaels Avenue to Victoria Avenue (Surface Dressing)	Completed
MARSH FARM ROAD	Minister	From Crossing to End (Retread)	Completed
CLIFF TERRACE	Margate	Zion Place to Athelstan Road (Joint Sealing)	To Be Investigated for 2021
WESTBROOK AVENUE	Margate	Barnes Avenue to Pembroke Avenue (Micro Surfacing)	Completed
PALM BAY AVENUE	Margate	The Ridings to Friends Gap (Micro Surfacing)	Completed

PARK LANE	Birchington	Kings Road to Manston Road (Micro Surfacing)	Completed
Footway/Cycleway Asset Renewal & Preservation Schemes - Contact Officer: Neil Tree			
Road Name	Parish	Extent of Works	Current Status
Saltwood Gardens	Margate	Entire length (Footway Reconstruction)	Completed
Churchfields	Margate	Between Saint John's Church entrance to approximately opposite High Street. (Footway Reconstruction)	Completed
New Cross Street	Margate	Exact sections within the red brick area to be identified during the design stage. (Footway Reconstruction)	To be designed and programmed
Royal Esplanade	Broadstairs	Section between Park Road and Dickens Road. (Footway Reconstruction)	Completed
Bradley Road	Ramsgate	Entire Length (Footway Protection treatment)	Completed

Appendix B - Drainage

Drainage Works – Contact Officer: Earl Bourner			
Road Name	Parish	Description of Works	Current Status
George V Avenue	Margate	Flood and Water Management Team lead project to redirect highway run-off to new infiltration drainage at George V Park. This is to reduce surface water flows in the combined sewer draining through All Saints Avenue.	Civils Works Completed. Works progressing on installation of 'tree pits' for surrounding roads as part of the wider scheme
Hartsdown Road	Margate	Flooding to highway and footway during moderate rain. Possible new installation.	Added to forward work programme for replacement soakaways

Appendix C – Street Lighting

Structural testing of KCC owned street lights has identified the following as requiring replacement. A status of complete identifies that the column replacement has been carried out. Programme dates are identified for those still requiring replacement.

Street Lighting Column Replacement – Contact Officer: Sue Kinsella			
Road Name	Parish	Description of Works	Current Status
Chichester Road	Ramsgate	Replacement of 1 no street light complete with LED Lantern	Completed
Palm Bay Avenue	Margate	Replacement of 2 no street lights complete with LED Lanterns	Completed
Northbourne Way	Margate	Replacement of 1 no street light complete with LED Lantern	Completed
Upchurch Walk	Margate	Replacement of 2 no street lights complete with LED Lanterns	Works awaiting programming by the end of May
High Street	Ramsgate	Replacement of 1 no street light complete with LED Lanter	Works awaiting programming by the end of May
Tothill Street	Minster	Replacement of 1 no street light complete with LED Lantern	Works awaiting programming by the end of May
Lewis Crescent	Margate	Replacement of 2 no street lights complete with LED lanterns	Completed
Dumpton Park Drive	Broadstairs	Replacement of 4 no street lights complete with LED Lanterns	Completed
The Street	Acol	Replacement of 2 no street lights complete with LED Lanterns	Works awaiting programming by the end of May
Millmead Road	Margate	Replacement of 1 no street light complete with LED Lantern	Completed
Cranbrook Close	Margate	Replacement of 1 no street light complete with LED Lantern	Completed
Lower Northdown Avenue	Margate	Replacement of 1 no street light complete with LED Lantern	Completed
Approach Road	Margate	Replacement of 1 no street light complete with LED Lantern	Completed
Edgar Road	Margate	Replacement of 1 no street light complete with LED Lantern	Works awaiting programming by the end of May

Northdown Park Road	Margate	Replacement of 1 no street light complete with LED Lantern	Works awaiting programming by the end of May
Chilton Lane	Ramsgate	Replacement of 1 no street light complete with LED Lantern	Completed
Sussex Street	Ramsgate	Replacement of 1 no street light complete with LED Lantern	Works awaiting programming by the end of May
Hardres Street	Ramsgate	Replacement of 1 no street light complete with LED Lantern	Works awaiting programming by the end of May
Herson Road	Ramsgate	Replacement of 1 no street light complete with LED Lantern	Completed
Ramsgate Road	Ramsgate	Replacement of 1 no street light complete with LED Lantern	Works awaiting programming by the end of May
College Road	Margate	Replacement of 4 no street lights complete with LED Lanterns	Works awaiting programming by the end of May
Ellington Road	Ramsgate	Replacement of 1 no street light complete with LED Lantern	Works awaiting programming by the end of May
Whitehall Road	Ramsgate	Replacement of 4 no street lights complete with LED Lanterns	Works awaiting programming by the end of May
Poets Corner	Margate	Replacement of 1 no street light complete with LED Lantern	Completed
Grosvenor Gardens	Margate	Replacement of 1 no street light complete with LED Lantern	Works awaiting programming by the end of May
St Peters Road	Margate	Replacement of 4 no street lights complete with LED Lanterns	Works awaiting programming by the end of May
Ramsgate Road	Margate	Replacement of 2 no street lights complete with LED Lanterns	Works awaiting programming by the end of May
Ramsgate Road	Broadstairs	Replacement of 4 no street lights complete with LED Lanterns	Works awaiting programming by the end of May
Pysons Road	Broadstairs	Replacement of 2 no street lights complete with LED Lanterns	Works awaiting programming by the end of May
St Peters Park Road	Broadstairs	Replacement of 1 no street light complete with LED Lantern	Works awaiting programming by the end of May
Blenheim Close	Broadstairs	Replacement of 1 no street light complete with LED Lantern	Works awaiting programming by the end of May
Swinford Gardens	Margate	Replacement of 1 no street light complete with LED Lantern	Works awaiting programming by the end of May

Tothill Street	Minster	Replacement of 1 no street light complete with LED Lantern	Works awaiting programming by the end of May
Camden Road	Ramsgate	Replacement of 1 no street light complete with LED Lantern	Works awaiting programming by the end of May
Newcastle Hill	Ramsgate	Replacement of 1 no street light complete with LED Lanterns	Completed
All Saints Avenue	Margate	Replacement of 3 no street lights complete with LED Lantern	Works awaiting programming by the end of May
Stone Road	Broadstairs	Replacement of 1 no street light complete with LED Lantern	Works awaiting programming by the end of May
Tina Gardens	Broadstairs	Replacement of 1 no street light complete with LED Lantern	Works awaiting programming by the end of May
Lindenthorpe Road	Broadstairs	Replacement of 1 no street light complete with LED Lantern	Completed
Northdown Road	Broadstairs	Replacement of 1 no street light complete with LED Lantern	Completed
Beacon Road	Broadstairs	Replacement of 2 no street lights complete with LED Lanterns	Works awaiting programming by the end of May

Appendix D – Transportation and Safety Schemes

Casualty Reduction Measures

The Schemes Planning & Delivery team is implementing schemes within the District of Thanet in order to meet Kent County Council's (KCC) strategic targets (for example, addressing traffic congestion or improving road safety). Casualty reduction measures have been identified to address a known history of personal injury crashes. Current status correct as of 01/03/2021

Local Transport Plan funded schemes – Contact Officer: Richard Heaps		
Road Name	Description of Works	Current Status
Casualty reduction measures (reactive) – Thanet		
A299 Thanet Way – Monkton Roundabout	Clean / refresh black & white chevron blockwork.	Works complete
A299 Thanet Way – St Nichola-at-Wade Roundabout	Clean / refresh black & white chevron blockwork. New lane destination signs on A299 Thanet Way coastbound approach and A28 approach from Margate.	Blockwork - works complete Signs – on order Programmed completion May 2021

	Rationalisation and replacement of some existing signage.	
Marine Gardens j/w Belgrave Road, Margate	Prohibition of right turn into Marine Gardens (dependent on results of traffic survey).	Scheme withdrawn
Canterbury Road, Westbrook	Provision of loading bay and inset parking bay outside Tesco, adjustment of kerb line at j/w Rancorn Road to provide more perpendicular junction.	Works complete, some outstanding defects to be undertaken
A299 Thanet Way – Minster Roundabout	Clean / refresh black & white chevron blockwork	Works complete
Margate Road, Broadstairs (Westwood Cross Roundabout)	Introduce roundabout road markings to encourage lane discipline.	Works complete
Albion Road j/w Bairds Hill, Broadstairs	Provide formalised parking bays in Albion Road, adjust centre line, new traffic island, and priority give way features outside St Joseph's RC Primary School	Works complete, some outstanding defects to be undertaken
Hawley Street j/w King Street, Margate	Improve road markings and signage.	Scheme withdrawn
Broadstairs Road j/w Westwood Road, Broadstairs	Lane marking / signs on Westwood Road on approach to roundabout. Improve signage and road markings at roundabout approach along Dane Court Road.	Works complete
LTP Schemes, Thanet		
Canterbury Road, Westgate	Installation of pedestrian crossing outside Ursuline Crossing.	Consultation complete, detailed design in progress. Estimated build July/August 2021

Externally Funded Schemes

The Schemes Planning & Delivery team is implementing schemes within the District of Thanet funded by external corporations whilst still meeting KCC's strategic targets with the road network.

Externally Funded Schemes – Contact Officer: Richard Heaps			
Road Name	Description of Works	Source of Funding	Current Status
None			

Local Growth Fund

There are currently no Local growth Fund schemes within the District of Thanet.

Scheme	Status

Appendix E – Developer Funded Works

Developer Funded Works (Section 278 Agreement Works) – Contact Officer: Steven Noad				
Scheme Name	Mastergov File Ref No	Parish	Description of Works	Current Status
New Haine Road and Margate Road	TH003013/ TH003014	Broadstairs	New link road, including amendments to existing roundabouts.	Final remedial works awaited, further delayed due Covid19 situation.
St Peters House (KCC), Dane Valley Road	TH003035	Broadstairs	Revision to building layout including new disabled parking spaces.	Works complete, on maintenance.
Cliffside Drive	TH003053	Broadstairs	Land Adjacent Holy Trinity School.	Agreement signed, works largely completed, remedial works awaited.
Alexandra Road	TH003063	Broadstairs	Vehicle access for new build site for 5 dwellings.	Works complete, on maintenance.
Fairfield Road	TH003068	Broadstairs	New bell-mouth access to retirement development.	Agreement signed, works largely

				completed and site clearance underway.
Canterbury Road West	TH003077	Cliffsend	New bell-mouth junction into residential development.	Awaiting technical acceptance.
Cottington Road	TH003087	Cliffsend	New access to residential developments and associated highway improvements	Agreement signed, works underway.
Clive Road to Parkway Station shared footway/cycleway	TH003097	Cliffsend	New foot and cycle link to new station development	Awaiting technical acceptance.
Manston Road and Preston Road	TH003098/ TH003101	Manston	New access and associated highway works to mixed use development	Awaiting technical acceptance.
Westbrook Gardens	TH003011	Margate	New access to former Royal Sea Bathing Hospital Development	Agreement signed, works underway.
Former Laleham School, Northdown Park Road	TH003033	Margate	Revised accesses to site and reinstatement of footway.	Agreement signed, highway works partly completed.
Dalby Square	TH003040	Margate	Close of existing car parks access and DDA improvements.	Works complete, on maintenance.
Former Chapel Hill Garage, Ramsgate Road (adj. Orb PH)	TH003045	Margate	New access to developments site and footway improvements.	Works complete, on maintenance.
Edgar Road	TH003058	Margate	New vehicle crossing associated with redevelopment of former care Elizabeth Anne care home.	Works complete, on maintenance
Nash Road	TH003059	Margate	New access to residential development including footway link.	Works complete, on maintenance.

Nash Court Gardens	TH003070	Margate	New access to residential development including parking restrictions.	Agreement signed, works largely complete.
20 Palm Bay Avenue	TH003080	Margate	Revised residential access.	Awaiting submission.
Former Holly Tree PH	TH003081	Margate	New vehicle crossing	Agreement signed, works underway.
Former Orb PH (phase2)	TH003088	Margate	New access to residential development including footway improvements.	Agreement signed, works underway.
Briary Close, Westbrook	TH003094	Margate	New access to residential development	Awaiting submission.
66 Monkton Road	TH003069	Minster	New access from Monkton Road, development of 36 dwellings.	Technical acceptance granted.
Laundry Road	TH003082	Minster	New bell-mouth access to Costa Coffee outlet.	Agreement signed, works largely complete to allow site traffic.
Monkton Street	TH003023	Monkton	New bell mouth access and footways.	Works complete, on maintenance, awaiting remedials before adoption.
Baxters Farm, Monkton Street	TH003100	Monkton	New access and footways for development of 20 dwellings.	Awaiting technical acceptance.
Nash Road, Westwood phase 2	TH003028	Ramsgate	New road & realignment of Nash Road.	Agreement signed, works underway.
Newington Road, new Fire Station	TH003029	Ramsgate	Relocation of existing pedestrian crossing adjacent to St Laurence in Thanet School.	Works complete, on maintenance, remedial works required.
Newington Road	TH003031	Ramsgate	Revised accesses and footway works	Works complete, on maintenance.

			associated with new Ramsgate Free School.	
College Road	TH003032	Ramsgate	Revisions to Zebra crossing and access at St Lawrence College.	Works complete, on maintenance, remedial works required.
Westwood Phase 3, Star Lane	TH003034	Ramsgate	New section of footway including development of new parking as part of development.	Agreement signed, works underway.
Flood protection scheme – Marina Esplanade and Granville Marina	TH003042	Ramsgate	Flood and coast flood protection.	Agreement signed, works largely complete.
Laleham Gap School, Ozengell Place	TH003046	Ramsgate	New vehicular access to site.	Works complete, on maintenance.
Haine Road, land adjacent Mallisden	TH003056	Ramsgate	Construction of new footway and vehicle crossovers.	Works complete, on maintenance.
Ramsgate public realm project	TH003084	Ramsgate	Refurbishment of town centre areas	Awaiting submission.
Hollydene, Haine Road	TH003096	Ramsgate	New footway and vehicle accesses for four dwellings.	Awaiting submission.
Clements Road, Newington	TH003067	Ramsgate	Realignment of kerbing following local redevelopment.	Works complete, on maintenance
Boundary Road / Hardres Road	TH003079	Ramsgate	New access for Aldi store.	Awaiting technical acceptance.
St Luke's Avenue and Boundary Road	TH003093	Ramsgate	New bell-mouth in St Luke's Ave and revisions to existing access on Boundary Road to residential development.	Awaiting technical acceptance.
Kingston Close and Lancaster Close, Newington	TH003099	Ramsgate	Completion of highway works to enable TDC housing regeneration.	Works restarted following collapse of original contractor.

Ramsgate Road	TH003090	Sarre	Land adjacent Hazledene, new access to residential development	Agreement signed, works largely complete.
The Length	TH002999	St. Nicholas at Wade	New footway and accesses for development of 34 dwellings.	Awaiting technical acceptance.
Manor Road (Heritage Park), Phase 1	TH003041	St. Nicholas at Wade	New junction and traffic calming buildouts.	Works largely completed, remedial works required.
Manor Road (Heritage Park), Phase 2	TH003062	St. Nicholas at Wade	New junction and traffic calming buildouts.	Agreement signed, works partially complete.

Appendix F – Bridge Works

Bridge Works – Contact Officer: David Aspinall/Clare Willmore			
Road Name	Parish	Description of Works	Current Status
A299 Thanet Way	St Nicholas at Wade	Verge safety barrier upgrades on approach to St Nic at Wade R/A	Nighttime lane closures, works will continue up to end of March 2021
Gore Street	Monkton	Monkton Marshes No. 294 bridge over railway. 7.5T structural weight restriction (with exemption for service buses and farm vehicles) and temporary traffic signals to ensure all vehicles cross the bridge centrally in single file.	Traffic lights to be removed and priority signage to be installed. Bridge refurbishment design has commenced

Appendix G – Public Rights of Way

Public Rights of Way – Contact Officer - Matthew Fox			
Path No	Parish	Description of Works	Current Status
No current schemes.			

Appendix H – Traffic Systems

There is a programme of scheduled maintenance to refurbish life expired traffic signal equipment across the county based upon age and fault history. The delivery of these schemes is dependent upon school terms and holiday periods; local residents, businesses and schools will be informed verbally and by a letter drop of the exact dates when known.

Traffic Systems - Contact Officer: Toby Butler		
Location	Description of Works	Current Status
Millmead Road near Dane Valley Road, Margate	Renewal of traffic signal controlled crossing	Completed October 2020
Westwood Road near Westwood Retail Park, Westwood	Upgrade existing crossing to near-sided Puffin	Proposed February 2021
High Street near Carlton Avenue, Broadstairs	Renewal of traffic signal controlled crossing	Proposed February 2021
Hereson Road near Montefiore Ave, Ramsgate	Upgrade existing crossing to near-sided Puffin	Proposed February 2021
High Street near Prospect Place, Broadstairs	Renewal of traffic signal controlled crossing	Proposed February 2021

Appendix I - Combined Member Grant programme update

Member Highway Fund programme update for the District of Thanet

The following schemes are those, which have been approved for funding by both the relevant Member and by Simon Jones, Director of Highways, Transportation and Waste. The list only includes schemes, which are

- in design
- at consultation stage
- about to be programmed
- Recently completed on site.

The list is up to date as of 01/03/2021

The details given below are for highway projects only. This report does not detail

- Contributions Members have made to other groups such as parish councils
- highway studies
- traffic / non-motorised user surveys funded by Members.

More information on the schemes listed below can be found by contacting the District Manager for the District of Thanet.

Details of Scheme Emma Dawson	Status
Canterbury Road, Westgate – contribution to proposed puffin crossing outside Ursuline College.	Detailed design, contribution made. Carried forward to 2021/22

Details of Scheme Liz Hurst	Status
Canterbury Road, Westgate – contribution to proposed puffin crossing outside Ursuline College.	Detailed design contribution made. Carried forward to 2021/22
Canterbury Road and Park Lane, Birchington – small mammal warning signs	Order placed, signs are in and awaiting date for installation

Appendix J – Street Works

Please note that this list is accurate at the time of running the report and is subject to cancellations and additions.

Report highlighting all works in Thanet District that require road closures with a duration of 10+ days

For information on all In-progress and proposed works please visit: <https://one.network/>

STREET	TOWN	WORKS PROMOTER	WORKSDESC	EST DATES
SHOTTENDANE ROAD	MARGATE	Southern Water	dig a new chamber for the installation of an ultrasonic meter	06/04/2021-16/04/2021
CHATHAM STREET	RAMSGATE	UKPN	Connections Projects: Installation of	06/04/2021-16/04/2021

			a new electricity supply for a customer	
MINNIS ROAD	BIRCHINGTON	Network Rail	Reconstruction of the Minnis Rail Bridge.	01/06/2021-01/07/2021
ALBION STREET	BROADSTAIRS	Openreach	Lay approx. 91m of Duct in CARRAIGEWAY AND FOOTWAY to link existing BT Boxes to facilitate spine cabling works.	15/03/2021-26/03/2021
GROSVENOR PLACE	MARGATE	SGN	LAY NEW SEVICE	22/03/2021 – 26/03/2021
ADDINGTON STREET	RAMSGATE	SGN	LAY NEW SERVICE	22/03/2021-26/03/2021
MARSH FARM ROAD	RAMSGATE	KCC	KCC Surface Dressing 2021	TBC-5/7/21 & 28/08/21
MINSTER ROAD	WESTGATE ON SEA	KCC	KCC Surface Dressing 2021	TBC-5/7/21 & 28/08/21
MANSTON ROAD	MARGATE	KCC	KCC Surface Dressing 2021	TBC-5/7/21 & 28/08/21
PRINCESS MARGARET AVENUE	MARGATE	SGN	Abandon 40m of 6"SI and Lay 20m of 315mm PE LP, Open Cut, Mains Connections	06/04/2021- 18/04/21
MANSTON ROAD EAST	MINSTER	KCC	Resurfacing	02/08/2021-10/08/21
MANSTON ROAD	BIRCHINGTON	Openreach	Excavate to Replace 2 Existing BT Openreach Poles in verge to facilitate overhead spine cabling works.	10/05/2021-14/05/21
PRICES AVENUE	MARGATE	SGN	LAY NEW SERVICE FROM N/S C/WAY TO SITE= 30M	17/05/2021-27/05/21

1.1 Legal Implications

1.1.1 Not applicable.

1.2 Financial and Value for Money Considerations

1.2.1 Not applicable.

1.3 Risk Assessment

1.3.1 Not applicable.

Contacts: Toby Howe / Paul Valek 03000 418181