

**To:** Thanet Joint Transportation Board  
**By:** KCC Highways, Transportation & Waste  
**Date:** 22<sup>nd</sup> March 2022  
**Subject:** Highways Forward Works Programme: 2021/22 and 2022/23  
**Classification:** Information Only

---

Summary: This report updates Members on the identified schemes approved for construction

---

## 1. Introduction

This report provides an update and summarises schemes that have been programmed for delivery in 2021/22 and 2022/23.

Kent County Council has recently published a forward works programme for the next five years covering planned maintenance of our highway assets. It is in two parts: the first concerns the next two years (2021/22 - 2022/23), and most of the sites included have already been verified by our engineers. The second part relates to years three to five of our five-year programme (2023/24 - 2025/26) and is largely based on data from our asset management systems, so may be subject to more changes as the schemes are verified.

This programme is subject to regular review and may change for a number of reasons including budget allocation, contract rate changes, and to reflect our changing priorities. The programme and extent of individual sites within the programme may also be revised following engineering assessment during the design phase, and additional sites may be added or others advanced if their condition deteriorates rapidly so that we need to react in order to keep the highway in a safe and serviceable condition.

Further information about how we manage our highway infrastructure, including our county-wide five-year forward works programme, may be found on our website:

<https://www.kent.gov.uk/about-the-council/strategies-and-policies/transport-and-highways-policies/managing-highway-infrastructure>

In addition to planned maintenance of our highway assets, this report includes transportation and safety schemes, developer funded works, Combined Members Grant schemes, and planned maintenance of public rights of way.

**Road, Footway & Cycleway Renewal and Preservation Schemes** – see Appendix A

**Drainage Repairs & Improvements** – see Appendix B

**Street Lighting** – see Appendix C

**Transportation and Safety Schemes** – see Appendix D

- **Casualty Reduction Measures**
- **Externally funded schemes**

**Developer Funded Works** – see Appendix E

**Bridge Works** – see Appendix F

**Traffic Systems** – see Appendix G

**Combined Members Grant – Member Highway Fund** – see Appendix H

**Public Rights of Way** – see Appendix I

**Street Works** – see Appendix J

## **Conclusion**

1. This report is for Members' information.

## **Contact Officers:**

The following contact officers can be contacted on **03000 418181**

Pauline Harmer	Highway Manager East Kent
Paul Valek	Thanet District Manager
Alan Casson	Strategic Asset Manager
Earl Bourner	Drainage Asset Manager
Neill Coppin	Structures Operations Team Leader
Sue Kinsella	Street Light Asset Manager
Toby Butler	Traffic & Network Solutions Asset Manager
Jamie Hare	Development Agreements Manager
Nikola Floodgate	Schemes Programme Manager
Andrew Hutchinson	Public Rights of Way & Access Manager
Alison Hews	Street Works Compliance Manager

**Appendix A – Road, Footway and Cycleway Renewal and Preservation Scheme**

The delivery of these schemes is weather dependent; should it prove not possible to carry out these works on the planned dates, new dates will be arranged, and the residents will be informed by a letter drop to their homes.

<b>Road Asset Renewal Schemes – Contact Officer: Byron Lovell</b>			
<b>Road Name</b>	<b>Parish/Town</b>	<b>Extent of Works</b>	<b>Current Status</b>
London Road	Ramsgate	100m Approach to Roundabout with A255	Completed
College Road	Ramsgate	A254 to Yoakley Square	Completed
A255 Park Road	Ramsgate	A254 Margate Road to junction with High Street	Completed
B2055 Marine Terrace / A254 Eaton Road	Margate	B2055 Marine Terrace/A254 Eaton Road	Completed
A254 Margate Road (Pysons Road Junction)	Ramsgate	A254 Margate Road HFS sections at junction with Pysons Road	Completed
Shottendane Road	Birchington	From Park Road to Manston Road	To be programmed Spring 2022
Manor Road	St Nicholas At Wade	From Canterbury Road to junction with The Length	To be programmed Spring 2022
A255 Ramsgate Road	Broadstairs And St Peters	From Park Avenue to Nissan Car Sales Garage	To be programmed Spring 2022
<b>Road Asset Preservation Schemes - Contact Officer: Jonathan Dean</b>			
<b>Micro Surfacing</b>			
<b>Road Name</b>	<b>Parish/Town</b>	<b>Extent of Works</b>	<b>Current Status</b>
SANDWICH ROAD	Ramsgate	Foads Lane to A299	Programmed in March / April 2022
BRADSTOW WAY	Broadstairs	whole length	Programmed in March / April 2022
CHILTON LANE	Ramsgate	whole length	Programmed in March / April 2022
QUEEN ELIZABETH AVENUE	Margate	Northdown Road to Northdown Park Road	To Be Programmed
NORTHDOWN PARK ROAD	Margate	Millmead Avenue to Northumberland Avenue	Programmed in March / April 2022
VICTORIA ROAD	Ramsgate	Truro Road to High Friction Surface at traffic lights before Hereson Road	Programmed in March / April 2022

<b>Surface Dressing</b>			
<b>Road Name</b>	<b>Parish/Town</b>	<b>Extent of Works</b>	<b>Current Status</b>
(A28) CANTERBURY ROAD	St Nicholas At Wade	From Upper Hale (No through road) to joint near speed camera approaching j/w Seamark Road	Programmed in July 2022
<b>Retread</b> (recycling and re-laying the existing surface material before applying a surface treatment)			
<b>Road Name</b>	<b>Parish/Town</b>	<b>Extent of Works</b>	<b>Current Status</b>
N/A			
<b>Footway/Cycleway Asset Renewal &amp; Preservation Schemes - <i>Contact Officer: Neil Tree</i></b>			
<b>Road Name</b>	<b>Parish/Town</b>	<b>Extent of Works</b>	<b>Current Status</b>
A28 Canterbury Road	Westgate-on-Sea	<u>Footway Reconstruction</u> From the Library to the junction with Victoria Avenue (South side)	To be designed and programmed
New Cross Street	Margate	<u>Footway Reconstruction</u> Exact extents of Red brick area to be determined at design stage.	Works started on site
Newington Road	Ramsgate	<u>Footway Reconstruction</u> From the junction with Granville Avenue to Queens Avenue (East side) and from Bush Avenue to Queens Avenue (West side).	Completed
Greenhill Gardens	Ramsgate	<u>Footway Reconstruction</u> Full Extent	Completed
Fairfield Road	Ramsgate	<u>Footway Reconstruction</u> Various areas of patching as required and repair work to void.	Completed
Grotto Hill	Margate	<u>Footway Reconstruction</u> Full Extent	Completed
Walmer Gardens	Ramsgate	<u>Footway Protection Treatment</u> Full Extents	Completed

Foads Lane	Ramsgate	<u>Footway Protection Treatment</u> From Cliffs End Grove to Sandwich Road	Completed
Earlsmead Crescent	Ramsgate	<u>Footway Protection Treatment</u> Full Extents	Completed
Beach Grove	Ramsgate	<u>Footway Protection Treatment</u> Full Extents	Completed
Primrose Way	Ramsgate	<u>Footway Protection Treatment</u> Full Extents	Completed
Delacourt Close	Ramsgate	<u>Footway Protection Treatment</u> Full Extents	Completed
Old Hall Drive	Ramsgate	<u>Footway Protection Treatment</u> Full Extents	Completed
Dane Road	Margate	<u>Footway Protection Treatment</u> From the junction of Approach Road to Northdown Park Road	Completed
Nash Court Road	Margate	<u>Footway Protection Treatment</u> Full Extents	Completed

**Appendix B - Drainage**

<b>Drainage Works – Contact Officer: Earl Bourner</b>			
<b>Road Name</b>	<b>Parish/Town</b>	<b>Description of Works</b>	<b>Current Status</b>
Hartsdown Road	Margate	Full cleansing works for further investigation of the existing drainage outside of Margate Cricket Club.	Further cleansing and investigation work took place on 16 <sup>th</sup> Feb 2022. Site will continue to be monitored for performance of soakaways.
Dane Court Road	Broadstairs	Ongoing cleansing program, highway, and gutter cleansing program plus monitoring of 6no soakaways	Site has been added to the HAMP Forward Works Programme as additional capital works may be necessary. Surveys are required to inform risk assessment. Schemes Engineer to progress.
Spratling Street	Manston	Replacement of damaged gully and pipework.	Works Completed
Seamark Road	Birchington	Removal of roots from highway drainage pipework	Further works required as work to remove roots from pipe were unsuccessful. Engineering intervention likely to be required to complete works.
Royal Esplanade	Margate	Investigation of void in footway. Works completed 5/11/2021 to make safe. Further works required to replace soakaway in longer term.	Added to HAMP Forward Works Programme for future soakaway replacement. Site made safe and reinstated.

Canterbury Road	Monkton	Investigation of drainage system with CCTV to identify any defects.	Investigation took place 15 <sup>th</sup> Feb 2022, outcome is that work is required within Nature reserve to resolve issue. With engineer to progress.
Foxborough Lane	Minster	Clearance of ditch to resolve flooding issue.	Works Completed
Cottington Road	Minster	CCTV survey and removal of roots from drainage pipes	Survey completed. Unable to remove all roots, therefore additional engineering intervention required. Engineer to progress.
Shottendane Road	Margate	Replacement of 2no. gullies and covers / frames	Works Completed
Seamark Close	Minster	Gully and soakaway cleansing has been carried out at Monkton Street, Willetts Hill and Seamark Close. Ditch behind Seamark Close requires maintenance to ensure free flow of water from drains at the lowest point of Seamark Close.	Liaising with River Stour Internal Drainage Board regarding ditch. Site meeting to be held in due course.
Ramsgate Road, Margate (O/S Hornby Hobbies)	Margate	Gully and pipework to be replaced. Works have been carefully co-ordinated with Streetworks and Environmental Health and will take place during the evenings after peak traffic.	Work scheduled to start 14/3/22
Park Avenue and Binnie Close	Broadstairs	Repairs to damaged drainage systems.	Job passed to contractor - Awaiting program start date
Osbourne Road	Broadstairs	Damaged gully and pipework to be replaced O/S telephone exchange	Works completed 16/2/22

## **Appendix C – Street Lighting**

Structural testing of KCC owned street lights has identified the following as requiring replacement. A status of complete identifies that the column replacement has been carried out. Programme dates are identified for those still requiring replacement.

<b>Street Lighting Column Replacement – <i>Contact Officer: Sue Kinsella</i></b>			
<b>Road Name</b>	<b>Parish/Town</b>	<b>Description of Works</b>	<b>Current Status</b>
Shottendane Road	Margate	Replacement of 3 no street lights complete with LED Lanterns	Works awaiting programming due by end May 2022
ST Nicholas R-A-B	Birchington	Replacement of 2 no street lights complete with LED Lanterns	Works awaiting programming due by end May 2022
The Street	Acol	Replacement of 1 no street light complete with LED Lantern	Works awaiting programming due by end May 2022
Addington Street	Ramsgate	Replacement of 1 no street light complete with LED Lantern	Works awaiting programming due by end May 2022
Canterbury Road East	Ramsgate	Replacement of 1 no street light complete with LED Lantern	COMPLETE
Canterbury Road	Margate	Replacement of 1 no street light complete with LED Lantern	COMPLETE
Nash Road	Margate	Replacement of 1 no streetlight complete with LED Lantern	COMPLETE
Pegwell Road	Ramsgate	Replacement of 1 no streetlight complete with LED Lantern	COMPLETE
Thanet Road	Margate	Replacement of 1 no streetlight complete with LED Lantern	COMPLETE
Ramsgate Road	Margate	Replacement of 1 no street light complete with LED Lantern	COMPLETE
Clements Road	Ramsgate	Replacement of 1 no street light complete with LED	COMPLETE



The Length	Birchington	Replacement of 1 no street light complete with LED Lantern	COMPLETE
Phillips Road	Birchington	Replacement of 1 no street light complete with LED Lantern	COMPLETE
Sewell Road	Birchington	Replacement of 2 no street lights complete with LED Lanterns	COMPLETE
Canterbury Road	Sarre	Replacement of 1 no street light complete with LED Lantern	Works awaiting programming due by end May 2022
Artillery Road	Ramsgate	Replacement of 1 no street light complete with LED Lantern	COMPLETE
St Peters Road	Margate	Replacement of 1 no street light complete with LED Lantern	Works awaiting programming due by end May 2022
Manston Road	Manston	Replacement of 2 no street lights complete with LED Lanterns	Works awaiting programming due by end May 2022
Cavendish Street	Ramsgate	Replacement of 1 no street light complete with LED Lantern	COMPLETE
Surrey Road	Margate	Replacement of 1 no street light complete with LED Lantern	COMPLETE
Dane Court Road	Broadstairs	Replacement of 1 no street light complete with LED Lantern	Works awaiting programming due by end May 2022
Grosvenor Gardens	Margate	Replacement of 1 no street light complete with LED Lantern	COMPLETE
Northdown Park Road	Margate	Replacement of 1 no street light complete with LED Lantern	COMPLETE
Northdown Road	Margate	Replacement of 1 no street light complete with LED Lantern	Works awaiting programming due by end May 2022

Livingstone Road	Broadstairs	Replacement of 1 no street light complete with LED Lantern	Works awaiting programming due by end May 2022
St Lukes Road	Ramsgate	Replacement of 1 no street light complete with LED Lantern	COMPLETE
Lysander Close	Ramsgate	Replacement of 1 no street light complete with LED Lantern	Works awaiting programming due by end May 2022
Monkton Street	Monkton	Replacement of 1 no street light complete with LED Lantern	Works awaiting programming due by end May 2022
Avenue Road	Ramsgate	Replacement of 1 no street light complete with LED Lantern	Works awaiting programming due by end May 2022
Highbury Walk	Ramsgate	Replacement of 1 no street light complete with LED Lantern	Works awaiting programming due by end May 2022
Percy Avenue	Broadstairs	Replacement of 3 no street lights complete with LED Lanterns	Works awaiting programming due by end May 2022
Tothill Street	Minster	Replacement of 4 no street lights complete with LED Lanterns	Works awaiting programming due by end May 2022
Royal Esplanade	Margate	Replacement of 1 no street light complete with LED Lantern	Works awaiting programming due by end May 2022
Troughton Mews	Margate	Replacement of 1 no street light complete with LED Lantern	Works awaiting programming due by end May 2022
Naylands	Margate	Replacement of 2 no street lights complete with LED Lanterns	Works awaiting programming due by end May 2022
Manor Road	St Nicholas	Replacement of 3 no street lights complete with LED Lanterns	Works awaiting programming due by end May 2022
Convent Road	Broadstairs	Replacement of 1 no street light complete with LED Lantern	Works awaiting programming due by end May 2022

ST James Road	Broadstairs	Replacement of 1 no street light complete with LED Lantern	Works awaiting programming due by end May 2022
Albion Road	Margate	Replacement of 1 no street light complete with LED Lantern	Works awaiting programming due by end May 2022

## **Appendix D – Transportation and Safety Schemes**

### **Casualty Reduction Measures**

The Schemes Planning & Delivery team is implementing schemes within the District of Thanet in order to meet Kent County Council's (KCC) strategic targets (for example, addressing traffic congestion or improving road safety). Casualty reduction measures have been identified to address a known history of personal injury crashes. Current status correct as of 25/02/22.

<b>Local Transport Plan Funded Schemes – Contact Officer: Richard Heaps</b>		
<b>Road Name</b>	<b>Description of Works</b>	<b>Current Status</b>
<b>Casualty Reduction Measures (reactive) – Thanet 2020/21</b>		
Marine Terrace, Margate	Resurfacing and road marking in high-wear thermoplastic	Works complete
Ramsgate Road, Margate	Removal of uncontrolled crossing point, traffic modelling	Works complete
Manston Road j/w Vincent Road, Manston	Carriageway lining	Works complete
The Broadway, Broadstairs	Lining refresh in high-wear thermoplastic, new bollards	Works complete
Hengist Way, Ramsgate	Replacement road studs	Programmed 21 March – 1 April 2022
Margate Road j/w Princes Road, Ramsgate	Resurfacing	Works complete
Margate Road j/w Pysons Road, Ramsgate	Resurfacing, lining refresh on Pysons Road	Works complete
Marine Terrace, Margate	Resurfacing and road marking in high-wear thermoplastic	Works complete
Ramsgate Road, Margate	Removal of uncontrolled crossing point, traffic modelling	Works complete
Manston Road j/w Vincent Road, Manston	Carriageway lining	Works complete
<b>LTP Schemes, Thanet</b>		
Dane Road and Addiscombe Road, Margate	Traffic calming	Outline design in progress

### **Externally Funded Schemes**

The Schemes Planning & Delivery team is implementing schemes within the District of Thanet funded by external corporations whilst still meeting KCC's strategic targets with the road network.

<b>Externally Funded Schemes – <i>Contact Officer: David Petcher</i></b>			
<b>Road Name</b>	<b>Description of Works</b>	<b>Source of Funding</b>	<b>Current Status</b>
None			

### **Local Growth Fund**

There are currently no Local Growth Fund schemes within the District of Thanet.

## Appendix E – Developer Funded Works

<b>Developer Funded Works (Section 278 Agreement Works) – Contact Officer: Steven Noad</b>				
<b>Ref</b>	<b>Scheme Location</b>	<b>Parish/Town</b>	<b>Description of Works</b>	<b>Current Status</b>
TH003063	Alexandra Road	Broadstairs	Vehicle access for new build site for 5 dwellings.	Works complete, on maintenance.
TH003068	Fairfield Road	Broadstairs	New bell-mouth access to retirement development.	Works complete, on maintenance.
TH003112	Lanthorne Road/Kings Avenue	Broadstairs	Footway and access revisions to server development of 53 dwellings.	Technical acceptance granted.
TH003013/ TH003014	New Haine Road and Margate Road	Broadstairs	New link road, including amendments to existing roundabouts.	Final remedial works awaited, further delayed.
TH003110	Westwood Lodge site, Poorhole Lane	Broadstairs	New development access serving 153 dwellings	Awaiting technical acceptance. Temporary access granted.
TH003077	Canterbury Road West	Cliffsend	New bell-mouth junction into residential development.	Awaiting technical acceptance.
TH003097	Clive Road to Parkway Station shared footway/cycleway	Cliffsend	New foot and cycle link to new station development	Technical acceptance granted.
TH003087	Cottington Road	Cliffsend	New access to residential developments and associated highway improvements	Agreement signed, works underway.

TH003113	Manston Green/Staner Hill junction	Manston	New roundabout to support nearby development	Awaiting submission.
TH003098/ TH003101	Manston Road and Preston Road	Manston	New access and associated highway works to mixed use development	Awaiting technical acceptance.
TH003094	Briary Close, Westbrook	Margate	New access to residential development.	Awaiting technical acceptance.
TH003120	Clifton Place	Margate	Retaining wall protection	Awaiting submission.
TH003106	Farley Road	Margate	New access to residential development site.	Agreement signed.
TH003045	Former Chapel Hill Garage, Ramsgate Road (adj. Orb PH)	Margate	New access to developments site and footway improvements.	Works complete, on maintenance.
TH003081	Former Holly Tree PH	Margate	New vehicle crossing	Agreement signed, works largely complete.
TH003033	Former Laleham School, Northdown Park Road	Margate	Revised accesses to site and reinstatement of footway.	Works complete, on maintenance, some remedials required.
TH003088	Former Orb PH (phase2)	Margate	New access to residential development including footway improvements.	Agreement signed, works underway.
TH003070	Nash Court Gardens	Margate	New access to residential development including parking restrictions.	Agreement signed, works largely complete.

TH003059	Nash Road	Margate	New access to residential development including footway link.	Works complete, on maintenance.
TH003121	The Nightingales, Ramsgate Road (adj. QEQM)	Margate	New access to development of a 66 bed non-specialist care home	Awaiting submission.
TH003011	Westbrook Gardens	Margate	New access to former Royal Sea Bathing Hospital Development	Works complete, on maintenance.
TH003069	66 Monkton Road	Minster	New access from Monkton Road, development of 36 dwellings.	Technical acceptance granted.
TH003082	Laundry Road	Minster	New bell-mouth access to Costa Coffee outlet.	Works complete, on maintenance.
TH003115	Manston Road, land adjacent Pouces	Minster	New access for 5 dwellings	Awaiting submission.
TH003100	Baxters Farm, Monkton Street	Monkton	New access and footways for development of 20 dwellings.	Technical acceptance granted.
TH003108	Garden Cottage site, Minster Road	Monkton	Perfumery manufacturing facility site access.	Technical acceptance granted.
TH003023	71-73 Monkton Street	Monkton	New bell mouth access and footways.	Works complete, on maintenance, awaiting remedials before adoption.
TH003079	Boundary Road / Hardres Road	Ramsgate	New access for Aldi store.	Works complete, on maintenance.



TH003107	Chatham Street, Townley House	Ramsgate	Redevelopment of former Farley's site.	Agreement signed, works underway.
TH003042	Flood protection scheme – Marina Esplanade and Granville Marina	Ramsgate	Flood and coast flood protection.	Agreement signed, works largely complete.
TH003096	Hollydene, Haine Road	Ramsgate	New footway and vehicle accesses for four dwellings.	Awaiting submission.
TH003028	Nash Road, Westwood phase 2	Ramsgate	New road & realignment of Nash Road.	Agreement signed, works largely complete.
TH003031	Newington Road	Ramsgate	Revised accesses and footway works associated with new Ramsgate Free School.	Works complete, on maintenance.
TH003084	Ramsgate Public Realm project	Ramsgate	Refurbishment of town centre areas	Awaiting submission.
TH003093	St Luke's Avenue and Boundary Road	Ramsgate	New bell-mouth in St Luke's Ave and revisions to existing access on Boundary Road to residential development.	Awaiting technical acceptance.
TH003034	Westwood Phase 3, Star Lane	Ramsgate	New section of footway including development of new parking as part of development.	Works complete, on maintenance.
TH003090	Ramsgate Road	Sarre	Land adjacent Hazledene, new access to residential development	Agreement signed, works largely complete.

TH003105	Manor Road (Heritage Park, Phase 3	St Nicholas at Wade	New junction and traffic calming buildouts.	Awaiting technical acceptance.
TH003041	Manor Road (Heritage Park), Phase 1	St. Nicholas at Wade	New junction and traffic calming buildouts.	Works largely completed, remedial works required.
TH003062	Manor Road (Heritage Park), Phase 2	St. Nicholas at Wade	New junction and traffic calming buildouts.	Works largely completed, remedial works required.
TH003102	The Length	St. Nicholas at Wade	New footway and accesses for development of 34 dwellings.	Awaiting technical acceptance.
TH003116	Summer Road	St Nicholas at Wade	New access to development site including new footway and passing place	Works complete, on maintenance.
TH003111	Hengist Road	Westgate- on-Sea	Change of use former nursing home to flats with associated parking footway revisions.	Awaiting submission.
TH003104	Hundreds Farm, Linksfield Road	Westgate- on-Sea	Access to new care home.	Awaiting technical acceptance.

**Appendix F – Bridge Works**

<b>Bridge Works – Contact Officer: Neill Coppin</b>			
<b>Road Name</b>	<b>Parish/Town</b>	<b>Description of Works</b>	<b>Current Status</b>
Gore Street	Monkton	Monkton Marshes No. 294 bridge over railway. 7.5T structural weight restriction (with exemption for service buses and farm vehicles) and temporary traffic signals to ensure all vehicles cross the bridge centrally in single file.	Bridge refurbishment design has commenced

## **Appendix G – Traffic Systems**

There is a programme of scheduled maintenance to refurbish life expired traffic signal equipment across the county based upon age and fault history. The delivery of these schemes is dependent upon school terms and holiday periods; local residents, businesses and schools will be informed verbally and by a letter drop of the exact dates when known.

<b>Traffic Systems - <i>Contact Officer: Toby Butler</i></b>		
<b>Location</b>	<b>Description of Works</b>	<b>Current Status</b>
No planned works.		

## **Appendix H - Combined Members Grant programme update**

### **Member Highway Fund programme update for the District of Thanet**

The following schemes are those, which have been approved for funding by both the relevant Member and by Simon Jones, Director of Highways, Transportation and Waste. The list only includes schemes, which are

- in design
- at consultation stage
- about to be programmed
- Recently completed on site.

The list is up to date as of 25/02/22.

The details given below are for highway projects only. This report does not detail

- Contributions Members have made to other groups such as parish councils
- highway studies
- traffic / non-motorised user surveys funded by Members.

More information on the schemes listed below can be found by contacting the District Manager for the District of Thanet.

<b>Details of Scheme</b>	<b>Status</b>
None	

**Appendix I – Public Rights of Way**

<b>Public Rights of Way - <i>Contact Officer: Andrew Hutchinson</i></b>			
<b>PRoW No.</b>	<b>Location</b>	<b>Description of Works</b>	<b>Current Status</b>
TR38 – Between Cheriton Avenue and Melbourne Avenue	Ramsgate	New path with product called flexipave as existing tarmac surface has been lifted by large tree roots	Works out to tender
TB37 - between Howard Road and Chaucer Road	Broadstairs and St Peters	Pothole repairs	Works assigned to contractor

## **Appendix J – Street Works**

Please note that this list is accurate at the time of running the report and is subject to cancellations and additions. Report highlighting all works in Thanet District that require road closures with a duration of 5+ days.

**For information on all In-progress and proposed works please visit:**

<https://one.network/>

<b>STREET</b>	<b>WORKS PROMOTER</b>	<b>WORKS DESCRIPTION</b>	<b>EST. START</b>	<b>EST. FINISH</b>
GEORGE V AVENUE, MARGATE	SOUTHERN GAS NETWORKS PLC	Abandon 85m of 8"SI, 15m of 8"CI and Lay 100m of 180mm, Open cut & Insertion, Mains Connections, Services ROAD CLOSURE	15/08/2022	31/08/2022
WESTFIELD ROAD, MARGATE	SOUTHERN GAS NETWORKS PLC	Abandon 65m of 8"CI and Lay 65m of 180mm, Open cut & Insertion, Mains Connections, Services. ROAD CLOSURE	15/08/2022	31/08/2022
EFFINGHAM STREET	UK POWER NETWORKS SOUTH EASTERN	Network Operations Distribution: Install / Replace / Remove / Disconnect overhead service lines: Install 1x joint bay in carriageway and removal of OH cables. Joint and reinstate. ROAD CLOSURE	04/04/2022	06/05/2022
PRINCES STREET	UK POWER NETWORKS SOUTH EASTERN	Connections Projects: Installation of a new electricity supply for a customer: ROAD CLOSURE	07/03/2022	11/03/2022

CONVENT ROAD, BROADSTAIRS	ENERGY ASSETS NETWORKS LIMITED (FORMERLY UTILITY DISTRIBUTION NETWORKS)	New LV supply for New Development on Convent Road at site of old Kingsgate College ROAD CLOSURE	07/03/2022	11/03/2022
HAIN ROAD, RAMSGATE	SOUTHERN WATER	LAY COMM PIPE ROAD CLOSURE	07/03/2022	11/03/2022
DANE ROAD, MARGATE	SOUTHERN GAS NETWORKS PLC	LAY NEW SERVICE FROM F/S C/WAY TO SITE = 11M PUBLIC ROAD CLOSURE	04/04/2022	08/04/2022
FOADS LANE, RAMSGATE	SOUTHERN WATER	' - COMM PIPE REPLACE ROAD CLOSURE	17/05/2022	23/05/2022
MILLERS LANE, MONKTON	SOUTHERN WATER	RENEW SV ROAD CLOSURE	23/03/2022	29/03/2022
BILTON SQUARE	UK POWER NETWORKS SOUTH EASTERN	Connections Projects: Installation of a new electricity supply for a customer: ROAD CLOSURE	14/03/2022	20/03/2022
EDGE END ROAD, BROADSTAIRS	SOUTHERN GAS NETWORKS PLC	Permit for Road Closure only at the junction with St Peters Road/Broadstairs Road ROAD CLOSURE	22/10/2022	30/10/2022
ST PETERS ROAD, BROADSTAIRS	SOUTHERN GAS NETWORKS PLC	Open cut excavations for mains connections to retrieve 2 x live heads with works to Broadstairs Road ROAD CLOSURE	22/10/2022	30/10/2022



BELMONT STREET, RAMSGATE	Developer Works	Road Closure to allow unloading of deliveries and materials with use of a Crane, for the purpose of housing development. 07:30 - 16:30 Monday – Friday ROAD CLOSURE	21/03/2022	13/06/2022
-----------------------------	-----------------	--	------------	------------

## **Legal Implications**

1.1.1 Not applicable.

## **1.2 Financial and Value for Money Considerations**

1.2.1 Not applicable.

## **1.3 Risk Assessment**

1.3.1 Not applicable.

---

**Contacts: Pauline Harmer / Paul Valek 03000 418181**