

**To:** Thanet Joint Transportation Board  
**By:** KCC Highways and Transportation  
**Date:** **12<sup>th</sup> September 2024**  
**Subject:** Highways Forward Works Programme: 2024/25 and 2025/26  
**Classification:** Information Only

---

Summary: This report updates Members on the identified schemes approved for construction

---

## 1. Introduction

This report provides an update and summarises schemes that have been programmed for delivery in 2024/25 and 2025/26.

In summer 2021 Kent County Council published a Highways Asset Management Plan (HAMP), which included, as Appendix C, a five-year Forward Works Programme for the years 2021/22 to 2025/26. This reflected the need to move away from annual programmes and to consider asset management activity a multi-year one.

The first part of the programme concerned the two years 2021/22 - 2022/23. In October 2022 we replaced this with a programme covering the years 2022/23 - 2023/24, and we have now produced a new two-year programme covering the years 2024-25 – 2025-26. As before, most of the sites included in this programme have already been verified by our engineers.

The second part of our programme related to years three to five of our five-year programme (2023/24 - 2025/26). This too is in need of revision to cover the years 2026/27 - 2028-29 and the work required to do this is currently in progress. As before, our new years three to five programme will be largely based on data from our asset management systems, so may be subject to more changes as the schemes are verified.

This programme is subject to regular review and may change for a number of reasons including budget allocation, contract rate changes, inflationary pressures such as material price increases, conflicting works, and to reflect our changing priorities. The programme and extent of individual sites within the programme may also be revised following engineering assessment during the design phase, and additional sites may be added or others advanced if their condition deteriorates rapidly so that we need to react in order to keep the highway in a safe and serviceable condition.

Further information about how we manage our highway infrastructure, including our county-wide five-year forward works programme, may be found on our website:

<https://www.kent.gov.uk/about-the-council/strategies-and-policies/transport-and-highways-policies/managing-highway-infrastructure>

In addition to planned maintenance of our highway assets, this report includes transportation and safety schemes, developer funded works, Combined Members Grant schemes, and planned maintenance of public rights of way.

**Road, Footway & Cycleway Renewal and Preservation Schemes** – see Appendix A

**Drainage Repairs & Improvements** – see Appendix B

**Street Lighting** – see Appendix C

**Transportation and Safety Schemes** – see Appendix D

- **Casualty Reduction Measures**
- **Externally Funded Schemes**
- **Major Capital Programme**

**Developer Funded Works** – see Appendix E

**Bridge Works** – see Appendix F

**Traffic Systems** – see Appendix G

**Combined Members Grant – Member Highway Fund** – see Appendix H

**Road Markings** – see Appendix I

**Street Works** – See Appendix J

## **Conclusion**

1. This report is for Members' information.

## **Contact Officers:**

The following contact officers can be contacted on **03000 418181**

Pauline Harmer	Senior Highway Manager East Kent
Paul Valek	Thanet Highway Manager
Alan Casson	Strategic Asset Manager
Earl Bourner	Drainage Asset Manager
Helen Rowe	Structures Asset Manager
Sue Kinsella	Street Light Asset Manager
Toby Butler	Traffic Operations and Technology Manager
Jamie Hare	Development Agreements Manager
Nikola Floodgate	Road Safety and Active Travel Group Manager
Lee Burchill	Major Capital Programme Manager
Jonathan Dean	Highway Manager Special Projects/HSR/Signs & Lines
Alison Hews	Street Works Manager

## **Appendix A – Road, Footway and Cycleway Renewal and Preservation Scheme**

The delivery of these schemes is weather dependent; should it prove not possible to carry out these works on the planned dates, new dates will be arranged and the residents will be informed by a letter drop to their homes.

<b>Road Asset Renewal Schemes – Contact Officer: Byron Lovell</b>			
<b>Road Name</b>	<b>Parish/Town</b>	<b>Extent of Works</b>	<b>Current Status</b>
Gore Street	Monkton	Phase 2 From Phase 1 up to Café	Completed
B2055 Cecil Square to Marine Gardens	Margate	Belgrave Road to Cecil Street	Completed
B2055 Cecil Street	Margate	Hawley Square to New Street	Completed
A255 Nethercourt Hill and High Street	Ramsgate	London Road Roundabout to Newington Road Roundabout	To be programmed late 2024
B2055 Zion Place	Margate	Full Extents	Currently proposed for financial year 2025/26
A254 Ramsgate Road	Margate	Interchange with College Road and Beatrice Road, including the approaches	Currently proposed for financial year 2025/26
A254 Margate Road	Broadstairs	Between Haine Road and Poorhole Lane	Currently proposed for financial year 2025/26
<b>Road Asset Preservation Schemes - Contact Officer: Aaron Divall</b>			
<b>Micro Surfacing</b>			
<b>Road Name</b>	<b>Parish/Town</b>	<b>Extent of Works</b>	<b>Current Status</b>
Station Approach Road	Ramsgate	Margate Road to outside 102	Completed May 2024
Fair Street	Broadstairs	No.42 to end of Road	Completed May 2024
Foreland Avenue	Margate	Northdown Park Road to Northdown Road	Completed May 2024
Northdown Road	Margate	Queen Elizabeth Avenue to Princes Gardens	Completed May 2024
Westover Road	Margate	North Down Hill junction with Hubert Way (previous SD joint)	Completed May 2024
King Edward Road	Birchington	Whole Road	Completed May 2024
<b>Surface Dressing</b>			
<b>Road Name</b>	<b>Parish/Town</b>	<b>Extent of Works</b>	<b>Current Status</b>
Cliffs End Road	Cliffs End	Sandwich Road to Foads Lane	Completed July 2024

Church Street	Minister On Sea	Bedlam Court Lane to Church	Completed July 2024
Crispe Road	Acol	Whole Road	Completed July 2024
Seamark Road	Monkton	Whole Road (A28 to A253)	Completed July 2024
<b>Forward Works – Treatment type and priority to be confirmed following site assessments</b>			
Broadstairs Road	Broadstairs	TBC	Currently proposed for financial year 2025/26
Nelson Place	Broadstairs	TBC	Currently proposed for financial year 2025/26
Vicarage Street	Broadstairs	TBC	Currently proposed for financial year 2025/26
Dumpton Park Drive	Ramsgate	TBC	Currently proposed for financial year 2025/26
Belgrave Road	Margate	TBC	Currently proposed for financial year 2025/26
Kingston Avenue	Margate	TBC	Currently proposed for financial year 2025/26
<b>Footway/Cycleway Asset Renewal &amp; Preservation Schemes - Contact Officer: Neil Tree</b>			
Road Name	Parish/Town	Extent of Works	Current Status
Ethelbert Crescent	Margate	<u>Footway Reconstruction</u> Full length southern footway only	Designed and programmed to commence in September 24
Ethelbert Terrace	Margate	<u>Footway Reconstruction</u> Full length southern footway only	Designed and programmed to commence in September 24
St Georges Road	Broadstairs	<u>Footway Protection Treatment</u> Full Extents	Designed and programmed to commence in August 2024
Tomlin Drive	Margate	<u>Footway Protection Treatment</u> Full Extents	Completed
Cowley Rise	Margate	<u>Footway Protection Treatment</u> Full Extents	Currently proposed for financial year 2025/26
Friends Avenue	Margate	<u>Footway Protection Treatment</u> Full Extents	Currently proposed for financial year 2025/26
Irvine Drive	Margate	<u>Footway Protection Treatment</u> Full Extents	Currently proposed for financial year 2025/26
William Avenue	Margate	<u>Footway Protection Treatment</u> Full Extents	Currently proposed for financial year 2025/26

Ramsgate Road	Margate	<u>Footway Reconstruction</u> Exact extents to be defined at design stage	Currently proposed for financial year 2025/26
Eastchurch Road	Cliffonville	<u>Footway Protection Treatment</u> Exact extents to be defined at design stage	Currently proposed for financial year 2025/26
Hatfeild Road	Ramsgate	<u>Footway Protection Treatment</u> Exact extents to be defined at design stage	Currently proposed for financial year 2025/26
Sea Road	Westgate-on-Sea	<u>Footway Protection Treatment</u> Exact extents to be defined at design stage	Currently proposed for financial year 2025/26
Sea Veiw Terrace	Margate	<u>Footway Protection Treatment</u> Exact extents to be defined at design stage	Currently proposed for financial year 2025/26
Westbrook Road	Margate	<u>Footway Protection Treatment</u> Exact extents to be defined at design stage	Currently proposed for financial year 2025/26

## **Appendix B - Drainage**

<b>Drainage Works – Contact Officer: Earl Bourner</b>			
<b>Road Name</b>	<b>Parish/Town</b>	<b>Description of Works</b>	<b>Current Status</b>
Dane Court Road	Broadstairs	Highway Flooding along Dane Court Road in heavy rainfall	Further design work currently taking place by engineers with a view to drainage works taking place within the current financial year.
Southeastern Road	Ramsgate	Following recent cleansing, engineer to visit site to determine extent of works required	Works completed June 2024
Ramsgate Road	Broadstairs	Void investigations	Works completed June 2024
Wellington Crescent	Ramsgate	Replacement x3 gullies and associated pipework	Works completed June 2024
London Road	Ramsgate	Installation of additional gullies & associated pipework, minor footway patching	Works part completed in March due to customer preventing footway patch being carried out, awaiting date to return to complete works
Monkton Street	Monkton	Flooding issues affecting private property. CCTV and intrusive investigations into drainage system.	Works completed July 2024, awaiting CCTV report from contractor to review and develop remedials
Victoria Road	Margate	Replacement gully & associated pipework	Works completed May 2024
Dumpton Park Drive	Ramsgate	Replacement 8m of pipework due to tree roots	Works Completed May 2024
Upper Dumpton Park Drive	Ramsgate	Replacement x2 gullies & associated pipework	Works Completed June 2024
Marina Road	Ramsgate	Repair of edge of carriageway channel, on completion of works channel to be sealed	Works Completed June 2024
Garrard Ave	Margate	Adjust Tree pit vents, minor kerbing & edging	Job pack issued to contractor awaiting programmed date
Grosvenor Road	Broadstairs	Investigational works to ascertain why gully not flowing	S100 notice sent to landowner requesting permission to work on private land
Manor Road	Broadstairs	Replacement of x2 gullies and associated pipework due to root ingress	Works to commence 28 <sup>th</sup> Oct 2024
Honeysuckle Road	Ramsgate	Replacement of gully & associated pipework	Works to commence 14 <sup>th</sup> Oct 2024

## **Appendix C – Street Lighting**

Structural testing of KCC owned streetlights has identified the following as requiring replacement. A status of complete identifies that the column replacement has been carried out. Programme dates are identified for those still requiring replacement.

<b>Street Lighting Column Replacement – Contact Officer Sue Kinsella</b>			
<b>Road Name</b>	<b>Location</b>	<b>Description of Works</b>	<b>Status</b>
Adelaide Gardens HAAL004	Ramsgate	Replacement of 1 no streetlight complete with LED Lantern	
Potten Street HPBZ004	ST Nicholas	Replacement of 2 no streetlights complete with LED Lanterns	
Marine Drive HMAY005/009	Margate	Replacement of 2 no streetlights complete with LED Lanterns	
Botany Road HBCD036	Broadstairs	Replacement of 1 no streetlight complete with LED Lantern	
New Cross Road HDDR014	Ramsgate	Replacement of 1 no streetlight complete with LED Lantern	Works awaiting programming by the end of October 2024
Albert Road HAAQ004	Broadstairs	Replacement of 1 no streetlight complete with LED Lantern	
Turnden Gardens HTCS007	Margate	Replacement of 1 no streetlight complete with LED Lantern	
Kent Gardens HKAD005	Birchington	Replacement of 1 no streetlight complete with LED Lantern	
ST Peters Footpath HSFD001	Margate	Replacement of 1 no streetlight complete with LED Lantern	
Hurst Grove HHDL006	Ramsgate	Replacement of 1 no streetlight complete with LED Lantern	
The Parade HTBF005/008/012	Birchington	Replacement of 3 no streetlights complete with LED Lanterns	
Whitehall Road HWCP018	Ramsgate	Replacement of 1 no streetlight complete with LED Lantern	
Canterbury Road HCIG106	Margate	Replacement of 1 no streetlight complete with LED Lantern	
Cliffsend Grove HCEC002	Ramsgate	Replacement of 1 no streetlight complete with LED Lantern	

Park Lane HPAO008/010	Birchington	Replacement of 2 no streetlights complete with LED Lanterns	
Ethel Road HEBT003	Broadstairs	Replacement of 1 no streetlight complete with LED Lantern	
Prince Edward Promenade HPCI020	Ramsgate	Replacement of 1 no streetlight complete with LED Lantern	
Fort Road HFBJ002/004/005/006	Margate	Replacement of 4 no streetlights complete with LED Lanterns	
Hall By The Sea Road HMDQ005	Margate	Replacement of 1 no streetlight complete with LED Lantern	
All Saints Avenue HABN012	Margate	Replacement of 1 no streetlight complete with LED Lantern	
Ramsgate Road HRAD077	Broadstairs	Replacement of 1 no streetlight complete with LED Lantern	
Fulsam Place HFCJ003	Margate	Replacement of 1 no streetlight complete with LED Lantern	
Lancaster Gardens HLAH006	Birchington	Replacement of 1 no streetlight complete with LED Lantern	



## Appendix D – Transportation and Safety Schemes

### Casualty Reduction Measures

The Schemes Planning & Delivery team is implementing schemes within Thanet District, in order to meet Kent County Council’s strategic targets (for example, addressing traffic congestion or improving road safety). Casualty reduction measures have been identified to address a known history of personal injury crashes. Current status correct as of 14th **August 2024**.

<b>Local Transport Plan Funded Schemes</b>		
<b>Road Name</b>	<b>Description of Works</b>	<b>Current Status</b>
<b>Casualty reduction measures (reactive) – Thanet</b>		
<b>2223-CRM-TH-1381</b> Northdown Road, Cliftonville	Various improvements to address pedestrian crashes – include changes to parking (no net loss), widening of footway where possible and bus stop improvements	Works are ongoing and are expected to be completed in September 2024.
<b>24-TH-CRM-1110</b> A28, ST NICHOLAS RNDBT J/W A299 ST NICHOLAS AT WADE	Circulatory line to be installed on roundabout - issues with vehicles being in wrong lane (coastbound A299) and exit from Potten Street.	Works Ordered. Programmed for end of September 2024.
<b>24-TH-CRM-1109</b> A255 HIGH ST J/W C433 VICTORIA RD, MARGATE	Kerb extension on Victoria Road at junction with High Street. Realignment of give way control at the junction on St Peters Road. Realignment of hatch markings to suit. To address vehicle collisions and pedestrian collisions at the junction.	Works Ordered. Programmed for end of November 2024.
<b>24-TH-CRM-959</b> A299 Mount Pleasant Roundabout, Minster	Canterbury Road West - install new traffic signal warning sign on lamp column in central reservation, in line with existing SLOW road marking, on coastbound approach to roundabout.	Works ordered. Programmed for August 2024.
<b>24-TH-CRM-1283</b> Ramsgate Road j/w Nash Lane, Margate	Widening of advisory cycle lane to 2m across junction with Nash Lane, extend 30mph speed limit southwards to past hand car wash.	Design complete. TRO in progress.
<b>24-TH-CRM-1118</b> A 255 St Peters Road junction with Broadley Road.	A 255 ST PETERS ROAD Toucan crossing improvements	Works Complete.
<b>24-TH-CRM-1273</b> High Street, Broadstairs	High Street, junction with Belvedere Road, Broadstairs. Buildouts and remarking of parking bays.	Works Ordered. Programmed for October 2024.
<b>LTP Schemes Thanet</b>		
<b>23-TH-LTP-333</b> Margate Road, Ramsgate	New zebra crossing on Margate Road near junction with Whitehall Road and Newlands Road	Consultation complete, report being presented to JTB for recommendation.

<b>2223-TH-CMG-269</b> Salmestone Road	20mph speed limit	Works complete.
---	-------------------	-----------------

### **Externally Funded Schemes**

The Schemes Planning & Delivery team is implementing schemes within Thanet funded by external corporations whilst still meeting Kent County Council's strategic targets with the road network.

<b>Externally Funded Schemes</b>			
<b>Road Name</b>	<b>Description of Works</b>	<b>Source of Funding</b>	<b>Current Status</b>
<b>24-TH-PAR-1538</b> Dane Valley Road, Margate	20mph Speed Limit	Thanet District Council	Design in progress. Expected delivery in 2024/25.

## **Major Capital Programme**

The Major Capital Programme team is implementing schemes within Thanet District in line with Kent County Council's strategic targets with the road network.

<b>Externally Funded Schemes – <i>Contact Officer:</i></b>			
<b>Road Name</b>	<b>Description of Works</b>	<b>Source of Funding</b>	<b>Current Status</b>
A28 North Thanet Link	Provide a relief road for the A28 in Birchington that will reduce congestion and provide safer routes for pedestrians and cyclists.	Major Road Network Fund	The Outline Business Case was submitted to the DfT at the end of 2023. A funding decision is still pending, which has been delayed further by the General Election and the new Secretary of State for Transport's request for an internal review of DfT's Capital Spend Portfolio.

**Appendix E – Developer Funded Works**

<b>Developer Funded Works (Section 278 Agreement Works) – Contact Officer: Steven Noad</b>				
<b>Scheme Name</b>	<b>Mastergov File Ref No</b>	<b>Parish/Town</b>	<b>Description of Works</b>	<b>Current Status</b>
TH003178	Convent Road	Broadstairs	Access to 24 dwellings, see also TH003170	Submission received; technical audit ongoing.
TH003112	Lanthorne Road & Kings Avenue	Broadstairs	Footway and access revisions to server development of 53 dwellings.	Works complete, on maintenance
TH003146	Northwood Road	Broadstairs	New access to care home.	Works complete, on maintenance
TH003170	Reading Street	Broadstairs	Access to 24 dwellings, see also TH003178	Submission received; Technical Audit complete
TH003110	Westwood Lodge site, Poorhole Lane	Broadstairs	New development access serving 153 dwellings.	Agreement signed, works largely complete.
TH003077	Canterbury Road West	Cliffsend	New bell-mouth junction into residential development.	Agreement signed, works largely complete, on maintenance.
TH003087	Cottington Road	Cliffsend	New access to residential developments and associated highway improvements.	Works complete, on maintenance.
TH003129	Former Sportsman PH	Cliffsend	Minor access adjustment for new residential and retail development.	Works complete, on maintenance.
TH003140	Haine Road	Manston	New access and associated highway works for development at St Stephens.	Agreement signed, works complete. Toucan crossing operational.
TH003113	Manston Green/Staner Hill junction	Manston	New roundabout to support nearby development.	Agreement signed, works ongoing.
TH003098	Manston Road	Manston	New access and associated highway works	Works complete, on maintenance.
TH003144	New Haine Road	Manston	'Rewdbox' modular units access from New Haine Road.	Works complete, on maintenance.
TH003145	Spratling Lane/Haine Lodge	Manston	Haine Lodge, new access to 13 dwellings.	Agreement signed, works ongoing.
TH003149	Star Lane/Nash Road	Manston	Access revisions for new care home on site of 43 Star Lane.	Works complete, on maintenance.

TH003094	Briary Close, Westbrook	Margate	New access to residential development.	Works complete, on maintenance.
TH003130	Continental Approach	Margate	Revised accesses to light industrial development.	Agreement signed, works ongoing.
TH003045	Former Chapel Hill Garage, Ramsgate Road (adj. Orb PH)	Margate	New access to developments site and footway improvements.	Agreement signed, works complete, remedials awaited.
TH003081	Former Holly Tree PH	Margate	New vehicle crossing.	Agreement signed, works complete, remedials awaited.
TH003088	Former Orb PH (phase2)	Margate	New access to residential development including footway improvements.	Agreement signed, works complete, remedials awaited.
TH003165	Hartsdown Road/Shottendane Road link	Margate	New junction serving link road and developments from Hartsdown Road	Submission received, technical audit ongoing.
TH003152	Shottendane Road / Manston Road junction	Margate	Junction realignment/change of priority with improvements for St Gregory's RCP School	Technical Acceptance granted.
TH003121	The Nightingales, Ramsgate Road (adj. QEQM)	Margate	New access to development of a 66 bed care home.	Agreement signed, works complete, remedials awaited.
TH003147	Tivoli Road	Margate	New access and road widening at site of disused railway.	Awaiting submission.
TH003173	66 Monkton Road (Eden Grove)	Minster	New access from Monkton Road, development of 36 dwellings.	New contractor in place on behalf of administrators. Awaiting new s278 Agreement confirmation.
TH003127	Tothill Street	Minster	Lane widening onto A299 roundabout.	Submission received, Technical Audit in progress.
TH003124	Tothill Street	Minster	Residential access junction.	Agreement signed, works underway.
TH003175	Baxter's Farm, Monton Street	Monkton	New access and footways for development of 20 dwellings.	New contractor in place on behalf of administrators. Awaiting new s278 Agreement confirmation.
TH003160	98 King Street	Ramsgate	Revised footway following redevelopment of former PH.	Works complete, on maintenance.

TH003151	Beerlings Farm, Haine Road	Ramsgate	New bell-mouth junction to 14 dwellings.	Agreement signed, works underway
TH003162	Chatham Street, Townley House	Ramsgate	Redevelopment of former Farley's site.	New agreement signed, works underway.
TH003176	Haine Road	Ramsgate	New surfaced footway connecting Leigh Road to PRow TR29	Agreement signed awaiting commencement date.
TH003119	Melbourne Avenue	Ramsgate	Access to residential development adj. Copperfield's	Works complete, on maintenance.
TH003028	Nash Road, Westwood phase 2	Ramsgate	New road & realignment of Nash Road.	Agreement signed, works complete, remedials awaited.
TH003125	New Haine Road phase 1	Ramsgate	New access and highway alterations to facilitate new housing development.	Agreement signed, works largely complete.
TH003155	New Haine Road phase 2, site access	Ramsgate	Site access to S38 development	Agreement signed, works complete.
TH003084	Ramsgate Public Realm project	Ramsgate	Refurbishment of town centre areas.	TDC Legal to approve the S278 Agreement so engrossments can be issued
TH003093	St Luke's Avenue and Boundary Road	Ramsgate	New bell-mouth in St Luke's Ave and revisions to existing access on Boundary Road to residential development.	Agreement signed.
TH003159	Stirling Way	Ramsgate	New footway link from new development – land north of Stirling Way, access from Ozengell Place	Submission received.
TH003157	Westwood Village phase 1	Ramsgate	Reconfiguration of Westwood Cross roundabouts and new development accesses.	Technical acceptance granted.
TH003090	Ramsgate Road	Sarre	Land adjacent Hazledene, new access to residential development.	Agreement signed, works complete, on maintenance.
TH003041	Manor Road (Heritage Park), phase 1	St. Nicholas at Wade	New junction and traffic calming buildouts.	Agreement signed, works complete, remedial works awaited. <b>(Sunningdale/ Development House in administration s278 works suspended).</b>
TH003062	Manor Road (Heritage Park), phase 2	St. Nicholas at Wade	New junction and traffic calming buildouts.	Agreement signed, works complete,

				remedial works in progress. <b>(Sunningdale/ Development House in administration s278 works suspended).</b>
TH003167	Manor Road (Heritage Park, phase 3	St Nicholas at Wade	New junction and traffic calming buildouts.	New contractor in place on behalf of administrators. Awaiting new s278 Agreement confirmation.
TH003102	The Length	St. Nicholas at Wade	New footway and accesses for development of 34 dwellings.	New contractor in place on behalf of administrators. Awaiting new s278 Agreement confirmation.
TH003104	Hundreds Farm, Linksfield Road	Westgate-on-Sea	Access to new care home.	Agreement signed, works complete, on maintenance.
TH003138	Suffolk Avenue	Westgate-on-Sea	Accesses to residential development of former factory	Agreement signed, works underway.

## **Appendix F – Bridge Works**

<b>Bridge Works – Contact Officer Earl Bourner</b>			
<b>Road Name</b>	<b>Parish</b>	<b>Description of Works</b>	<b>Current Status</b>
Gore Street	Monkton	Monkton Marshes (294) Deck refurbishment	In design. Planned 2025.



## **Appendix G – Traffic Systems**

There is a programme of scheduled maintenance to refurbish life expired traffic signal equipment across the county based upon age and fault history. The delivery of these schemes is dependent upon school terms and holiday periods; local residents, businesses and schools will be informed verbally and by a letter drop of the exact dates when known.

<b>Traffic Systems - Contact Officer: Toby Butler</b>		
<b>Location</b>	<b>Description of Works</b>	<b>Current Status</b>
A255 Boundary Road / King Street, Ramsgate (08/0069)	Refurbish existing traffic signal-controlled junction	Started July2024
A28 Marine Terrace near Beach, Margate (08-0579)	Refurbish existing traffic signal-controlled crossing and convert to near-sided pedestrian facilities	Not Yet Programmed

## **Appendix H - Combined Members Grant programme update**

### **Member Highway Fund programme update for the Thanet District**

The following schemes are those, which have been approved for funding by both the relevant Member and by Haroona Chughtai, Director of Highways and Transportation. The list only includes schemes, which are

- in design
- at consultation stage
- about to be programmed
- recently completed on site.

The list is up to date as of 14th **August 2024**

The details given below are for highway projects only. This report does not detail

- contributions Members have made to other groups such as parish councils
- highway studies
- traffic/ non-motorised user surveys funded by Members.

More information on the schemes listed below can be found by contacting the Highway Manager for the **Thanet District, Paul Valek**

<b>Details of Scheme</b>	<b>Status</b>
<b>Rosalind Binks</b> <b>24-TH-CMG-1527</b> Albion Street, Broadstairs - Bollard Installation	Bollard purchased – To be installed under future maintenance works.

## **Appendix I – Road Markings**

This year will see the commencement of a multi-year strategic lining programme for the renewal of road markings, focusing initially on the Resilient Highway Network and A road network, with a view to expanding this to the B road network in time (dependent on funding).

A five-year programme has been developed, and will be reviewed and sense checked annually, with input from local district teams to ensure this programme remains sensitive to local requirements.

The delivery of these schemes is weather dependent; should it prove not possible to carry out these works on the planned dates, new dates will be arranged.

<b>Road Marking Renewal Programme – <i>Contact Officer: Jonathan Dean</i></b>			
<b>Road Name</b>	<b>Parish/Town</b>	<b>Extent of Works</b>	<b>Current Status</b>
<b>Nothing to report</b>			

## Appendix J – Street Works

Please note that this list is accurate at the time of running the report and is subject to cancellation and additions.

Report Highlights all works in the Thanet district that require a Road Closure with a planned Duration of +5 Days.

For Information on all in-progress and proposed works please visit <https://one.network/>

<b>Street Works – Contact Officer:</b>						
<b>Road/Street</b>	<b>Area</b>	<b>Promoter</b>	<b>Proposed start date</b>	<b>Proposed end date</b>	<b>Description of work</b>	<b>Permit conditions</b>
GLOUCESTER AVENUE	MARGATE	KENT COUNTY COUNCIL	16/09/2024	02/11/2024	drainage works	NCT07a - road closed to traffic from junction of B2055 northdown road to junction of lonsdale avenue NCT08a - diversion signs to be symbolised NCT11b - letter drop and AWS 2 weeks prior to works commencing
NEWLANDS ROAD	RAMSGATE	SOUTHERN WATER	30/09/2024	04/10/2024	PERMIT FOR TM ONLY - WORKS IN CONJUNCTION WITH MARGATE ROAD	NCT07a - NEWLANDS ROAD TO BE CLOSED, ACCESS MAINTAINED. DIVERSION = WOODFORD AVENUE , MARGATE ROAD NCT11b - LETTER DROP TO LOCAL RESIDENTS & BUSINESSES. ALSO, ADVANCE WARNING SIGNS TO BE PUT IN PLACE 2 WEEKS IN ADVANCE
ELMWOOD AVENUE	BROADSTAIRS	INTERROUTE (FORMERLY I-21 HOLDINGS LTD)	30/09/2024	20/12/2024	New Manhole Build,	NCT02b - Working hours 08:00 - 18:00 - Road closure in place 24 hours NCT07a - Road closure on Elmwood Avenue  NCT11b - Letter drop and AWS to commence prior 14 days before works starting
WEST CLIFF ROAD	BROADSTAIRS	SOUTHERN GAS NETWORKS PLC	07/10/2024	22/11/2024	Abandon 136m of 150DI, 50m of 2"ST, replace with 136m of 125mm PE LP, 50m of 63mm PE LP, Open cut & Insertion, Mains Connections, Services	NCT02b - Working hours Mon-Fri 08:00-16:30, Sat 0800-17:00 if & when required for reinstatement works/gas mains operations NCT07a - Road closure required due to location of gas mains/connections/services with insufficient road width for passing vehicles, parking restrictions

						throughout NCT10a - Open cut & Insertion NCT11b - . Advanced warning signs 2 weeks before works start. Advanced letter drop. Notify EVH of weekend working
MANSSION STREET	MARGATE	UK POWER NETWORKS SOUTH EASTERN	21/10/2024	06/11/2024	Connections Projects: Installation of a new electricity supply for a customer: Excavate trench for new service connection, pull cables, joint and reinstate.	NCT11b - Advance warning signs and properties to be letter dropped 10 days prior to works commencement.
YORK STREET	RAMSGATE	SOUTHERN GAS NETWORKS PLC	21/10/2024	25/10/2024	DISCONNECT EXISTING SERVICE AT THE MAIN IN N/S F/WAY	NCT07a - Road closure to be in situ in conjunction with works on Charlotte Court - Different diversion routes will be symbolised NCT11b - AWS and letters to be sent to residents and businesses 2 weeks prior to works commencing
CHARLOTTE COURT	RAMSGATE	SOUTHERN GAS NETWORKS PLC	21/10/2024	25/10/2024	DISCONNECT EXISTING SERVICE AT THE MAIN IN N/S F/WAY	NCT01a NCT01b NCT11a NCT07a - Road closure - Different diversions will be symbolised NCT11b - AWS and letters to be sent to residents and businesses 2 weeks prior to works commencing
NEW STREET	MARGATE	UK POWER NETWORKS SOUTH EASTERN	21/10/2024	25/10/2024	Connections Projects: Installation of a new electricity supply for a customer: Excavate trench and joint bays for new service connection, lay ducts, pull cables, joint and reinstate.	NCT11b - Advance warning signs and properties to be letter dropped 10 days prior to works commencement.
WESTERN ESPLANADE	BROADSTAIRS	SOUTHERN GAS NETWORKS PLC	04/11/2024	29/11/2024	Abandon 42m of 4"CI, 10m of 150mm DI, replace with 42m of 75mm PE LP, 10m of 125mm PE LP, Open cut &	NCT02b - Working hours Mon-Fri 08:00-16:30, Sat 0800-17:00 if & when required for reinstatement works/gas mains operations NCT04b - Material and Plant Storage within works

					Insertion, Mains Connections, Services, works coincides with West Cliff Road	<p>area NCT05a - Where FW closure pedestrians to use other FW NCT07a - Road closure required due to location of gas mains/connections/services with insufficient road width for passing vehicles, parking restrictions throughout, works coincides with West Cliff Road</p> <p>NCT11b -Advanced warning signs 2 weeks before works start. Advanced letter drop. notify EVH of weekend working</p>
VICTORIA ROAD		KENT COUNTY COUNCIL	04/11/2024	08/11/2024	unction re-alignment and road marking changes	NCT07a - Road Closure 24/7 Advance warning signs & Letter drop
LINDEN AVENUE	BROADSTAIRS	SOUTHERN GAS NETWORKS PLC	02/01/2025	14/02/2025	Abandon 218m of 4"SI, 65m of 6"SI, 85m of 2"ST, replace with 218m of 75mm PE LP, 65m of 125mm PE LP, 85m of 63mm PE LP, Open cut & Insertion, Mains Connections, Services	<p>NCT02b - Working hours Mon-Fri 08:00-16:30, Sat 0800-17:00 if &amp; when required for reinstatement works/gas mains operations</p> <p>NCT04b - Material and Plant Storage within works area</p> <p>NCT05a - Where FW closure pedestrians to use other FW</p> <p>NCT07a - Road closure required due to location of gas mains/connections/services with insufficient road width for passing vehicles, parking restrictions throughout</p> <p>NCT10a - Open cut &amp; Insertion</p> <p>NCT11b - Advanced warning signs 2 weeks before works start. Advanced letter drop. Notify EVH of weekend working</p>
KINGS AVENUE	BROADSTAIRS	SOUTHERN GAS NETWORKS PLC	03/02/2025	21/02/2025	Open cut excavations for gas mains connections with works to Knights Avenue	<p>NCT02b - Working hours Mon-Fri 08:00-16:30, Sat 0800-17:00 if &amp; when required for reinstatement works/gas mains operations</p> <p>NCT04b - Material and</p>

						<p>Plant Storage within works area</p> <p>NCT05a - Where FW closure pedestrians to use other FW</p> <p>NCT07a - Junction Closure with Knights Avenue due to location of gas mains/connections/services with insufficient road width for passing vehicles</p> <p>NCT10a - TTRO/TM Drawing submitted.</p> <p>Advanced warning signs 2 weeks before works start.</p> <p>Advanced letter drop. notify EVH of weekend working, notify Stagecoach as King's Avenue and Knight's Avenue are both bus routes</p>
KNIGHTS AVENUE	BROADSTAIRS	SOUTHERN GAS NETWORKS PLC	03/02/2025	07/03/2025	Abandon 246m of 6"SI, replace with 246m of 75mm PE LP, Insertion, Mains Connections, Services	<p>NCT02b - Working hours Mon-Fri 08:00-16:30, Sat 0800-17:00 if &amp; when required for reinstatement works/gas mains operations</p> <p>NCT04b - Material and Plant Storage within works area</p> <p>NCT05a - Where FW closure pedestrians to use other FW</p> <p>NCT07a - Junction closure o/s no.23.25 Kings Avenue, Knights Avenue rolling Road closure required to junction Stone Road, due to location of gas mains/connections/services with insufficient road width for passing vehicles</p> <p>NCT11b Advanced warning signs 2 weeks before works start. Advanced letter drop, notify bus company. notify EVH of weekend working, notify Stagecoach as King's Avenue and Knight's Avenue are both bus routes</p>
HIGH STREET	BROADSTAIRS	KENT COUNTY COUNCIL	17/02/2025	21/02/2025	. INSTALL 2NO BUILD OUTS.	<p>NCT07a - Road Closure 24/7</p> <p>Bus Companies to be notified</p> <p>Advance warning signs &amp; Letter drop</p>

CHURCH STREET	BROADSTAIRS	SOUTHERN GAS NETWORKS PLC	23/07/2025	15/08/2025	Excavate to install & carry out CISBOT operation 130m on 24" gas main	NCT02b - Activities to take place Mon-Fri 0700-1900, some weekend work 0700-1900 NCT07a - road closed from jct Northdown Road to o/s 66 Church Street, signed diversion route in place,  NCT11b - EH notified of OOH/weekend working. letter drop to residents, businesses and the parish council regarding these works
VICARAGE STREET	BROADSTAIRS	SOUTHERN GAS NETWORKS PLC	18/08/2025	14/09/2025	Excavate to install & carry out CISBOT operation 250m on 24" gas main	NCT02b - Activities to take place Mon-Fri 0700-1900, some weekend work 0700-1900 NCT07a - road closed from jct High Street to o/s 5 Vicarage Street, signed diversion route in place, NCT11b - letter drop residents and businesses (including those in Hopeville Avenue). EH notified of OOH/weekend working. Parish council to be notified of works



Legal Implications

1.1.1 Not applicable.

**1.2 Financial and Value for Money Considerations**

1.2.1 Not applicable.

**1.3 Risk Assessment**

1.3.1 Not applicable.

---

**Contacts: Pauline Harmer/Paul Valek 03000 418181**