

To: Thanet Joint Transportation Board
By: KCC Highways and Transportation
Date: 14th March 2013
Subject: Highway Works Programme 2012/13

Classification: Information Only

Summary: This report updates Members on the identified schemes approved for construction in 2012/13

1. Introduction

This report provides an update and summarises schemes that have been programmed for delivery in 2012/13

Footway and Carriageway Improvement Schemes – see Appendix A

Drainage Repairs & Improvements – see Appendix B

Street Lighting – see Appendix C

Transportation, PROW and Safety Schemes – see Appendix D

Member Highway Fund – see Appendix E

Conclusion

1. This report is for Members information.

Contact Officers:

The following contact officers can be contacted on **0845 8247 800**

Toby Howe	Highway Manager (East)
Paul Valek	Thanet District Manager
Sue Kinsella	Street Lighting Manager
Katie Lewis	Drainage Manager
Mary Gillett	Resurfacing Manager
John Farmer	Major Capital Project Manager
Andrew Hutchinson	Public Rights of Way Area Manager (East)

Appendix A – Footway and Carriageway Improvement Schemes

The delivery of these schemes is weather dependent; should it prove not possible to carry out these works on the planned dates, new dates will be arranged and the residents will be informed by a letter drop to their homes.

Surface Treatments - Contact Officer Neil Tree			
Micro Asphalt Schemes			
Road Name	Parish	Extent of Works	Current Status
Sandlewood Drive	St Nicholas at Wade	Whole Length	Programmed to start 18/3/13 for 1 day
Prospect Road	Minster	From its junction with Monkton Road to end of cul-de-sac section	Programmed to start 19/3/13 – 21/3/13
Prospect Gardens	Minster	From its junction with Prospect Road to end of cul-de-sac	Programmed to start 19/3/13 – 21/3/13
Edgar Road	Minster	From its junction with Prospect Road to its junction with Freemans Road	Programmed to start 19/3/13 – 21/3/13
Freemans Road	Minster	From the junction with Monkton Road to its junction with Edgar Road	Programmed to start 19/3/13 – 21/3/13
Egbert Road	Minster	From the junction with Monkton Road to its junction with Augustine Road	Programmed to start 19/3/13 – 21/3/13
Augustine Road	Minster	Whole Length	Programmed to start 19/3/13 – 21/3/13
Harrow Dene	Broadstairs and St Peters	From its junction with St Peters Court to end of Eastern section of Harrow Dene	Programmed to start 4/3/13 – 6/3/13
Repton Close	Broadstairs and St Peters	From its junction with Harrow Dene to end of cul-de-sac	Programmed to start 4/3/13 – 6/3/13
Rugby Close	Broadstairs and St Peters	From its junction with Harrow Dene to end of cul-de-sac	Programmed to start 4/3/13 – 6/3/13
St Peters Court	Broadstairs and St Peters	From its junction with Albion Road to end of cul-de-sac	Programmed to start 4/3/13 – 6/3/13
Millfield	Broadstairs and St Peters	From its junction with St Peters Court to end of cul-de-sac	Programmed to start 4/3/13 – 6/3/13
Kings Avenue	Broadstairs and St Peters	From its junction with Lanthorne Road to its junction with Lindenthorpe Road	Programmed to start 8/3/13 – 9/3/13
Queens Avenue	Broadstairs and St Peters	From its the junction with Knights Avenue to its junction with Bishops Avenue	Programmed to start 6/3/13 – 7/3/13
Knights Avenue	Broadstairs and St Peters	From its junction with Kings Avenue to its junction with Stone Road	Programmed to start 8/3/13 – 9/3/13

Castle Avenue	Broadstairs and St Peters	From its junction with Bishops Avenue to its junction with Knights Avenue	Programmed to start 6/3/13 – 7/3/13
Bishops Avenue	Broadstairs and St Peters	From its junction with Kings Avenue to its junction with Stone Road	Programmed to start 8/3/13 – 9/3/13
Victoria Rd	Margate	Whole length	Programmed to start 23/3/13 – 24/3/13
Addington Rd	Margate	Whole length	Programmed to start 23/3/13 for 1 day
Lymington Road	Margate	From its junction with Minster Road to the concrete section East of Guildford Avenue	Programmed to start 7/4/13 – 8/4/13
Linden Close	Margate	From its junction with Lymington Road to end of cul-de-sac	Programmed to start 7/4/13 – 8/4/13
Dunstan Ave, Westgate	Margate	Whole length	Programmed to start 22/3/13 for 1 day
Nixon Avenue	Ramsgate	From its junction with Allenby Road to its junction with Whitehall Road	Programmed to start 10/3/13 – 13/3/14
Gwyn Road	Ramsgate	Whole Length	Programmed to start 10/3/13 – 13/3/14
Bradley Road	Ramsgate	Whole Length	Programmed to start 10/3/13 – 13/3/14
Coleman Crescent	Ramsgate	Whole Length	Programmed to start 10/3/13 – 13/3/14
Wheatley Road	Ramsgate	From its junction with Nixon Avenue to its junction with Coleman Crescent	Programmed to start 10/3/13 – 13/3/14
Princes Road	Ramsgate	From its junction with Station Approach Road to its junction with Margate Road	Completed
Staffordshire Street	Ramsgate	Whole Length	Completed
Clive Road	Broadstairs and St. Peters	Whole length	Completed
Addington Street	Margate	Whole length	Completed
Union Crescent	Margate	Whole length	Completed
Union Row	Margate	Whole length	Completed
Northumberland Ave	Margate	Whole Length	Completed

Park Avenue	Broadstairs and St Peters	From its junction with Ramsgate Road to its end	Completed
The Oaks	Broadstairs and St Peters	Whole Length	Completed
Pierremont Avenue	Broadstairs and St. Peters	Whole Length	Completed
Luton Avenue	Broadstairs and St. Peters	Whole Length	Completed
York Avenue	Broadstairs and St. Peters	Whole Length	Completed

Surface Dressing Schemes

Road Name	Parish	Extent of Works	Current Status
Monkton Road	Minster	From its junction with Tothill Street to the gated end at A253 Canterbury Road.	Completed
Monkton Street	Monkton	From its junction with Tothill Street to the gated end at A253 Canterbury Road.	Completed
Nash Road	Margate	From its junction with College Rd traffic signals to its junction with Haine Road	Completed

Machine Resurfacing – *Contact Officer Russell Boorman*

Road Name	Parish	Extent of Works	Current Status
Seamark Close	Monkton	Whole Length	Programmed to start 15/4/13 for 1 day
St Nicholas Roundabout	St. Nicholas	The entire roundabout at its junction with the A28 and A299	Programmed to start 22/3/13 - 23/3/13
Beacon Road	Broadstairs	Whole Length	Programmed to start 20/2/13 - 22/2/13
Osbourne Road	Broadstairs	Whole Length	Programmed to start 18/02/13 - 22/02/13
Northdown Road junction with Queen Elizabeth Avenue	Margate	Whole length	Programmed to start 4/4/13 - 5/4/13
Park Road, Margate	Margate	Whole length	Programmed to start 08/04/13 - 09/04/13

St. Lukes Close	Margate	Whole length	Programmed to start 16/04/2013
King Street	Ramsgate	From its junction with Broad Street to its junction with Plains of Waterloo	Programmed to start 19/04/13
Manston Road Ramsgate	Ramsgate	From and including the Tesco Roundabout to its junction with Princess Margaret Avenue	Completed
Royal Parade	Ramsgate	From its junction with Leopold Road to its junction with Albion Place including Leopold Road and Madeira Walk	Completed
Footway Improvement - <i>Contact Officer Wendy Boustead</i>			
Road Name	Road Name	Road Name	Road Name
St Crispin's Road	Westgate	Whole length both sides – Replacement of asphalt surface and installation of verge protection bollards.	Complete
Minster Road	Ramsgate	Whole length – both sides. Replacing asphalt surface and kerbs. Removal of trees and a new planting regime	Programmed to start on 25/3/13. Due for completion by 29/3/13
Goodwin Road	Ramsgate	The Eastern section of footway between Minster Road and London Road. Replacing asphalt surface and kerbs. Removal of trees and a new planting regime	Programmed to start on 11/3/13. Due for completion by 29/3/13
Cliff Road	Birchington	The Northern footway from The Parade to opposite property named Saltburn. Replacement of existing kerblines and asphalt surface.	Complete
South Eastern Road	Ramsgate	Both sides from Grange Road to High Street. Replacement of slabbed surface with asphalt and the relaying of some kerbs.	On site, due for completion by 23/3/13

Appendix B – Drainage Repairs & Improvements

Drainage Repairs & Improvements - Contact Officer Katie Lewis			
Road Name	Parish	Description of Works	Current Status
Southwood Gardens	Ramsgate	Soakaway replacement	Works started 13 th February 2013, due for completion by 29 th March 2013
Westgate Bay Avenue	Margate	Installation of new gully and pipework	Works complete

Appendix C – Street Lighting

The following columns are being replaced as they have been identified as high risk during structural testing. Work is programmed to be completed by the end of March 2013.

Street Lighting Column Replacement – Contact Officer Sue Kinsella			
Road Name	Column Ref	Location	Status
London Road	HLBV006	OPP ADJ 44 LHS	Replacement by end of March 2013
London Road	HLBV021	O/S 18	Replacement by end of March 2013
London Road	HLBV023	Opp 85	Replacement by end of March 2013
London Road	HLBV026	O/S 50	Replacement by end of March 2013
London Road	HLBV027	Opp 81	Replacement by end of March 2013
London Road	HLBV031	O/S 107	Replacement by end of March 2013
Dalby Square	HDAC008	OPP ADJ 25	Replacement by end of March 2013
Granville Avenue	HGBG003	O/S 8	Replacement by end of March 2013
Wentworth Drive	HWBJ002	O/S 5	Replacement by end of March 2013
Vine Close	HVAW004	O/S 25	Replacement by end of March 2013
Chichester Road	HCCZ007	O/S 22	Replacement by end of March 2013

Ramsgate Road	HCAW014	J/W CANTERBURY ROAD R-A-B	Replacement by end of March 2013
Coxes Avenue	HCGB002	O/S 15	Replacement by end of March 2013
Artillery Road	HACM004	Opp 27	Replacement by end of March 2013
Sandwich Road	HSAL066	OPP JET GARAGE	Replacement by end of March 2013
Kirkstone Avenue	HKBD003	O/S 12/14	Replacement by end of March 2013
Danesmead Terrace	HDAX001	O/S 1	Replacement by end of March 2013
Friends Avenue	HFBR010	O/S 34	Replacement by end of March 2013
Bradley Road	HBCH502	O/S 46	Replacement by end of March 2013
West Dumpton Lane	HWBO028	OPP J/W SHIRLEY AVENUE	Replacement by end of March 2013
Zion Place	HZAA	J/W Northdown Road	Replacement by end of March 2013
Cottage Road	HCFV001	S/O EAST CLIFF HOUSE	Replacement by end of March 2013
Nixon Avenue	HNAZ501	O/S 24	Replacement by end of March 2013
Westfield Road	HWCB501	OPP 1	Replacement by end of March 2013
Laleham Road	HLAE001	S/O 103 NORTHDOWN PARK ROAD	Replacement by end of March 2013
Laleham Road	HLAE002	OPP 3	Replacement by end of March 2013
Laleham Road	HLAE003	O/S 9	Replacement by end of March 2013
Laleham Road	HLAE004	O/S 19	Replacement by end of March 2013
Laleham Road	HLAE006	O/S 31	Replacement by end of March 2013
Laleham Road	HLAE008	O/S 45/47	Replacement by end of March 2013
Laleham Road	HLAE010	O/S 61	Replacement by end of March 2013
Laleham Road	HLAE011	O/S 56/58	Replacement by end of March 2013
Byron Avenue	HUBI002	OPP R/O 122 BYRON AVENUE	Replacement by end of March 2013
Hawley Street	HHBG001	OPP 2/4	Replacement by end of March 2013
Hartsdown Road	HHEB503	OPP ALL SAINTS CHURCH MEMORIAL	Replacement by end of March 2013
King Street	HKAS012	OPP GARAGE	Replacement by end of March 2013

Station Road	HSFW005	O/S FLAG & WHISTLE PH	Replacement by end of March 2013
High Street	HHBX001	J/W CHARLOTTE STREET	Replacement by end of March 2013
High Street	HHBX002	O/S 14/16 SHOP	Replacement by end of March 2013
High Street	HHBX003	O/S YE OLD CROWN P/H	Replacement by end of March 2013
High Street	HHBX004	O/S 36 SHOP	Replacement by end of March 2013
High Street	HHBX005	O/S 35 SHOP	Replacement by end of March 2013
High Street	HHBX006	OPP J/W QUEENS ROAD	Replacement by end of March 2013
High Street	HHBX007	O/S 53 SHOP	Replacement by end of March 2013
High Street	HHBX008	O/S 67 SHOP	Replacement by end of March 2013
High Street	HHBX009	OPP 82 SHOP	Replacement by end of March 2013
High Street	HHBX010	OPP 88 SHOP	Replacement by end of March 2013
High Street	HHBX011	OPP J/W VERE ROAD	Replacement by end of March 2013
High Street	HHBX012	O/S 104	Replacement by end of March 2013
High Street	HHBX013	O/S 130 SHOP	Replacement by end of March 2013
High Street	HHBX014	O/S 89 SHOP	Replacement by end of March 2013
High Street	HHBX015	O/S 107	Replacement by end of March 2013
High Street	HHBX016	J/W STANLEY PLACE	Replacement by end of March 2013
High Street	HHBX017	O/S 162 SHOP	Replacement by end of March 2013
High Street	HHBX018	OPP J/W CLARENDON ROAD	Replacement by end of March 2013
Bromstone Road	HBDB006	O/S 19	Replacement by end of March 2013
Bromstone Road	HBDB008	O/S 22	Replacement by end of March 2013
Bromstone Road	HBDB009	O/S 26	Replacement by end of March 2013
Bromstone Road	HBDB013	O/S 38	Replacement by end of March 2013
Bromstone Road	HBDB015	O/S 40	Replacement by end of March 2013
Bromstone Road	HBDB016	OPP 48	Replacement by end of March 2013
Bromstone Road	HBDB025	O/S 73/75	Replacement by end of March 2013

Royal Esplanade	HRBR030	ADJ 50 RHS	Replacement by end of March 2013
St Peters Road	HSFG039	1ST BTW 145 AND J/W DANE COURT ROAD	Replacement by end of March 2013
High Street	HHEG007	O/S 72/74	Replacement by end of March 2013
Ramsgate Road	HRAD018	OPP 64	Replacement by end of March 2013
Eastchurch Road	HEAD042	O/S 101	Replacement by end of March 2013
Hugin Avenue	HHDJ010	OPP 54/56	Replacement by end of March 2013
Turner Street	HTCT003	O/S 8/10	Replacement by end of March 2013
Abbey Grove	HAAB002	O/S 6	Replacement by end of March 2013
Abbey Grove	HAAB003	O/S 14	Replacement by end of March 2013
Empire Terrace	HEBM001	S/O 1 NASH ROAD	Replacement by end of March 2013
Queens Road	HQAN009	OPP J/W KING EDWARD AVENUE	Replacement by end of March 2013
Dane Court Road	HDAH003	3RD FROM BROADSTAIRS ROAD R-A-B	Replacement by end of March 2013
Dane Court Road	HDAH004	4TH FROM BROADSTAIRS ROAD R-A-B	Replacement by end of March 2013
Dane Court Road	HDAH006	6TH FROM BROADSTAIRS ROAD R-A-B	Replacement by end of March 2013
Gordon Square	HGAY002	OPP 2/3	Replacement by end of March 2013
Edge End Road	HEAM505	J/W VALE ROAD	Replacement by end of March 2013
Trinity hill Car Park	HTDK001	CENTRE OF CAR PARK	Replacement by end of March 2013
Thanet Road	HTAH002	SIDE OF No12	Replacement by end of March 2013
Queens Road	HQAN009	OPP J/W KING EDWARD AVENUE	Replacement by end of March 2013
Newington Road	HNAV518	O/S 90	Replacement by end of March 2013
Newington Road	HNAV519	OPP 92	Replacement by end of March 2013
Rydal Avenue	HRCA002	O/S 6	Replacement by end of March 2013
Canterbury Road East	HCAT518	OPP J/W GRASMERE AVENUE	Replacement by end of March 2013
Dumpton Park Road	HDCG057	O/S 77	Replacement by end of March 2013

Beacon Road	HBEG022	OPP 160	Replacement by end of March 2013
Park Avenue	HPAL032	O/S 116	Replacement by end of March 2013
The Ridgeway	HTBM018	O/S 64/66	Replacement by end of March 2013
The Ridgeway	HTBM015	O/S 48	Replacement by end of March 2013
John Street	HJAD001	J/W YORK STREET	Replacement by end of March 2013
Colburn Road	HCEQ006	O/S 8	Replacement by end of March 2013
Foads Lane	HFAY506	OPP S/O 6 GREYSTONES ROAD	Replacement by end of March 2013
Foads Lane	HFAY502	J/W SANDWICH ROAD	Replacement by end of March 2013
Rodney Street.	HRBB003	O/S 23	Replacement by end of March 2013
Canterbury Road West	HCAQ030	O/S 7	Replacement by end of March 2013
Canterbury Road West	HCAQ036	2nd BTW 22 & 40	Replacement by end of March 2013
Canterbury Road West	HCAQ037	3rd BTW 22 & 40	Replacement by end of March 2013
Canterbury Road West	HCAQ040	O/S 46	Replacement by end of March 2013
Canterbury Road	HCIE229	O/S 385	Replacement by end of March 2013
Canterbury Road	HCIE231	OPP CAFÉ LHS	Replacement by end of March 2013
Canterbury Road	HCIE244	OPP PACE PETROL GARAGE	Replacement by end of March 2013
Canterbury Road	HCAV006	OPP SIESTA	Replacement by end of March 2013
Canterbury Road	HCIH032	OPP 129	Replacement by end of March 2013
Canterbury Road	HCIH036	1st ON BRIDGE	Replacement by end of March 2013
Canterbury Road	HCIH037	2nd ON BRIDGE	Replacement by end of March 2013
Canterbury Road	HCIH038	3rd ON BRIDGE	Replacement by end of March 2013
Canterbury Road	HCIH039	4th ON BRIDGE	Replacement by end of March 2013
Canterbury Road	HCIH073	O/S 186	Replacement by end of March 2013
Canterbury Road	HCIH086	O/S 295	Replacement by end of March 2013
Canterbury Road	HCIH088	O/S 240	Replacement by end of March 2013
Canterbury Road	HCIG172	OPP J/W EDWARD DRIVE	Replacement by end of March 2013

Canterbury Road	HCIG179	OPP 137 LHS	Replacement by end of March 2013
Canterbury Road	HCIG184	OPP S/O 1/3 CHARLESWORTH DRIVE	Replacement by end of March 2013
Canterbury Road	HCIG193	OPP ADJ 191 LHS	Replacement by end of March 2013
Green Lane	HGBJ008	OPP R/O 63 ST MICHAELS AVENUE	Replacement by end of March 2013
Green Lane	HGBJ010	J/W ST MICHAELS AVENUE RHS	Replacement by end of March 2013
Green Lane	HGBJ018	R/O 7 ST MICHAELS AVENUE LHS	Replacement by end of March 2013
Godwin Road	HGAR014	ADJ 1 GODWIN BUNGALOWS	Replacement by end of March 2013
Ethelbert Road	HECJ001	R/O 11	Replacement by end of March 2013
Ethelbert Road	HECJ003	R/O 39	Replacement by end of March 2013
Ethelbert Road	HECJ004	R/O 53	Replacement by end of March 2013
Eastern Esplanade	HEAF016	J/W THIRD AVENUE RHS	Replacement by end of March 2013
Eastern Esplanade	HEAF017	ADJ J/W THIRD AVENUE RHS	Replacement by end of March 2013
Eastern Esplanade	HEAF018	J/W SURREY ROAD RHS	Replacement by end of March 2013
Eastern Esplanade	HEAF019	OPP J/W SURREY ROAD	Replacement by end of March 2013
Eastern Esplanade	HEAF021	J/W CORNWALL GARDENS RHS	Replacement by end of March 2013
Eastern Esplanade	HEAF022	O/S 14	Replacement by end of March 2013
Eastern Esplanade	HEAF023	O/S ST ANNES CHURCH	Replacement by end of March 2013
Ellington Place	HEBD001	J/W HIGH STREET	Replacement by end of March 2013
Buckingham Road	HUBK002	R/O 36 BUCKINGHAM ROAD	Replacement by end of March 2013
Beacon Roa	HBEG011	O/S 58	Replacement by end of March 2013
Canterbury Road	HCIG172	OPP J/W EDWARD DRIVE	Replacement by end of March 2013
Canterbury Road	HCIG179	OPP 137 LHS	Replacement by end of March 2013
Canterbury Road	HCIG184	OPP S/O 1/3 CHARLESWORTH DRIVE	Replacement by end of March 2013
Canterbury Road	HCIG193	OPP ADJ 191 LHS	Replacement by end of March 2013

Albion Road	HAAY009	O/S 48	Replacement by end of March 2013
-------------	---------	--------	----------------------------------

Appendix D – Transportation, PROW and safety schemes

Appendix D1 – Local Transport Plan Funded Schemes

The Traffic Schemes Team have analysed the crash clusters within the Thanet District, from which a shortlist of sites have been identified. Below is a list of these locations.

Local Transport Plan Funded Schemes- <i>Contact Officer Paul Thrower</i>			
Road Name	Parish	Description of Works	Current Status
Northdown Road j/w Godwin Road	Cliftonville	Zebra Crossing to be installed on the existing build out between Cash Maker and Cooke & Co estate agents.	Design in progress. Chasing Watermans and Enterprise for delivery date of scheme.
Ramsgate Road j/w Granville Road	Broadstairs	Arrange for a pedestrian and vehicle turning count to be carried out, in addition arrange for a speed survey to be undertaken.	No crash pattern obvious. There have not been any crashes this year so the scheme will be deferred until 2014, if stats show any further crashes.
Acol Hill j/w Manston Road	Birchington	Proposed HFS to be installed on the B2048 (Acol Hill), direction sign to Manston / Two Chimneys to be erected.	Complete.
Manston Road	Birchington	Proposed SLOW markings to be added next to the existing bend warning signs.	Complete.
Minster Road j/w Shottendane Road	Westgate on Sea	Proposed HFS to be installed on Shottendane Road at the junction, SLOW markings to be added next to existing junction warning signs. Ops to refresh the existing giveaway markings on Minster Road and move the existing sign plates.	Complete.

Appendix D2 – PUBLIC RIGHTS OF WAY

Public Rights Of Way- Contact Officer Andrew Hutchinson			
Road Name	Parish	Description of Works	Current Status
TE33, TE34	Minster	Surface Improvements	Works complete

Appendix D3 – Developer Funded Works

Developer Funded Works (Section 278 Works) Contact Officer Glenn Holliday			
Road Name	Parish	Description of Works	Current Status
Westwood	Ramsgate	New Neighbouring Road network.	Agreement signed – Works commenced on site on 7 th January 2013
Ramsgate Road	Broadstairs	Hereson School. New Access and zebra crossing on Ramsgate Road and New access of Merrivale Heights serving residential development.	Technical approval granted and section 278 agreement signed. Works due to commence March 2013
Grange Road	Ramsgate	Waiting restrictions and highway works for new doctors surgery.	Works Complete, however remedial works required. Awaiting date from Contractor to carry out works.
Margate Sea Defence	Ramsgate	Highway Works associated with flood defence scheme.	Works ongoing
The Centre, Newington	Ramsgate	Highway Works associated with regeneration scheme.	S278 agreement signed and works ongoing
Northdown Road	Margate	Capital House Section 38 residential development with new access onto Northdown Road.	Works Ongoing
Westwood Road	Broadstairs	New scheme New access to DFS Store.	Works Complete
Honeysuckle Road	Ramsgate	New scheme footway works and new access to residential development.	Signed agreement and is being constructed.

Appendix E – Member Highway Fund

Member Highway Fund programme update for the Thanet District.

The following schemes are those which have been approved by both the relevant Member and have been approved by John Burr Director for Enterprise and Environment and is up to date as of 28th February 2013.

More detail on the schemes below can be found within the individual Member update sheets.

Bill Hayton – Broadstairs and Sir Moses Montefiore

Scheme	CSM	Cost	Status
Throughout Broadstairs division – installation of pedestrian dropped kerbs	16900770	£4,516	Ongoing
Stone Road / Bishops Avenue, Broadstairs – Installation of three new 30mph interactive signs.	16900395	£15,820	Ongoing

Charles Hibberd – Birchington and The Villages

Scheme	CSM	Cost	Status
Alland Grange Road, Manston – Installation of new equestrian warning signs and red patches with SLOW markings.	16900780	£5,583	Complete
Monkton Street, Monkton – Two new interactive speed signs.	16900565	£7,910	Ongoing
Sea Road, Margate – Installation of central solid white line and road studs.	16900564	£1,830	March / April programme
Rossetti Road / Beach Avenue, Birchington – installation of two new illuminated elderly person's signs, and replacement of concrete lamp column.	16900562	£1,665	Ongoing

Chris Wells – Margate and Cliftonville

Scheme	CSM	Cost	Status
Throughout Margate and Cliftonville division – Contribution to Thanet Highway Operations to carry out pot hole repairs, dropped kerbs and tree planting throughout division.	16900910	£9,070	Ongoing

Elizabeth Green - Ramsgate

Scheme	CSM	Cost	Status
High Street St Lawrence, Ramsgate – Installation of new zebra crossing.	16900060	£21,121	Ongoing
Wellington Crescent, Ramsgate – Installation of a new pedestrian refuge island near the junction with Cottage Road.	16900599	£10,995	Ongoing
Canterbury Road East, Ramsgate –	16900597	£1,670	Scheme

Planting of new trees and hedge to screen properties adjacent to the main road from traffic noise and fumes.			currently underway.
St Luke's Avenue, Ramsgate – Installation of white hatching and two new interactive speed signs.	16900596	£8,585	Ongoing

John Kirby - Ramsgate

Scheme	CSM	Cost	Status
Throughout Ramsgate division - Contribution to Thanet Highway Operations to carry out pot hole repairs, and footway improvements throughout division.	16900899	£4,547	Ongoing
High Street St Lawrence (outside Tesco) – Installation of new vehicle lay by with lockable bollards to maintain access to church for church services.	16900757	£6,050	Ongoing
Newington Road, Ramsgate (o/s Ramsgate swimming pool) – Upgrading of existing zebra crossing with new internally lit posts / beacons, and refreshing of markings.	16900586	£6,825	Ongoing
Newington Road, Ramsgate at junction with Whitehall Gardens - Upgrading of existing zebra crossing with new internally lit posts / beacons.	16900454	£2,895	Ongoing

Michael Jarvis – Margate and Cliftonville

Scheme	CSM	Cost	Status
Throughout Margate and Cliftonville division – Contribution to Thanet Highway Operations to carry out pot hole repairs, dropped kerbs and tree planting throughout division.	16900910	£9,070	Ongoing

Robert Bayford – Broadstairs and Sir Moses Montefiore

Scheme	CSM	Cost	Status
Broadstairs Road and Vale Road, Broadstairs – Speed surveys	16900963	£1000	Ongoing
Throughout Broadstairs division - Contribution to Thanet Highway Operations to carry out pot hole repairs, dropped kerbs and tree planting throughout division.	16900962	£32,145	Ongoing
Throughout Broadstairs division - installation of pedestrian dropped kerbs	16900885	£25,664	Ongoing
Gladstone Road, Broadstairs – Installation of new pedestrian guard railing outside Hadden Dene School.	16900886	£440	Ongoing
Haine Road, and throughout Broadstairs division – New Broadstairs town signs at all roads entering the town.	16900395	£3,373	Complete

Beacon Road / Westover Road – Junction and pedestrian crossing improvements. Works to include a new pedestrian refuge island in Cecilia Grove.	16900397	£26,070	Works commenced on site.
---	----------	---------	--------------------------

Robert Burgess – Margate West

Scheme	CSM	Cost	Status
George V Avenue, Margate – New signalised crossing outside the Hartsdown Technology College.	16900550	£7,365	Scheme currently out to public consultation.

1.1 Legal Implications

1.1.1 Not applicable.

1.2 Financial and Value for Money Considerations

1.2.1 Not applicable.

1.3 Risk Assessment

1.3.1 Not applicable.

Contacts: Toby Howe / Paul Valek 0845 8247 800