

To: Thanet Joint Transportation Board
By: KCC Highways and Transportation
Date: 13th June 2013
Subject: Highway Works Programme 2013/14

Classification: Information Only

Summary: This report updates Members on the identified schemes approved for construction in 2013/14

1. Introduction

This report provides an update and summarises schemes that have been programmed for delivery in 2013/14

Footway and Carriageway Improvement Schemes – see Appendix A

Drainage Repairs & Improvements – see Appendix B

Street Lighting – see Appendix C

Developer Funded Works – see Appendix D

Transportation, PROW and Safety Schemes – see Appendix E

Public Rights of Way – see Appendix F

Member Highway Fund – see Appendix G

Safety Critical Schemes Programme 2013/2014 – see Appendix H

Conclusion

1. This report is for Members information.

Contact Officers:

The following contact officers can be contacted on **0845 8247 800**

Toby Howe	Highway Manager (East)
Paul Valek	Thanet District Manager
Neil Tree	Carriageway Surface Treatment
Russell Boorman	Carriageway Machine Surfacing
Wendy Bousted	Footway Improvement Team Leader
Katie Lewis	Drainage Manager
Sue Kinsella	Street Lighting Manager
Toby Butler	Intelligent Transport Systems Manager
Richard Heaps/Andrew Hutchinson	Transportation, PROW and Safety Schemes
Tony Ambrose	Structures Manager
Bob White	Developer Funded Works

Appendix A – Footway and Carriageway Improvement Schemes

The delivery of these schemes is weather dependent; should it prove not possible to carry out these works on the planned dates, new dates will be arranged and the residents will be informed by a letter drop to their homes.

Surface Treatments - <i>Contact Officer Neil Tree</i>			
Micro Asphalt Schemes			
Road Name	Parish	Extent of Works	Current Status
Sandlewood Drive	St Nicholas at Wade	Whole Length	Completed
Prospect Road	Minster	From its junction with Monkton Road to end of cul-de-sac section	Completed
Prospect Gardens	Minster	From its junction with Prospect Road to end of cul-de-sac	To be assessed for alternative treatment.
Edgar Road	Minster	From its junction with Prospect Road to its junction with Freemans Road	Completed
Freemans Road	Minster	From the junction with Monkton Road to its junction with Edgar Road	Programmed to start 18/7/13 for 1 day
Egbert Road	Minster	From the junction with Monkton Road to its junction with Augustine Road	Completed
Augustine Road	Minster	Whole Length	Completed
Harrow Dene	Broadstairs and St Peters	From its junction with St Peters Court to end of Eastern section of Harrow Dene	Completed
Repton Close	Broadstairs and St Peters	From its junction with Harrow Dene to end of cul-de-sac	Completed
Rugby Close	Broadstairs and St Peters	From its junction with Harrow Dene to end of cul-de-sac	Completed
St Peters Court	Broadstairs and St Peters	From its junction with Albion Road to end of cul-de-sac	Completed
Millfield	Broadstairs and St Peters	From its junction with St Peters Court to end of cul-de-sac	Completed
Kings Avenue	Broadstairs and St Peters	From its junction with Lanthorne Road to its junction with Lindenthorpe Road	Completed
Queens Avenue	Broadstairs and St Peters	From its the junction with Knights Avenue to its junction with Bishops Avenue	Completed

Knights Avenue	Broadstairs and St Peters	From its junction with Kings Avenue to its junction with Stone Road	Completed
Castle Avenue	Broadstairs and St Peters	From its junction with Bishops Avenue to its junction with Knights Avenue	Completed
Bishops Avenue	Broadstairs and St Peters	From its junction with Kings Avenue to its junction with Stone Road	Completed
Victoria Rd	Margate	Whole length	Completed
Addington Rd	Margate	Whole length	Completed
Lymington Road	Margate	From its junction with Minster Road to the concrete section East of Guildford Avenue	Programmed for 19/7/13 and 22/7/13
Linden Close	Margate	From its junction with Lymington Road to end of cul-de-sac	Programmed to start 19/7/13 for 1 day
Dunstan Ave, Westgate	Margate	Whole length	Programmed to start 18/7/13 for 2 day
Nixon Avenue	Ramsgate	From its junction with Allenby Road to its junction with Whitehall Road	Completed
Gwyn Road	Ramsgate	Whole Length	Completed
Bradley Road	Ramsgate	Whole Length	Completed
Coleman Crescent	Ramsgate	Whole Length	Completed
Wheatley Road	Ramsgate	From its junction with Nixon Avenue to its junction with Coleman Crescent	Completed
Rumfields Road	Broadstairs	From its junction with Westwood Road to its junction with Fairfields Road	Programmed to start 29/07/2013 for 2 days
Tivoli Road	Margate	From its junction with Hartsdown Road to its junction with Belgrave Road	Programmed to start 01/08/2013 for 2 days
Preston Road	Monkton	From its junction with Manston Road to its junction with Manston Court Road	Programmed to start 31/07/2013 for 1 day
Stone Road	Broadstairs	From its junction with Lanthorne Road to its junction with Knights Avenue	Programmed to start 26/07/2013 for 3 days

Surface Dressing Schemes

Road Name	Parish	Extent of Works	Current Status
Shottendane Road	Margate and Birchington / Birchington / Manston	From its junction with B2050 Manston Road to its junction with Hartsdown Road	Programmed to start 08/06/2013 for 2 days
Plumstone Road	Monkton / Acol	From its junction with Minster Road to its junction with Seamark Road	Programmed to start 08/06/2013 for 1 day
A28 Canterbury Road	Sarre	From its junction with A253 to its junction with A299 Thanet Way	Programmed to start 07/06/2013 for 2 days
Dane Court Road	Broadstairs	From its junction with A254 Ramsgate road to its junction with A256 Westwood Road	Programmed to start 10/06/2013 for 1 day
Preston Road	Monkton	Manston Road – Manston Court Road	Programmed to start 09/06/2013 for 2 days
Canterbury Road	Monkton	A28 - A299	Programmed to start 07/06/2013 for 2 days
Machine Resurfacing – Contact Officer Russell Boorman			
Road Name	Parish	Extent of Works	Current Status
Seamark Close	Monkton	Whole Length	Completed
St Nicholas Roundabout	St. Nicholas	The entire roundabout at its junction with the A28 and A299	Completed
Beacon Road	Broadstairs	Whole Length	Completed
Osbourne Road	Broadstairs	Whole Length	Completed
Northdown Road junction with Queen Elizabeth Avenue	Margate	Whole length	Completed
Park Road, Margate	Margate	Whole length	Completed
St. Lukes Close	Margate	Whole length	Completed
King Street	Ramsgate	From its junction with Broad Street to its junction with Plains of Waterloo	Completed
Hartsdown Road	Margate	At its junction with George V Avenue	To be programmed Summer/Autumn 2013

Tothill Street	Minster	From the junction with Monkton Road to the junction with McDonalds access road.	To be programmed Summer/Autumn 2013
Footway Improvement - <i>Contact Officer Wendy Boustead</i>			
Road Name	Road Name	Road Name	Road Name
Goodwin Road	Ramsgate	The Eastern section of footway between Minster Road and London Road. Replacing asphalt surface and kerbs. Removal of trees and a new planting regime	Completed
Minster Road	Ramsgate	Whole length – both sides. Replacing asphalt surface and kerbs. Removal of trees and a new planting regime	Completed
South Eastern Road	Ramsgate	Both sides from Grange Road to High Street. Replacement of slabbed surface with asphalt and the relaying of some kerbs.	Completed

Appendix B – Drainage Repairs & Improvements

Drainage Repairs & Improvements - Contact Officer Katie Lewis			
Road Name	Parish	Description of Works	Current Status
St Peters Road	Broadstairs	Installation of soakaways in verge adjacent to the A256	Scheme identified and being designed

Appendix C – Street Lighting

The following columns are being replaced as they have been identified as high risk during structural testing. Work is programmed to be completed by the end of March 2013.

Street Lighting Column Replacement – Contact Officer Sue Kinsella			
Road Name	Column Ref	Location	Status
High Street Broadstairs	HHBX001	J/W CHARLOTTE STREET	Works put on hold due to of season works only, No permit allowed until October
High Street Broadstairs	HHBX002	O/S 14/16 SHOP	Replacement by end of July 2013
High Street Broadstairs	HHBX003	O/S YE OLD CROWN P/H	Replacement by end of July 2013
Canterbury Road West	HCAQ030	O/S 7	Replacement by end of July 2013
Canterbury Road West	HCAQ036	2nd BTW 22 & 40	Replacement by end of July 2013
Canterbury Road West	HCAQ037	3rd BTW 22 & 40	Replacement by end of July 2013
Canterbury Road West	HCAQ040	O/S 40	Replacement by end of July 2013
Canterbury Road	HCIE229	O/S 385	Replacement by end of July 2013
Canterbury Road	HCIE231	OPP CAFÉ LHS	Replacement by end of July 2013
Canterbury Road	HCIE244	OPP PACE PETROL GARAGE	Replacement by end of July 2013
Canterbury Road	HCAV006	OPP SIESTA	Replacement by end of July 2013
Canterbury Road	HCIH032	OPP 129	Replacement by end of July 2013
Canterbury Road	HCIH036	1st ON BRIDGE	Replacement by end of July 2013
Canterbury Road	HCIH037	2nd ON BRIDGE	Replacement by end of July 2013

Canterbury Road	HCIH038	3rd ON BRIDGE	Replacement by end of July 2013
Canterbury Road	HCIH039	4th ON BRIDGE	Replacement by end of July 2013
Canterbury Road	HCIH073	O/S 186	Replacement by end of July 2013
Canterbury Road	HCIH086	O/S 295	Replacement by end of July 2013
Canterbury Road	HCIH088	O/S 240	Replacement by end of July 2013
Canterbury Road	HCIG172	OPP J/W EDWARD DRIVE	Replacement by end of July 2013
Canterbury Road	HCIG179	OPP 137 LHS	Replacement by end of July 2013
Canterbury Road	HCIG184	OPP S/O 1/3 CHARLESWORTH DRIVE	Replacement by end of July 2013
Canterbury Road	HCIG193	OPP ADJ 191 LHS	Replacement by end of July 2013
Green Lane	HGBJ008	OPP R/O 63 ST MICHAELS AVENUE	Replacement by end of July 2013
Green Lane	HGBJ010	J/W ST MICHAELS AVENUE RHS	Replacement by end of July 2013
Green Lane	HGBJ018	R/O 7 ST MICHAELS AVENUE LHS	Replacement by end of July 2013
Godwin Road	HGAR014	ADJ 1 GODWIN BUNGALOWS	Replacement by end of July 2013
Ethelbert Road	HECJ001	R/O 11	Replacement by end of July 2013
Ethelbert Road	HECJ003	R/O 39	Replacement by end of July 2013
Ethelbert Road	HECJ004	R/O 53	Replacement by end of July 2013
Eastern Esplanade	HEAF016	J/W THIRD AVENUE RHS	Replacement by end of July 2013
Eastern Esplanade	HEAF017	ADJ J/W THIRD AVENUE RHS	Replacement by end of July 2013
Eastern Esplanade	HEAF018	J/W SURREY ROAD RHS	Replacement by end of July 2013
Eastern Esplanade	HEAF019	OPP J/W SURREY ROAD	Replacement by end of July 2013
Eastern Esplanade	HEAF021	J/W CORNWALL GARDENS RHS	Replacement by end of July 2013
Eastern Esplanade	HEAF022	O/S 14	Replacement by end of July 2013
Eastern Esplanade	HEAF023	O/S ST ANNES CHURCH	Replacement by end of July 2013
Ellington Place	HEBD001	O/S FLAG & WHISTLE PH	Replacement by end of July 2013
Buckingham Road	HUBK002	J/W HIGH STREET	Replacement by end of July 2013
Beacon Road	HBEG011	O/S 58	Replacement by end of July 2013

Canterbury Road	HCIG172	OPP J/W EDWARD DRIVE	Replacement by end of July 2013
Canterbury Road	HCIG179	OPP 137 LHS	Replacement by end of July 2013
Canterbury Road	HCIG184	OPP S/O 1/3 CHARLESWORTH DRIVE	Replacement by end of July 2013
Canterbury Road	HCIG193	OPP ADJ 191 LHS	Replacement by end of July 2013
Albion Road	HAAY009	O/S 48	Replacement by end of July 2013
Hawley Street	HHBG001	OPP 2/4	Replacement by end of July 2013
Haine Road	HHAB031	OPP AMBULANCE STATION	Replacement by end of July 2013
Haine Road	HHAB032	ADJ STONE COTTAGE LHS	Replacement by end of July 2013
Haine Road	HHAB036	O/S SAFARI HOUSE	Replacement by end of July 2013
Haine Road	HHAB038	OPP 3 BIJOU VILLAS	Replacement by end of July 2013
Haine Road	HHAB040	O/S 1 HAINE FARM COTTAGES	Replacement by end of July 2013
Haine Road	HHAB042	J/W COLDSWOOD ROAD LHS	Replacement by end of July 2013
Haine Road	HHAB043	OPP FARM SHOP	Replacement by end of July 2013
Haine Road	HHAB044	OPP ROSE FARM	Replacement by end of July 2013
Haine Road	HHAB047	OPP 2 RED BRICK COTTAGES LHS	Replacement by end of July 2013
Haine Road	HHAB051	O/S HAINE COTTAGE	Replacement by end of July 2013
Haine Road	HHAB053	OPP GLENDOR	Replacement by end of July 2013
Haine Road	HHAB056	OPP J/W ST JOHNS AVENUE	Replacement by end of July 2013
Haine Road	HHAB058	OPP EMBER	Replacement by end of July 2013
Haine Road	HHAB059	O/S HAINAULT HOUSE	Replacement by end of July 2013
Haine Road	HHAB060	J/W SPRATLING LANE RHS	Replacement by end of July 2013
Haine Road	HHAB062	OPP J/W SPRATLING LANE	Replacement by end of July 2013
Haine Road	HHAB063	ADJ GOLF RANGE	Replacement by end of July 2013
Haine Road	HHAB068	5TH PAST LEIGH RD	Replacement by end of July 2013
Haine Road	HHAB069	6TH PAST LEIGH RD	Replacement by end of July 2013
Haine Road	HHAB070	7TH PAST LEIGH RD	Replacement by end of July 2013

Haine Road	HHAB071	ADJ J/W MANSTON ROAD (EAST) LHS	Replacement by end of July 2013
Haine Road	HHAB072	1ST PAST J/W MANSTON ROAD(WEST) R-A-B	Replacement by end of July 2013
Haine Road	HHAB081	2ND PAST J/W MANSTON ROAD(WEST) R-A-B	Replacement by end of July 2013
Haine Road	HHAB082	3RD PAST J/W MANSTON ROAD(WEST) R-A-B	Replacement by end of July 2013
Haine Road	HHAB083	4TH PAST J/W MANSTON ROAD(WEST) R-A-B	Replacement by end of July 2013
Haine Road	HHAB084	6TH PAST J/W MANSTON ROAD(WEST) R-A-B	Replacement by end of July 2013
Haine Road	HHAB086	OPP AMBULANCE STATION	Replacement by end of July 2013
London Road	HLBV015	OPP 63	Replacement by end of July 2013
Grange Road	HGBB005	O/S 9	Replacement by end of July 2013
Grange Road	HGBB010	ADJ 1 RHS	Replacement by end of July 2013
Grange Road	HGBB011	O/S 92	Replacement by end of July 2013
Grange Road	HGBB018	O/S 142	Replacement by end of July 2013
Grange Road	HGBB028	O/S 152	Replacement by end of July 2013
Grange Road	HGBB038	O/S 9	Replacement by end of July 2013
Grange Road	HGBB039	ADJ 1 RHS	Replacement by end of July 2013
Marine Gardens	HMDI001	OPP 9/10	Replacement by end of July 2013
Marine Gardens	HMDI002	OPP 82A HIGH STREET	Replacement by end of July 2013
Marine Gardens	HMDI003	OPP 19A	Replacement by end of July 2013
Mentmore Road	HMBW015	OPP S/O 74 LHS	Replacement by end of July 2013
Minnis Road	HMCM021	ADJ RAILWAY BRIDGE	Replacement by end of July 2013
Minnis Road	HMCM037	O/S 142/144	Replacement by end of July 2013
Minnis Road	HMCM038	OPP 167A/B	Replacement by end of July 2013
Minnis Road	HMCM039	OPP COAST COTTAGE	Replacement by end of July 2013
Poets Corner	HPBV005	R/O 75 MILTON AVENUE	Replacement by end of July 2013
Northdown Road	HNCQ006	OPP 297	Replacement by end of

			July 2013
Northdown Road	HNCQ055	OPP J/W ZION PLACE	Replacement by end of July 2013
Newington Road	HNAV003	O/S 5	Replacement by end of July 2013
Newington Road	HNAV010	OPP 8	Replacement by end of July 2013
Newington Road	HNAV013	S/O SWIMMING POOL CAR PARK	Replacement by end of July 2013
Newington Road	HNAV018	OPP 24	Replacement by end of July 2013
Newington Road	HNAV030	O/S 7 OAKFIELD COURT	Replacement by end of July 2013
Newington Road	HNAV039	OPP J/W PRINCES AVENUE	Replacement by end of July 2013
Newington Road	HNAV054	O/S 145/147	Replacement by end of July 2013
Newington Road	HNAV056	O/S 217	Replacement by end of July 2013
Newington Road	HNAV062	O/S 5	Replacement by end of July 2013
Newington Road	HNAV073	OPP 8	Replacement by end of July 2013
Oxford Street	HOBC001	R/O 2 OXFORD STREET	Replacement by end of July 2013
Palm Avenue	HPAC003	O/S 1	Replacement by end of July 2013
Palm Avenue	HPAC005	BY SLIP ONTO BEACH	Replacement by end of July 2013
Palm Avenue	HPAC010	OPP 9	Replacement by end of July 2013
Palm Avenue	HPAC012	OPP J/W PALM BAY GARDENS	Replacement by end of July 2013
Palm Avenue	HPAC013	O/S WILLOW COURT	Replacement by end of July 2013
Palm Avenue	HPAC015	J/W NORTHUMBERLAND AVENUE RHS	Replacement by end of July 2013
Queen Street	HQAE017	J/W GRUNDYS HILL LHS	Replacement by end of July 2013
Ramsgate Road	HRAD046	O/S 165	Replacement by end of July 2013
Northumberland Avenue	HNBV010	O/S 21	Replacement by end of July 2013
Northumberland Avenue	HNBV015	O/S 44	Replacement by end of July 2013
Northumberland Avenue	HNBV027	OPP 99	Replacement by end of July 2013
North Foreland Road	HNBJ015	OPP 36 RHS	Replacement by end of July 2013
North Foreland Road	HNBJ016	OPP 36/38	Replacement by end of July 2013
North Foreland Road	HNBJ017	OPP 40	Replacement by end of

			July 2013
North Foreland Road	HNBJ019	OPP 44 LHS	Replacement by end of July 2013
North Foreland Road	HNBJ020	OPP J/W NORTH FORELAND AVENUE RHS	Replacement by end of July 2013
North Foreland Road	HNBJ022	J/W NORTH FORELAND AVENUE LHS	Replacement by end of July 2013
North Foreland Road	HNBJ023	ADJ J/W NORTH FORELAND AVENUE LHS	Replacement by end of July 2013
Margate Road	HMAU006	O/S 15	Replacement by end of July 2013
Margate Road	HMAU007	O/S 23	Replacement by end of July 2013
Margate Road	HMAU009	OPP J/W WINSTANLEY CRESCENT	Replacement by end of July 2013
Margate Road	HMAU011	O/S 41	Replacement by end of July 2013
Margate Road	HMAU020	OPP 80	Replacement by end of July 2013
West Cliff Road	HWBN002	O/S KWIK FIT GARAGE	Replacement by end of July 2013
West Cliff Road	HWBN010	O/S 55	Replacement by end of July 2013
Royal Parade	HRBT002	J /W LEOPOLD STREET RHS	Replacement by end of July 2013
St Peters Road	HSHM003	S/O 8	Replacement by end of July 2013
St Peters Road	HSHM004	R/O 18 SETTERFIELD ROAD	Replacement by end of July 2013
Ramsgate Road	HRAC005	O/S 15	Replacement by end of July 2013
Ramsgate Road	HRAC007	O/S 33	Replacement by end of July 2013
Ramsgate Road	HRAC009	O/S 57	Replacement by end of July 2013
Ramsgate Road	HRAC024	OPP 137 LHS	Replacement by end of July 2013
Ramsgate Road	HRAC033	OPP S/O 1/3 CHARLESWORTH DRIVE	Replacement by end of July 2013
Ramsgate Road	HRAC036	OPP ADJ 191 LHS	Replacement by end of July 2013
Ramsgate Road	HRAC042	O/S 48	Replacement by end of July 2013
Ramsgate Road	HRAC047	O/S 149	Replacement by end of July 2013
Ramsgate Road	HRAC050	OPP 199	Replacement by end of July 2013
Ramsgate Road	HRAC052	ADJ 221/223	Replacement by end of July 2013

Ramsgate Road	HRAC053	OPP ADJ THE ORB PH RHS	Replacement by end of July 2013
Ramsgate Road	HRAC054	O/S 265	Replacement by end of July 2013
Ramsgate Road	HRAC055	ADJ 283 LHS	Replacement by end of July 2013
Ramsgate Road	HRAC056	OPP THOR CHEMICAL	Replacement by end of July 2013
Ramsgate Road	HRAC061	OPP THOR CHEMICAL	Replacement by end of July 2013
Ramsgate Road	HRAC062	OPP THOR	Replacement by end of July 2013
Ramsgate Road	HRAC064	OPP THOR CHEMICALS	Replacement by end of July 2013
Ramsgate Road	HRAC069	OPP B&Q	Replacement by end of July 2013
Ramsgate Road	HRAC070	J/W ENTERPRISE ROAD LHS	Replacement by end of July 2013
Ramsgate Road	HRAC072	O/S HORNBY FACTORY	Replacement by end of July 2013
Ramsgate Road	HRAC074	O/S 316	Replacement by end of July 2013
Ramsgate Road	HRAC075	O/S 313	Replacement by end of July 2013
Wilfred Road	HWCV001	J/W PARK ROAD	Replacement by end of July 2013
Victoria Road	HVAQ013	OPP GRANVILLE HOUSE	Replacement by end of July 2013
Thanet Road	HTAG001	ADJ J/W HERESON ROAD	Replacement by end of July 2013
Thanet Road	HTAG002	O/S 1	Replacement by end of July 2013
Station Approach Road	HSFU003	O/S BUS SHELTER	Replacement by end of July 2013
Station Approach Road	HSFU005	O/S 23	Replacement by end of July 2013
Station Approach Road	HSFU013	O/S 91	Replacement by end of July 2013
Station Approach Road	HSFU016	O/S 111	Replacement by end of July 2013
Ramsgate Road	HCAW003	OPP SARRE MILL LHS	Replacement by end of July 2013
Ramsgate Road	HCAW006	ADJ SARRE MILL RHS	Replacement by end of July 2013
Ramsgate Road	HCAW007	ADJ J/W OSTLERS LANE LHS	Replacement by end of July 2013
THE CENTRE	HNAU005	J/W ST MARGARETS AVENUE R-A-B	Replacement by end of July 2013
Manston Road	HMAM014	OPP J/W ESMONDE DRIVE	Replacement by end of July 2013
Manston Road	HECO001	ADJ SUB STATION	Replacement by end of July 2013
Byron avenue	HUBI001	S/O 25 PARK CRESCENT ROAD	Replacement by end of July 2013

Appendix D – Developer Funded Works

Developer Funded Works (Section 278 Works) Contact Officer Glenn Holliday			
Road Name	Parish	Description of Works	Current Status
Westwood	Ramsgate	New Neighbouring Road network.	Agreement signed – Works commenced on site on 7 th January 2013
Ramsgate Road	Broadstairs	Hereson School. New Access and zebra crossing on Ramsgate Road and New access of Merrivale Heights serving residential development.	Technical approval granted and section 278 agreement signed. Works due to commence March 2013
Grange Road	Ramsgate	Waiting restrictions and highway works for new doctors surgery.	Works Complete, however remedial works required. Awaiting date from Contractor to carry out works.
Margate Sea Defence	Ramsgate	Highway Works associated with flood defence scheme.	Works ongoing
The Centre, Newington	Ramsgate	Highway Works associated with regeneration scheme.	S278 agreement signed and work ongoing
Northdown Road	Margate	Capital House Section 38 residential development with new access onto Northdown Road.	Works Ongoing
Westwood Road	Broadstairs	New scheme New access to DFS Store.	Works Complete
Honeysuckle Road	Ramsgate	New scheme footway works and new access to residential development.	Signed agreement and is being constructed.

Appendix E – Transportation, PROW and safety schemes

The Traffic Schemes Team is implementing a number of schemes within the Thanet District, in order to meet Kent County Council's strategic targets (for example, addressing traffic congestion, or improving road safety). New Casualty Reduction Measures (CRMs) have been identified to address a known history of personal injury crashes; for Members' information, these are specifically highlighted with an asterisk:

Local Transport Plan Funded Schemes- Contact Officer Kelly Garrett			
Road Name	Parish	Description of Works	Current Status
Acol Hill/ Manston Road	Birchington	Proposed HFS to be installed on the B2048 (Acol Hill), direction sign to Manston / Two Chimneys to be erected	Works complete
Manston Road	Birchington	Proposed SLOW markings to be added next to the existing bend warning signs	Works complete
Minster Road/ Shottendane Road	Westgate on Sea	Proposed HFS to be installed on Shottendane Road at the junction, SLOW markings to be added next to existing junction warning signs. Ops to refresh the existing giveaway markings on Minster Road and move the existing sign plates	Works complete
Northdown Road/ Godwin Road*	Cliftonville	Zebra Crossing to be installed on the existing build-out between Cash Maker and Cooke & Co estate agents	Works currently on site, aim to be finished June 2013
Ramsgate Road/ Granville Road*	Broadstairs	Arrange for a pedestrian and vehicle turning count to be carried out, in addition arrange for a speed survey to be undertaken	No crash pattern obvious. No further crashes this year so scheme deferred until 2014/2015
Fort Road/ Love Lane/ King Street/ Hawley Street	Margate	Pedestrian route improvements to Turner Contemporary. Zebra crossing to be installed across Hawley Street. Footway to be widened on King Street. Proposal to make King Street part of the 20mph zone. Localised kerb works/ build outs.	Outline design complete. Works programmed for 2013/2014

Park Lane/ Brunswick Road*	Birchington	One mains powered interactive sign to be installed with additional slow markings. Existing 'side road ahead' sign to be moved to accommodate this. Speed limit terminal signs to be moved and TRO revised	Outline design stage. Works programmed for 2013/2014
Canterbury Road West and A256 Sandwich Road	Cliffs End	Review to be carried out of existing traffic calming measures	Subject to review, any works to be programmed for 2013/2014
Broadley Road/ St Peters Road	Margate	Have secured funding to install a toucan crossing at the junction of Broadley Road and St Peters Road	Outline design stage. Works to be programmed for 2013/14
Thanet QBP - public transport infrastructure	District wide	New bus poles, flags, timetable cases, clearways with raised kerb borders	Outline design stage. Works programmed for 2013/2014

Appendix F – Public Rights Of Way

Public Rights Of Way- <i>Contact Officer Andrew Hutchinson</i>			
Road Name	Parish	Description of Works	Current Status
TE33, TE34	Minster	Surface Improvements	Works complete

Appendix G – Member Highway Fund

Member Highway Fund programme update for the Thanet District.

The following schemes are those which have been approved by both the relevant Member and have been approved by John Burr Director for Enterprise and Environment and is up to date as of 14th May 2013.

More detail on the schemes below can be found within the individual Member update sheets.

Bill Hayton – Broadstairs and Sir Moses Montefiore

Scheme	CSM	Cost	Status
Throughout Broadstairs division – installation of pedestrian dropped kerbs	16900770	£4,516	Complete
Stone Road / Bishops Avenue, Broadstairs – Installation of three new 30mph interactive signs.	16900395	£15,820	Complete

Charles Hibberd – Birchington and The Villages

Scheme	CSM	Cost	Status
Alland Grange Road, Manston – Installation of new equestrian warning signs and red patches with SLOW markings.	16900780	£5,583	Complete
Monkton Street, Monkton – Two new interactive speed signs.	16900565	£7,910	Complete
Sea Road, Margate – Installation of central solid white line and road studs.	16900564	£1,830	Complete
Rossetti Road / Beach Avenue, Birchington – installation of two new illuminated elderly person's signs, and replacement of concrete lamp column.	16900562	£1,665	Complete

Chris Wells – Margate and Cliftonville

Scheme	CSM	Cost	Status
Throughout Margate and Cliftonville division – Contribution to Thanet Highway Operations to carry out pot hole repairs, dropped kerbs and tree planting throughout division.	16900910	£9,070	Complete

Elizabeth Green - Ramsgate

Scheme	CSM	Cost	Status
High Street St Lawrence, Ramsgate – Installation of new zebra crossing.	16900060	£21,121	Complete
Wellington Crescent, Ramsgate – Installation of a new pedestrian refuge island near the junction with Cottage Road.	16900599	£10,995	Complete
Canterbury Road East, Ramsgate – Planting of new trees and hedge to screen	16900597	£1,670	Complete

properties adjacent to the main road from traffic noise and fumes.			
St Luke's Avenue, Ramsgate – Installation of white hatching and two new interactive speed signs.	16900596	£8,585	Complete

John Kirby - Ramsgate

Scheme	CSM	Cost	Status
Throughout Ramsgate division - Contribution to Thanet Highway Operations to carry out pot hole repairs, and footway improvements throughout division.	16900899	£4,547	Complete
High Street St Lawrence (outside Tesco) – Installation of new vehicle lay by with lockable bollards to maintain access to church for church services.	16900757	£6,050	Complete
Newington Road, Ramsgate (o/s Ramsgate swimming pool) – Upgrading of existing zebra crossing with new internally lit posts / beacons, and refreshing of markings.	16900586	£6,825	Complete
Newington Road, Ramsgate at junction with Whitehall Gardens - Upgrading of existing zebra crossing with new internally lit posts / beacons.	16900454	£2,895	Complete

Michael Jarvis – Margate and Cliftonville

Scheme	CSM	Cost	Status
Throughout Margate and Cliftonville division – Contribution to Thanet Highway Operations to carry out pot hole repairs, dropped kerbs and tree planting throughout division.	16900910	£9,070	Complete (one dropped kerb awaiting installation in Northumberland Avenue)

Robert Bayford – Broadstairs and Sir Moses Montefiore

Scheme	CSM	Cost	Status
Broadstairs Road and Vale Road, Broadstairs – Speed surveys	16900963	£1000	Complete
Throughout Broadstairs division - Contribution to Thanet Highway Operations to carry out pot hole repairs, dropped kerbs and tree planting throughout division.	16900962	£32,145	Complete
Throughout Broadstairs division - installation of pedestrian dropped kerbs	16900885	£25,664	Complete
Gladstone Road, Broadstairs – Installation of new pedestrian guard railing outside Hadden Dene School.	16900886	£440	Complete
Haine Road, and throughout Broadstairs division – New Broadstairs town signs at all roads entering the town.	16900395	£3,373	Complete
Beacon Road / Westover Road – Junction	16900397	£26,070	Complete

and pedestrian crossing improvements. Works to include a new pedestrian refuge island in Cecilia Grove.			(Awaiting new signs and lining)
---	--	--	---------------------------------

Robert Burgess – Margate West

Scheme	CSM	Cost	Status
George V Avenue, Margate – New signalised crossing outside the Hartsdown Technology College.	16900550	£7,365	Complete

Appendix H - Safety Critical Schemes Programme 2013/2014
Named Schemes

Safety Critical Schemes Programme 2013/14- Contact Officer Kelly Garrett			
Road Name	Parish	Description of Works	Current Status
Fort Road, Love Lane, King Street & Hawley Street	Margate	Pedestrian route improvements to Turner Contemporary. Zebra, crossing to be installed across Hawley Street, install build out on south side of Love Lane, widen the footway widths in King Street and proposal to reduce King Street to a 20mph zone	Outline Design Complete
Northdown Road/Godwin Road	Cliftonville	Zebra Crossing to be installed on the existing build-out between Cash Maker and Cooke & Co estate agents	Works on site
Park Lane/Brunswick Road	Birchington	One mains powered interactive sign to be installed with additional slow markings. Existing 'side road ahead' sign to be moved to accommodate this. Speed limit terminal signs to be moved and TRO revised.	Outline Design Stage
Canterbury Road West & A256 Sandwich Road	Cliffs End	Review to be carried out of existing traffic calming measures	Review
Broadley Road/ St Peters Road	Margate	Have secured funding to install a toucan crossing at the junction of Broadley Road and St Peters Road	Outline Design Stage
Thanet QBP - public transport infrastructure	District wide	New bus poles, flags, timetable cases, clearways with raised kerb borders	Outline Design Stage
Quick Wins			

Gore Street/A253 Canterbury Road	Monkton	2 x 'double bend ahead' warning signs to be installed with associated SLOW markings, new chevrons at the layby and by the wall	Outline Design Stage
A254 Ramsgate Road/QEQM entrance	Ramsgate	Lining improvements on Ramsgate bound approach	Outline Design Stage

1.1 Legal Implications

1.1.1 Not applicable.

1.2 Financial and Value for Money Considerations

1.2.1 Not applicable.

1.3 Risk Assessment

1.3.1 Not applicable.

Contact: Toby Howe / Paul Valek 08458 247 800