

**To:** Thanet Joint Transportation Board  
**By:** KCC Highways, Transportation & Waste  
**Date:** 10<sup>th</sup> June 2021  
**Subject:** Highways Forward Works Programme: 2021/22 and 2022/23  
**Classification:** Information Only

---

Summary: This report updates Members on the identified schemes approved for construction

---

## 1. Introduction

This report provides an update and summarises schemes that have been programmed for delivery in 2021/22 and 2022/23.

Kent County Council has recently published a forward works programme for the next five years covering planned maintenance of our highway assets. It is in two parts: the first concerns the next two years (2021/22 - 2022/23), and most of the sites included have already been verified by our engineers. The second part relates to years three to five of our five-year programme (2023/24 - 2025/26) and is largely based on data from our asset management systems, so may be subject to more changes as the schemes are verified.

This programme is subject to regular review and may change for a number of reasons including budget allocation, contract rate changes, and to reflect our changing priorities. The programme and extent of individual sites within the programme may also be revised following engineering assessment during the design phase, and additional sites may be added or others advanced if their condition deteriorates rapidly so that we need to react in order to keep the highway in a safe and serviceable condition.

Further information about how we manage our highway infrastructure, including our county-wide five-year forward works programme, may be found on our website:  
<https://www.kent.gov.uk/about-the-council/strategies-and-policies/transport-and-highways-policies/managing-highway-infrastructure>

In addition to planned maintenance of our highway assets, this report includes transportation and safety schemes, developer funded works, Combined Members Grant schemes, and planned maintenance of public rights of way.

**Road, Footway & Cycleway Renewal and Preservation Schemes** – see Appendix A

**Drainage Repairs & Improvements** – see Appendix B

**Street Lighting** – see Appendix C

**Transportation and Safety Schemes** – see Appendix D

- **Casualty Reduction Measures**
- **Externally funded schemes**

**Developer Funded Works** – see Appendix E

**Bridge Works** – see Appendix F

**Traffic Systems** – see Appendix G

**Combined Members Grant – Member Highway Fund** – see Appendix H

**Public Rights of Way** – see Appendix I

## **Conclusion**

1. This report is for Members' information.

## **Contact Officers:**

The following contact officers can be contacted on **03000 418181**

Pauline Harmer (Interim)	Highway Manager East Kent
Paul Valek	Thanet District Manager
Alan Casson	Strategic Asset Manager
Earl Bourner	Drainage Asset Manager
Neill Coppin	Structures Operations Team Leader
Sue Kinsella	Street Light Asset Manager
Toby Butler	Traffic & Network Solutions Asset Manager
Jamie Hare	Development Agreements Manager
Nikola Floodgate	Schemes Programme Manager
Graham Rusling	Public Rights of Way & Access Manager

## **Appendix A – Road, Footway and Cycleway Renewal and Preservation Scheme**

The delivery of these schemes is weather dependent; should it prove not possible to carry out these works on the planned dates, new dates will be arranged, and the residents will be informed by a letter drop to their homes.

<b>Road Asset Renewal Schemes – Contact Officer: Byron Lovell</b>			
<b>Road Name</b>	<b>Parish/Town</b>	<b>Extent of Works</b>	<b>Current Status</b>
A254 Eaton Road	Margate	50m approach to A254/A255 roundabout including circulatory of roundabout	Completed
B2014 Newington Road	Ramsgate	From Fire Station to the North side of Bush Avenue	Completed
B2050 Millmead/College Road	Margate	From A255 to Riverhead Close	Completed
A299 Canterbury Road West	Manston	Hengist Way to Haine Road	Programmed 10 <sup>th</sup> August 2021
B2050 Manston Road	Manston	From Manston Court Road to Spitfire crossroads junction with Spitfire Way (Remedial)	Programmed 2 <sup>nd</sup> August 2021
Albion Road	Broadstairs	Between Sowell St and St Peters Court	To be programmed late 2021/ early 2022
St Nicholas at Wade Roundabout	Birchington	Circulatory and A28 approaches	To be programmed late 2021/ early 2022
College Road	Margate	A254 to Yoakley Square	To be programmed late 2021/ early 2022
Haine Road	Ramsgate	Spratling Lane to Canterbury Road West Roundabout	To be programmed late 2021/ early 2022
London Road	Margate	100m Approach to roundabout with A255	To be programmed late 2021/ early 2022
A254 Margate Road junction with College Road and Prices Road	Ramsgate	Centre of Junction	To be programmed late 2021/ early 2022
Monkton Roundabout	Monkton	Circulatory Section	To be programmed late 2021/ early 2022
B2052 George Hill Road	Margate	Botany Road to Green Lane	To be programmed late 2021/ early 2022

A255 Park Road	Ramsgate	A254 Margate Road to junction with High Street	To be programmed late 2021/ early 2022
<b>Road Asset Preservation Schemes - Contact Officer: Jonathan Dean</b>			
<b>Micro Surfacing</b>			
<b>Road Name</b>	<b>Parish/Town</b>	<b>Extent of Works</b>	<b>Current Status</b>
The Street	St Nicholas at Wade	Wantsum Way to Pepper Alley	Completed
St Mildreds Road	Westgate on Sea	From Station Road to Harold Avenue	Completed
Montefiore Ave	Ramsgate	Hereson Road to Dumpton Park Drive	Completed
Pegwell Road	Ramsgate	Downs Road to Abbey Grove	Completed
Wilderness Hill	Margate	Clarendon Road to Dane Road	Completed
King Street	Margate	Hawley Street to Dane Hill	Completed
Dane Road	Margate	Danesmead Terrace to Approach Road	Completed
Wilfred Road	Margate	From junction station of coach road	Completed
The Street	Acol	Crispe Road to Plumstone Road	Completed
<b>Surface Dressing</b>			
<b>Road Name</b>	<b>Parish/Town</b>	<b>Extent of Works</b>	<b>Current Status</b>
Manston	Margate	Shottendane Road to waste recycling centre	Programmed for July 2021
Minster Road	Westgate on Sea	Rural section	Programmed for July 2021
Marsh Farm Road	Minister	From Crossing to End	Programmed for July 2021
<b>Footway/Cycleway Asset Renewal &amp; Preservation Schemes - Contact Officer: Neil Tree</b>			
<b>Road Name</b>	<b>Parish/Town</b>	<b>Extent of Works</b>	<b>Current Status</b>
Saltwood Gardens	Margate	Entire length (Footway Reconstruction)	Completed
Churchfields	Margate	Between Saint John's Church entrance to Junction with High Street. (Footway Reconstruction)	Completed

New Cross Street	Margate	Exact sections within the red block area to be identified during the design stage. (Footway Reconstruction)	To be designed and programmed
Royal Esplanade	Broadstairs	Section between Park Road and Dickens Road. (Footway Reconstruction)	Completed
Bradley Road	Ramsgate	Entire Length (Footway Protection treatment)	Completed

## Appendix B - Drainage

<b>Drainage Works – Contact Officer: Earl Bourner</b>			
<b>Road Name</b>	<b>Parish/Town</b>	<b>Description of Works</b>	<b>Current Status</b>
George V Avenue	Margate	Flood and Water Management Team lead project to redirect highway run-off to new infiltration drainage at George V Park. This is to reduce surface water flows in the combined sewer draining through All Saints Avenue.	All works complete.
Hartsdown Road	Margate	Full cleansing works for further investigation of the existing drainage outside of Margate Cricket Club.	Job passed to contractor.
Dane Court Road	Broadstairs	Ongoing cleansing program, highway, and gutter cleansing program plus monitoring of 6 soakaways	Job passed to contractor.
West Dumpton Lane	Ramsgate	Remedial works on existing drainage system to replaced cracked and displaced pipes and patch out carriageway depressions to resolve localised ponding of surface water	Job raised, to be handed over to contractor shortly.

## **Appendix C – Street Lighting**

Structural testing of KCC owned street lights has identified the following as requiring replacement. A status of complete identifies that the column replacement has been carried out. Programme dates are identified for those still requiring replacement.

<b>Street Lighting Column Replacement – <i>Contact Officer: Sue Kinsella</i></b>			
<b>Road Name</b>	<b>Parish/Town</b>	<b>Description of Works</b>	<b>Current Status</b>
Upchurch Walk	Margate	Replacement of 2 no street lights complete with LED Lanterns	COMPLETED
High Street	Ramsgate	Replacement of 1 no street light complete with LED Lantern	COMPLETED
Tothill Street	Minster	Replacement of 1 no street light complete with LED Lantern	COMPLETED
The Street	Acol	Replacement of 2 no street lights complete with LED Lanterns	COMPLETED
Alpha Road	Ramsgate	Replacement of 1 no street light complete with LED Lantern	Works awaiting programming by the end of July
Edgar Road	Margate	Replacement of 1 no street light complete with LED Lantern	COMPLETED
Northdown Park Road	Margate	Replacement of 1 no street light complete with LED Lantern	COMPLETED
Elms Avenue	Ramsgate	Replacement of 1 no street light complete with LED Lantern	Works awaiting programming by the end of July
Enterprise Road	Margate	Replacement of 1 no street light complete with LED Lantern	Works awaiting programming by the end of July
Shottendane Road	Margate	Replacement of 1 no street light complete with LED Lantern	Works awaiting programming by the end of July
Ellan Avenue	Ramsgate	Replacement of 1 no street light complete with LED Lantern	Works awaiting programming by the end of July

High Street	ST Lawrence	Replacement of 1 no street light complete with LED Lantern	Works awaiting programming by the end of July
Newington Road	Ramsgate	Replacement of 1 no street light complete with LED Lantern	Works awaiting programming by the end of July
Station Approach Road	Ramsgate	Replacement of 1 no street light complete with LED Lantern	Works awaiting programming by the end of July
Margate Road	Ramsgate	Replacement of 1 no street light complete with LED Lantern	Works awaiting programming by the end of July
Old Road	Broadstairs	Replacement of 1 no street light complete with LED Lantern	Works awaiting programming by the end of July
Percy Avenue	Broadstairs	Replacement of 1 no street light complete with LED Lantern	Works awaiting programming by the end of July
Chatham Street	Ramsgate	Replacement of 1 no street light complete with LED Lantern	Works awaiting programming by the end of July
Sussex Street	Ramsgate	Replacement of 1 no street light complete with LED Lantern	COMPLETED
Hardres Street	Ramsgate	Replacement of 1 no street light complete with LED Lantern	COMPLETED
Herson Road	Ramsgate	Replacement of 1 no street light complete with LED Lantern	Works awaiting programming by the end of July
Ramsgate Road	Ramsgate	Replacement of 1 no street light complete with LED Lantern	COMPLETED
College Road	Margate	Replacement of 4 no street lights complete with LED Lanterns	COMPLETED
Ellington Road	Ramsgate	Replacement of 1 no street light complete with LED Lantern	COMPLETED
Whitehall Road	Ramsgate	Replacement of 4 no street lights complete with LED	COMPLETED



		Lanterns	
Poets Corner	Margate	Replacement of 1 no street light complete with LED Lantern	COMPLETED
Grosvenor Gardens	Margate	Replacement of 1 no street light complete with LED Lantern	COMPLETED
St Peters Road	Margate	Replacement of 4 no street lights complete with LED Lanterns	COMPLETED
Ramsgate Road	Margate	Replacement of 2 no street lights complete with LED Lanterns	COMPLETED
Ramsgate Road	Broadstairs	Replacement of 4 no street lights complete with LED Lanterns	Works awaiting programming by the end of July
Pysons Road	Broadstairs	Replacement of 2 no street lights complete with LED Lanterns	Works awaiting programming by the end of July
St Peters Park Road	Broadstairs	Replacement of 1 no street light complete with LED Lantern	COMPLETED
Blenheim Close	Broadstairs	Replacement of 1 no street light complete with LED Lantern	Works awaiting programming by the end of July
Swinford Gardens	Margate	Replacement of 1 no street light complete with LED Lantern	COMPLETED
Tothill Street	Minster	Replacement of 1 no street light complete with LED Lantern	Works awaiting programming by the end of July
Camden Road	Ramsgate	Replacement of 1 no street light complete with LED Lantern	COMPLETED
Charlotte Square	Margate	Replacement of 1 no street light complete with LED Lantern	Works awaiting programming by the end of July
All Saints Avenue	Margate	Replacement of 3 no street lights complete with LED Lantern	Works awaiting programming by the end of July

Stone Road	Broadstairs	Replacement of 1 no street light complete with LED Lantern	Works awaiting programming by the end of July
Tina Gardens	Broadstairs	Replacement of 1 no street light complete with LED Lantern	COMPLETED
ST Augustines Road	Ramsgate	Replacement of 4 no street lights complete with LED Lanterns	Works awaiting programming by the end of July
Liverpool Lawn	Ramsgate	Replacement of 1 no street light complete with LED Lantern	Works awaiting programming by the end of July
Beacon Road	Broadstairs	Replacement of 2 no street lights complete with LED Lanterns	COMPLETED

## Appendix D – Transportation and Safety Schemes

### Casualty Reduction Measures

The Schemes Planning & Delivery team is implementing schemes within Thanet District in order to meet Kent County Council's strategic targets (for example, addressing traffic congestion or improving road safety). Casualty reduction measures have been identified to address a known history of personal injury crashes. Current status correct as of 18/05/21

<b>Local Transport Plan Funded Schemes – Contact Officer: David Petcher</b>		
<b>Road Name</b>	<b>Description of Works</b>	<b>Current Status</b>
<b>Casualty reduction measures (reactive) – Thanet</b>		
A299 Thanet Way – St Nichola-at-Wade Roundabout	Clean / refresh black & white chevron blockwork. New lane destination signs on A299 Thanet Way coastbound approach and A28 approach from Margate. Rationalisation and replacement of some existing signage.	Blockwork - works complete Signs – to take place September 2021
Canterbury Road, Westbrook	Provision of loading bay and inset parking bay outside Tesco, adjustment of kerb line at j/w Rancorn Road to provide more perpendicular junction.	Works complete, some outstanding defects to be undertaken
Albion Road j/w Bairds Hill, Broadstairs	Provide formalised parking bays in Albion Road, adjust centre line, new traffic island, and priority give way features outside St Joseph's RC Primary School	Works complete
A299 Monkton Roundabout	Adjustment of cycle route to use Monkton Street, lane direction sign and markings on Thanet Way	Works ordered. To take place September 2021
Marine Terrace, Margate	Resurfacing and road marking in high-wear thermoplastic	Works ordered
Ramsgate Road, Margate	Removal of uncontrolled crossing point, traffic modelling	Detailed design
Manston Road j/w Vincent Road, Manston	Carriageway lining	Outline design
The Broadway, Broadstairs	Lining refresh in high-wear thermoplastic, new bollards	Works ordered, works to take place June 2021
Hengist Way, Ramsgate	Road studs	Outline design
Northdown Road j/w Wyndham Road, Margate	Adjustment of kerb buildout opposite petrol station	Detail design
Margate Road j/w New Cross Road, Westwood	Circulatory line at roundabout, removal of road studs	Works ordered, works to take place July 2021

Margate Road j/w Princes Road, Ramsgate	Resurfacing	Works ordered
Margate Road j/w Pysons Road, Ramsgate	Resurfacing, lining refresh on Pysons Road	Works ordered. Lining work to take place June 2021
<b>LTP Schemes, Thanet</b>		
Canterbury Road, Westgate	Installation of pedestrian crossing outside Ursuline Crossing.	Consultation complete, detailed design in progress. Works to take place July & August 2021
Dane Road and Addiscombe Road, Margate	Traffic calming	Outline design

### **Externally Funded Schemes**

The Schemes Planning & Delivery team is implementing schemes within Thanet District funded by external corporations whilst still meeting Kent County Council's strategic targets with the road network.

<b>Externally Funded Schemes – Contact Officer: David Petcher</b>			
<b>Road Name</b>	<b>Description of Works</b>	<b>Source of Funding</b>	<b>Current Status</b>

**Appendix E – Developer Funded Works**

<b>Developer Funded Works (Section 278 Agreement Works) – Contact Officer: Aaron Divall</b>				
<b>Scheme Name</b>	<b>Mastergov File Ref No</b>	<b>Parish/Town</b>	<b>Description of Works</b>	<b>Current Status</b>
Alexandra Road	TH003063	Broadstairs	Vehicle access for new build site for 5 dwellings.	Works complete, on maintenance.
Cliffside Drive	TH003053	Broadstairs	Land Adjacent Holy Trinity School.	Agreement signed, works largely completed, remedial works awaited.
Fairfield Road	TH003068	Broadstairs	New bell-mouth access to retirement development.	Agreement signed, works largely complete.
Lanthorne Road/Kings Avenue	TH003112	Broadstairs	Footway and access revisions to server development of 53 dwellings.	Awaiting technical acceptance.
New Haine Road and Margate Road	TH003013/ TH003014	Broadstairs	New link road, including amendments to existing roundabouts.	Final remedial works awaited, further delayed due Covid19 situation.
St Peters House (KCC), Dane Valley Road	TH003035	Broadstairs	Revision to building layout including new disabled parking spaces.	Works complete, on maintenance.
Westwood Lodge site, Poorhole Lane	TH003110	Broadstairs	New development access serving 153 dwellings	Awaiting submission.
Canterbury Road West	TH003077	Cliffsend	New bell-mouth junction into residential development.	Awaiting technical acceptance.
Clive Road to Parkway Station shared footway/cycleway	TH003097	Cliffsend	New foot and cycle link to new station development	Awaiting technical acceptance.
Cottington Road	TH003087	Cliffsend	New access to residential developments and associated highway improvements	Agreement signed, works underway.

Manston Green/Staner Hill junction	TH003113	Manston	New roundabout to support nearby development	Awaiting submission.
Manston Road and Preston Road	TH003098/ TH003101	Manston	New access and associated highway works to mixed use development	Awaiting technical acceptance.
20 Palm Bay Avenue	TH003080	Margate	Revised residential access.	Awaiting submission.
Briary Close, Westbrook	TH003094	Margate	New access to residential development.	Awaiting submission.
Dalby Square	TH003040	Margate	Close of existing car parks access and DDA improvements.	Works complete, on maintenance.
Edgar Road	TH003058	Margate	New vehicle crossing associated with redevelopment of former care Elizabeth Anne care home.	Works complete, on maintenance
Farley Road	TH003106	Margate	New access to residential development site.	Technical acceptance granted.
Former Chapel Hill Garage, Ramsgate Road (adj. Orb PH)	TH003045	Margate	New access to developments site and footway improvements.	Works complete, on maintenance.
Former Holly Tree PH	TH003081	Margate	New vehicle crossing	Agreement signed, works largely complete.
Former Laleham School, Northdown Park Road	TH003033	Margate	Revised accesses to site and reinstatement of footway.	Agreement signed; highway works partly completed.
Former Orb PH (phase2)	TH003088	Margate	New access to residential development including footway improvements.	Agreement signed; bus stop works underway.
Nash Court Gardens	TH003070	Margate	New access to residential	Agreement signed, works largely

			development including parking restrictions.	complete.
Nash Road	TH003059	Margate	New access to residential development including footway link.	Works complete, on maintenance.
Westbrook Gardens	TH003011	Margate	New access to former Royal Sea Bathing Hospital Development	Agreement signed, works underway.
66 Monkton Road	TH003069	Minster	New access from Monkton Road, development of 36 dwellings.	Technical acceptance granted.
Laundry Road	TH003082	Minster	New bell-mouth access to Costa Coffee outlet.	Agreement signed, works largely complete to allow site traffic.
Baxters Farm, Monkton Street	TH003100	Monkton	New access and footways for development of 20 dwellings.	Awaiting technical acceptance.
Garden Cottage site, Minster Road	TH003108	Monkton	Perfumery manufacturing facility site access.	Awaiting technical acceptance.
Monkton Street	TH003023	Monkton	New bell mouth access and footways.	Works complete, on maintenance, awaiting remedials before adoption.
Boundary Road / Hardres Road	TH003079	Ramsgate	New access for Aldi store.	Awaiting technical acceptance.
Chatham Street, Townley House	TH003107	Ramsgate	Redevelopment of former Farley's site.	Awaiting technical acceptance.
Clements Road, Newington	TH003067	Ramsgate	Realignment of kerbing following local redevelopment.	Works complete, on maintenance
College Road	TH003032	Ramsgate	Revisions to Zebra crossing and access at St Lawrence College.	Works complete, on maintenance, remedial works required.

Flood protection scheme – Marina Esplanade and Granville Marina	TH003042	Ramsgate	Flood and coast flood protection.	Agreement signed, works largely complete.
Haine Road, land adjacent Mallisden	TH003056	Ramsgate	Construction of new footway and vehicle crossovers.	Works complete, on maintenance.
Hollydene, Haine Road	TH003096	Ramsgate	New footway and vehicle accesses for four dwellings.	Awaiting submission.
Kingston Close and Lancaster Close, Newington	TH003099	Ramsgate	Completion of highway works to enable TDC housing regeneration.	Works restarted following collapse of original contractor.
Laleham Gap School, Ozengell Place	TH003046	Ramsgate	New vehicular access to site.	Works complete, on maintenance.
Nash Road, Westwood phase 2	TH003028	Ramsgate	New road & realignment of Nash Road.	Agreement signed, works largely complete.
Newington Road	TH003031	Ramsgate	Revised accesses and footway works associated with new Ramsgate Free School.	Works complete, on maintenance.
Newington Road, new Fire Station	TH003029	Ramsgate	Relocation of existing pedestrian crossing adjacent to St Laurence in Thanet School.	Works complete, on maintenance, remedial works required.
Ramsgate public realm project	TH003084	Ramsgate	Refurbishment of town centre areas	Awaiting submission.
St Luke's Avenue and Boundary Road	TH003093	Ramsgate	New bell-mouth in St Luke's Ave and revisions to existing access on Boundary Road to residential development.	Awaiting technical acceptance.
Westwood Phase 3, Star Lane	TH003034	Ramsgate	New section of footway including development of new parking as part of	Agreement signed, works underway.



			development.	
Ramsgate Road	TH003090	Sarre	Land adjacent Hazledene, new access to residential development	Agreement signed, works largely complete.
Manor Road (Heritage Park, Phase 3)	TH003105	St Nicholas at Wade	New junction and traffic calming buildouts.	Awaiting submission.
Manor Road (Heritage Park), Phase 1	TH003041	St. Nicholas at Wade	New junction and traffic calming buildouts.	Works largely completed; remedial works required.
Manor Road (Heritage Park), Phase 2	TH003062	St. Nicholas at Wade	New junction and traffic calming buildouts.	Agreement signed, works partially complete.
The Length	TH003102	St. Nicholas at Wade	New footway and accesses for development of 34 dwellings.	Awaiting technical acceptance.
Hengist Road	TH003111	Westgate-on-Sea	Change of use former nursing home to flats with associated parking footway revisions.	Awaiting submission.
Hundreds Farm, Linksfield Road	TH003104	Westgate-on-Sea	Access to new care home.	Awaiting technical acceptance.

## Appendix F – Bridge Works

<b>Bridge Works – Contact Officer: Neill Coppin</b>			
<b>Road Name</b>	<b>Parish/Town</b>	<b>Description of Works</b>	<b>Current Status</b>
A299 Thanet Way	St Nicholas at Wade	Verge safety barrier upgrades on approach to St Nic at Wade R/A	Night time lane closures, works will continue up to end of September 2022
Gore Street	Monkton	Monkton Marshes No. 294 bridge over railway. 7.5T structural weight restriction (with exemption for service buses and farm vehicles) and temporary traffic signals to ensure all vehicles cross the bridge centrally in single file.	Bridge refurbishment design has commenced

## **Appendix G – Traffic Systems**

There is a programme of scheduled maintenance to refurbish life expired traffic signal equipment across the county based upon age and fault history. The delivery of these schemes is dependent upon school terms and holiday periods; local residents, businesses and schools will be informed verbally and by a letter drop of the exact dates when known.

<b>Traffic Systems - <i>Contact Officer: Toby Butler</i></b>		
<b>Location</b>	<b>Description of Works</b>	<b>Current Status</b>
Westwood Road near Westwood Retail Park, Westwood	Upgrade existing crossing to near-sided Puffin	Complete
High Street near Carlton Avenue, Broadstairs	Renewal of traffic signal controlled crossing	Complete
Hereson Road near Montefiore Ave, Ramsgate	Upgrade existing crossing to near-sided Puffin	Complete
High Street near Prospect Place, Broadstairs	Renewal of traffic signal controlled crossing	Complete

## Appendix H - Combined Members Grant programme update

### Member Highway Fund programme update for the District of Thanet

The following schemes are those, which have been approved for funding by both the relevant Member and by Simon Jones, Director of Highways, Transportation and Waste. The list only includes schemes, which are

- in design
- at consultation stage
- about to be programmed
- Recently completed on site.

The list is up to date as of 18/05/2021

The details given below are for highway projects only. This report does not detail

- Contributions Members have made to other groups such as parish councils
- highway studies
- traffic / non-motorised user surveys funded by Members.

More information on the schemes listed below can be found by contacting the District Manager for the District of Thanet.

#### [ Emma Dawson]

Details of Scheme	Status
Canterbury Road, Westgate – contribution to proposed puffin crossing outside Ursuline College.	<b>Detailed design, contribution made. Carried forward to 2021/22</b>

#### [ Liz Hurst]

Details of Scheme	Status
Canterbury Road, Westgate – contribution to proposed puffin crossing outside Ursuline College.	<b>Detailed design contribution made. Carried forward to 2021/22</b>
Canterbury Road and Park Lane, Birchington – small mammal warning signs	<b>Works complete</b>

**Appendix I – Public Rights of Way**

<b>Public Rights of Way - <i>Contact Officer: Graham Rusling</i></b>			
<b>PRoW No.</b>	<b>Location</b>	<b>Description of Works</b>	<b>Current Status</b>
TR38	Ramsgate	New path with product called flexipave as existing tarmac surface has been lifted up by large tree roots	Works out to tender

## **Appendix J – Street Works**

Please note that this list is accurate at the time of running the report and is subject to cancellations and additions.

Report highlighting all works in Thanet District that require road closures with a duration of 10+ days

For information on all In-progress and proposed works please visit: <https://one.network/>

<b>Streetworks – Contact Officer: Alison Hews</b>			
<b>Location</b>	<b>Works Promoter</b>	<b>Description of Works</b>	<b>Est. Dates</b>
NASH COURT ROAD, Margate	SGN	GAS MAINS REPLACEMENT	31/08/2021-11/10/21
NASH LANE, Margate	SGN	GAS MAINS REPLACEMENT	27/09/2021-5/11/21
GUILDFORD LAWN, Ramsgate	Openreach	SPINE CABLING WORKS	07/06/2021-18/6/21
BAY VIEW ROAD, Broadstairs	SGN	GAS MAINS REPLACEMENT	26/07/2021-31/8/21
THORNE ROAD, Ramsgate	SGN	GAS MAINS REPLACEMENT	26/07/2021-31/8/21
HENGIST ROAD, Westgate-On-Sea	SGN	installation of staggered puffin crossing on canterbury road	19/07/2021-29/08/21
WELLESLEY ROAD, Margate	SGN	GAS MAINS REPLACEMENT	26/07/2021-13/08/21

## **1.1 Legal Implications**

1.1.1 Not applicable.

## **1.2 Financial and Value for Money Considerations**

1.2.1 Not applicable.

## **1.3 Risk Assessment**

1.3.1 Not applicable.

---

**Contacts: Pauline Harmer / Paul Valek 03000 418181**