

To: Thanet Joint Transportation Board
By: KCC Highways, Transportation & Waste
Date: **15th September 2022**
Subject: Highways Forward Works Programme: 2021/22 and 2022/23
Classification: Information Only

Summary: This report updates Members on the identified schemes approved for construction

1. Introduction

This report provides an update and summarises schemes that have been programmed for delivery in 2021/22 and 2022/23.

Kent County Council has recently published a forward works programme for the next five years covering planned maintenance of our highway assets. It is in two parts: the first concerns the next two years (2021/22 - 2022/23), and most of the sites included have already been verified by our engineers. The second part relates to years three to five of our five-year programme (2023/24 - 2025/26) and is largely based on data from our asset management systems, so may be subject to more changes as the schemes are verified.

This programme is subject to regular review and may change for a number of reasons including budget allocation, contract rate changes, and to reflect our changing priorities. The programme and extent of individual sites within the programme may also be revised following engineering assessment during the design phase, and additional sites may be added or others advanced if their condition deteriorates rapidly so that we need to react in order to keep the highway in a safe and serviceable condition.

Further information about how we manage our highway infrastructure, including our county-wide five-year forward works programme, may be found on our website:

<https://www.kent.gov.uk/about-the-council/strategies-and-policies/transport-and-highways-policies/managing-highway-infrastructure>

In addition to planned maintenance of our highway assets, this report includes transportation and safety schemes, developer funded works, Combined Members Grant schemes, and planned maintenance of public rights of way.

Road, Footway & Cycleway Renewal and Preservation Schemes – see Appendix A

Drainage Repairs & Improvements – see Appendix B

Street Lighting – see Appendix C

Transportation and Safety Schemes – see Appendix D

- **Casualty Reduction Measures**
- **Externally funded schemes**

Developer Funded Works – see Appendix E

Bridge Works – see Appendix F

Traffic Systems – see Appendix G

Combined Members Grant – Member Highway Fund – see Appendix H

Public Rights of Way – see Appendix I

Streetworks -see Appendix J

Conclusion

1. This report is for Members' information.

Contact Officers:

The following contact officers can be contacted on **03000 418181**

Pauline Harmer	Highway Manager East Kent
Paul Valek	Highway Manager
Alan Casson	Strategic Asset Manager
Earl Bourner	Drainage Asset Manager
Neill Coppin	Structures Operations Team Leader
Sue Kinsella	Street Light Asset Manager
Toby Butler	Traffic & Network Solutions Asset Manager
Jamie Hare	Development Agreements Manager
Wendy Boustead	Schemes Programme Manager
Graham Rusling	Public Rights of Way & Access Manager

Appendix A – Road, Footway and Cycleway Renewal and Preservation Scheme

The delivery of these schemes is weather dependent; should it prove not possible to carry out these works on the planned dates, new dates will be arranged, and the residents will be informed by a letter drop to their homes.

Road Asset Renewal Schemes – Contact Officer: Byron Lovell			
Road Name	Parish/Town	Extent of Works	Current Status
A255 Ramsgate Road	Broadstairs And St Peters	From Park Avenue to Nissan Car Sales Garage	Completed
Shottendane Road	Birchington	Park Road to Manston Road	Completed
Manor Road	St Nicholas At Wade	Canterbury Road to junction with The Length	Programmed 3 rd October 2022
Northwood Road	Ramsgate	Margate Road to Westwood Road	Programmed 19 th August 2022
B2055 Hawley Street & Trinity Hill	Margate	Trinity Square to Lombard Street	Programmed 27 th September 2022
A255 High Street	Ramsgate	From Roundabout with B2014 to Wilfred Road	Completed
A256 Westwood Road	Broadstairs	100m Approach and Exit with Roundabout with A255	Programmed 29 th September 2022
Road Asset Preservation Schemes - Contact Officer: Jonathan Dean			
Micro Surfacing			
Road Name	Parish/Town	Extent of Works	Current Status
Chilton Lane	Ramsgate	Whole length	Programmed for 19 th August 2022
Queen Elizabeth Avenue	Margate	Northdown Road to Northdown Park Road	Programmed for 18 th August 2022
Victoria Road	Ramsgate	Truro Road to High Friction Surface at traffic lights before Hereson Road	Programmed for 5 th September 2022
Surface Dressing			
Road Name	Parish/Town	Extent of Works	Current Status
A28 Canterbury Road	St Nicholas At Wade and Birchington	From Upper Hale (No through road) to joint near speed camera approaching j/w Seamark Road	Completed
Retread (recycling and re-laying the existing surface material before applying a surface treatment)			
Road Name	Parish/Town	Extent of Works	Current Status

Footway/Cycleway Asset Renewal & Preservation Schemes - Contact Officer: Neil Tree

Road Name	Parish/Town	Extent of Works	Current Status
A28 Canterbury Road	Westgate-on-Sea	Footway reconstruction From the Library to the junction with Victoria Avenue (South side)	To be designed and programmed
New Cross Street	Margate	Footway reconstruction full extent	Completed
Surrey Road	Margate	Footway reconstruction entire length (Between the junctions with Eastern Esplanade and Cumberland Road).	To be designed and programmed
Barrows Close	Birchington	Footway protection treatment full extents	Designed and to be programmed
Melanby Close	Birchington	Footway protection treatment From Cliffs End Grove to Sandwich Road	Designed and to be programmed
Norrie Close	Birchington	Footway protection treatment full extents	Designed and to be programmed
Phillips Road	Birchington	Footway protection treatment full extents	Designed and to be programmed
Sewell Close	Birchington	Footway protection treatment full extents	Designed and to be programmed

Appendix B – Drainage Repairs & Improvements

Drainage Repairs & Improvements - <i>Contact Officer Earl Bourner</i>			
Road Name	Parish	Description of Works	Current Status
Hartsdown Road	Margate	Full cleansing works for further investigation of the existing drainage outside of Margate Cricket Club.	Site will continue to be monitored for performance of soakaways. No further reports of flooding to date.
Dane Court Road	Broadstairs	Ongoing cleansing program, highway, and gutter cleansing program plus monitoring of 9 soakaways	Further cleansing has taken place at this problematic location. Further works have been identified and are due to be taken forward.
Canterbury Road	Monkton	Investigation of drainage system with CCTV to identify any defects.	Further CCTV works have taken place and the only issue to be resolved lies within the Nature Reserve.
Cottington Road	Minster	CCTV survey and removal of roots from drainage pipes	Survey completed. Unable to remove all roots, therefore additional engineering intervention required. Engineer to progress.
Seamark Close	Monkton	Landowner has agreed to clear ditch at rear of Seamark Close.	Awaiting works to be completed, outside of nesting season.

Ramsgate Road, Margate (O/S Hornby Hobbies)	Margate	Gully and pipework to be replaced. Works have been carefully co-ordinated with Streetworks and Environmental Health and will take place during the evenings after peak traffic.	Works complete
Foads Lane	Cliffsend	Drainage repair required to resolve flooding on junction.	Works complete
Pegwell Road	Cliffsend	Drainage repair required to resolve flooding on junction	Awaiting date from contractor
St Lawrence Ave	Ramsgate	Works raised to complete drainage repairs to avoid flooding issues.	Awaiting date from contractor
Weatherly Drive	Broadstairs	Works raised to repair drainage system to avoid localised flooding	Works programmed for Aug 2022
Vicarage Street	St Peters, Broadstairs	Works raised to repair collapsed gully	Due for completion Aug 18th
Church Street	St Peters, Broadstairs	Works due to repair damaged drainage system to avoid localised flooding.	These works are due in September, as currently unable to get road space due to local SGN works. The traffic management for the works will include a one-way only system for traffic travelling from Hopeville Avenue, to Northdown Road junction, with a diversion for traffic travelling in the opposite direction.

Appendix C – Street Lighting

Structural testing of KCC owned streetlights has identified the following as requiring replacement. A status of complete identifies that the column replacement has been carried out. Programme dates are identified for those still requiring replacement.

Streetlighting Column Replacement – Contact Officer Sue Kinsella			
Road Name	Location	Description of Works	Status
Shottendane Road	Margate	Replacement of 3 no streetlights complete with LED Lanterns	COMPLETED
Manston Road	Manston	Replacement of 2 no streetlights complete with LED Lanterns	Works awaiting programming by the end of October 2022
The Street	Acol	Replacement of 1 no streetlight complete with LED Lantern	COMPLETED
Addington Street	Ramsgate	Replacement of 1 no streetlight complete with LED Lantern	COMPLETED
Bedlam Court Lane	Minster	Replacement of 2 no streetlights complete with LED Lanterns	Works awaiting programming by the end of October 2022
Dane Court Road	Broadstairs	Replacement of 1 no streetlight complete with LED Lantern	Works awaiting programming by the end of October 2022
Tothill Street	Minster	Replacement of 4 no streetlights complete with LED Lanterns	Works awaiting programming by the end of October 2022
Conyngam Road	Minster	Replacement of 1 no streetlight complete with LED Lantern	COMPLETED
Manor Road	St Nicholas	Replacement of 3 no streetlight s complete with LED Lanterns	Works awaiting programming by the end of October 2022
Convent Road	Broadstairs	Replacement of 1 no streetlight complete with LED Lantern	Works awaiting programming by the end of October 2022
ST James Road	Broadstairs	Replacement of 1 no streetlight complete with LED Lantern	COMPLETED
Abbey Grove	Minster	Replacement of 2 no streetlights complete with LED Lanterns	COMPLETED
Augustine Road	Minster	Replacement of 1 no streetlight complete with LED Lantern	COMPLETED
Grange Road	Ramsgate	Replacement of 4 no streetlights complete with LED Lanterns	Works awaiting programming by the end of October 2022
Camden Square	Ramsgate	Replacement of 1 no streetlight complete with LED Lantern	Works awaiting programming by the end of October 2022

Westfield Road	Margate	Replacement of 1 no streetlight complete with LED Lantern	Works awaiting programming by the end of October 2022
Plains of Waterloo	Ramsgate	Replacement of 1 no streetlight complete with LED Lantern	COMPLETED
Pysons Way	Broadstairs	Replacement of 1 no streetlights complete with LED Lantern	COMPLETED
Sowell Street	Broadstairs	Replacement of 2 no streetlights complete with LED Lanterns	Works awaiting programming by the end of October 2022
Victoria Avenue	Westgate	Replacement of 1 no streetlight complete with LED Lantern	COMPLETED
Minster Road	Acol	Replacement of 1 no streetlight complete with LED Lantern	Works awaiting programming by the end of October 2022
ST Mildred Road	Westgate	Replacement of 1 no streetlight complete with LED Lantern	Works awaiting programming by the end of October 2022
Jennifer Gardens	Margate	Replacement of 1 no streetlight complete with LED Lantern	COMPLETED
Queen Elizabeth Avenue	Margate	Replacement of 2 no streetlights complete with LED Lanterns	Works awaiting programming by the end of October 2022
Dumpton Park Drive	Ramsgate	Replacement of 1 no streetlight complete with LED Lantern	COMPLETED
Beresford Road	Ramsgate	Replacement of 1 no streetlight complete with LED Lantern	COMPLETED
Ellington Road	Ramsgate	Replacement of 1 no streetlight complete with LED Lantern	Works awaiting programming by the end of October 2022
High Street	Minster	Replacement of 1 no streetlight complete with LED Lantern	Works awaiting programming by the end of October 2022
ST Peters Road	Margate	Replacement of 1 no streetlight complete with LED Lantern	Works awaiting programming by the end of October 2022
Ramsgate Road	Margate	Replacement of 1 no streetlight complete with LED Lantern	Works awaiting programming by the end of October 2022
Grosvenor Gardens	Margate	Replacement of 1 no streetlight complete with LED Lantern	Works awaiting programming by the end of October 2022
Park Place	Margate	Replacement of 1 no streetlight complete with LED Lantern	Works awaiting programming by the end of October 2022
Goodwin Road	Ramsgate	Replacement of 1 no streetlight complete with LED Lantern	Works awaiting programming by the end of October 2022
Nethercourt Hill	Ramsgate	Replacement of 1 no streetlight complete with LED Lantern	Works awaiting programming by the end of October 2022

Columbus Avenue	Manston	Replacement of 1 no streetlight complete with LED Lantern	Works awaiting programming by the end of October 2022
Canterbury Road	Margate	Replacement of 1 no streetlight complete with LED Lantern	COMPLETED
Argyle Avenue	Margate	Replacement of 1 no streetlight complete with LED Lantern	Works awaiting programming by the end of October 2022
Fairfield Road	Broadstairs	Replacement of 1 no streetlight complete with LED Lantern	Works awaiting programming by the end of October 2022

Appendix D – Transportation and Safety Schemes

Casualty Reduction Measures

The Schemes Planning & Delivery team is implementing schemes within the District of Thanet in order to meet Kent County Council's (KCC) strategic targets (for example, addressing traffic congestion or improving road safety). Casualty reduction measures have been identified to address a known history of personal injury crashes. Current status correct as of 17/08/22

Local Transport Plan funded schemes – Contact Officer: Richard Heaps		
Road Name	Description of Works	Current Status
Casualty Reduction Measures (reactive) – Thanet 2021/22		
Marine Terrace, Margate	Installation of kerbed roundabout at junction with Marine Gardens, change of priority at j/w Belgrave Road	Outline design complete, awaiting surveys to undertake modelling before engagement with stakeholders
Northdown Road, Cliftonville	Various improvements to address pedestrian crashes – include changes to parking (no net loss) widening of footway where possible and bus stop improvements	Outline design and consultation complete and report to JTB for recommendation 15/09/22.
Manston Road j/w Shottendane Road, Acol	Improved junction warning sign, adjustments to junction alignment	Works complete
Shottendane Road j/w Park Road	Improved junction signage and refreshed road markings	Works Complete
LTP Schemes, Thanet		
Dane Road, Margate	Uncontrolled crossing point	Outline design complete. TRO for waiting restrictions under consultation with deadline 29/08/22

Externally Funded Schemes

The Schemes Planning & Delivery team is implementing schemes within the District of Thanet funded by external corporations whilst still meeting KCC's strategic targets with the road network.

Externally Funded Schemes – Contact Officer: Richard Heaps			
Road Name	Description of Works	Source of Funding	Current Status
None			

Local Growth Fund

There are currently no Local Growth Fund schemes within the District of Thanet

Scheme	Status

Appendix E – Developer funded works (Section 278)

Contact officer: Steven Noad

Ref	Scheme Location	Parish	Description	Current status
TH003063	Alexandra Road	Broadstairs	Vehicle access for new build site for 5 dwellings.	Works complete, on maintenance.
TH003068	Fairfield Road	Broadstairs	New bell-mouth access to retirement development.	Works complete, on maintenance, residential home build underway.
TH003112	Lanthorne Road & Kings Avenue	Broadstairs	Footway and access revisions to server development of 53 dwellings.	Technical acceptance granted.
TH003013	New Haine Road and Margate Road	Broadstairs	New link road, including amendments to existing roundabouts.	Remedial works at New Haine Road complete.
TH003134	Northwood Road	Broadstairs	New access to care home.	Awaiting submission.
TH003123	Reading Street Road	Broadstairs	Access to 74 dwellings.	Awaiting submission.
TH003110	Westwood Lodge site, Poorhole Lane	Broadstairs	New development access serving 153 dwellings.	Technical acceptance granted.
TH003077	Canterbury Road West	Cliffsend	New bell-mouth junction into residential development.	Technical acceptance granted.

TH003097	Clive Road to Parkway Station shared footway/cycleway	Cliffsend	New foot and cycle link to new station development.	Works largely complete.
TH003087	Cottington Road	Cliffsend	New access to residential developments and associated highway improvements.	Agreement signed, works underway, nearing completion.
TH003132	Foads Hill/Foads Lane	Cliffsend	Level crossing upgrade to full barrier system by Network Rail.	Awaiting submission.
TH003129	Former Sportsman PH	Cliffsend	Minor access adjustment for new residential and retail development.	Awaiting submission.
TH003113	Manston Green/Staner Hill junction	Manston	New roundabout to support nearby development	Submission awaited.
TH003098	Manston Road	Manston	New access and associated highway works	Agreement signed, works complete.
TH003094	Briary Close, Westbrook	Margate	New access to residential development.	Agreement signed, works complete.
TH003120	Clifton Place	Margate	Retaining wall protection.	Awaiting submission.
TH003130	Continental Approach	Margate	Revised accesses to light industrial development.	Awaiting submission.
TH003106	Farley Road	Margate	New access to residential development site.	Agreement signed, programme date awaited.

TH003045	Former Chapel Hill Garage, Ramsgate Road (adj. Orb PH)	Margate	New access to developments site and footway improvements.	Works complete, on maintenance.
TH003081	Former Holly Tree PH	Margate	New vehicle crossing.	Agreement signed, works largely complete, remedial awaited.
TH003033	Former Laleham School, Northdown Park Road	Margate	Revised accesses to site and reinstatement of footway.	Works complete, on maintenance, limited remedials required.
TH003088	Former Orb PH (phase2)	Margate	New access to residential development including footway improvements.	Agreement signed, works underway.
TH003070	Nash Court Gardens	Margate	New access to residential development including parking restrictions.	Agreement signed, works largely complete.
TH003121	The Nightingales, Ramsgate Road (adj. QEQM)	Margate	New access to development of a 66 bed non-specialist care home	Agreement signed, works largely complete.
TH003114	The One Collection Museum	Margate	Minor revisions to enable access.	Awaiting submission.
TH003148	Tivoli Park Avenue/Tivoli Road	Margate	New access to residential development.	Awaiting submission.
TH003147	Tivoli Road	Margate	New access and road	Awaiting submission.

			widening at site of disused railway.	
TH003069	66 Monkton Road	Minster	New access from Monkton Road, development of 36 dwellings.	Agreement signed, works underway.
TH003122	Chapel House, Thorne Hill	Minster	Improvements to signs and lines to Grinsell Hill/Cottington Road	Agreement signed.
TH003082	Laundry Road	Minster	New bell-mouth access to Costa Coffee outlet.	Works complete, on maintenance.
TH003115	Manston Road, land adjacent Pouces	Minster	New access for 5 dwellings.	Awaiting submission.
TH003124	Tothill Street	Minster	New access to development site for 214 dwellings and lane widening onto A299.	Awaiting submission.
TH003023	71-73 Monkton Street	Monkton	New bell mouth access and footways.	Works complete, on maintenance, awaiting remedials before adoption.
TH003100	Baxters Farm, Monkton Street	Monkton	New access and footways for development of 20 dwellings.	Technical acceptance granted.
TH003108	Garden Cottage site, Minster Road	Monkton	Perfumery manufacturing facility site access.	Technical acceptance granted.
TH003079	Boundary Road / Hardres Road	Ramsgate	New access for Aldi store.	Works complete, on maintenance.
TH003107	Chatham Street, Townley House	Ramsgate	Redevelopment of former Farley's site.	Agreement signed, works underway.
TH003096	Hollydene, Haine Road	Ramsgate	New footway and vehicle accesses for four dwellings.	Agreement signed, works largely complete.
TH003119	Melbourne Avenue	Ramsgate	New access to residential development.	Technical acceptance granted.

Appendix F – Bridge Works

Bridge Works – Contact Officer Earl Bourner			
Road Name	Parish	Description of Works	Current Status
Gore Street	Monkton	Monkton Marshes No. 294 bridge over railway. 7.5T structural weight restriction (with exemption for service buses and farm vehicles) and temporary traffic signals to ensure all vehicles cross the bridge centrally in single file.	Bridge refurbishment design has commenced. In design for delivery in 2023/24.

Appendix G – Traffic Systems

There is a programme of scheduled maintenance to refurbish life expired traffic signal equipment across the county based upon age and fault history. The delivery of these schemes is dependent upon school terms and holiday periods; local residents, businesses and schools will be informed verbally and by a letter drop of the exact dates when known.

Traffic Systems - Contact Officer: Toby Butler		
Location	Description of Works	Current Status
A255 Boundary Road / King Street, Ramsgate (08-0069)	Refurbish existing traffic signal-controlled junction	Not yet programmed
A28 Canterbury Road near Hartsdown Road, Margate (08-0531)	Refurbish existing traffic signal-controlled crossing and convert to near-sided pedestrian facilities	Programmed September 2022
A28 Canterbury Road near Park Lane, Birchington (08-0532)	Refurbish existing traffic signal-controlled crossing and convert to near-sided pedestrian facilities	Completed July 2022

Appendix H - Combined Member Grant programme update

Combined Member Grant programme update for the District of Thanet

The following schemes are those, which have been approved for funding by both the relevant Member and by Simon Jones, Director of Highways, Transportation and Waste. The list only includes schemes, which are

- in design
- at consultation stage
- about to be programmed
- Recently completed on site.

The list is up to date as of 17/08/22

The details given below are for highway projects only. This report does not detail

- Contributions Members have made to other groups such as parish councils
- highway studies
- traffic / non-motorised user surveys funded by Members.

More information on the schemes listed below can be found by contacting the District Manager for the District of Thanet.

Details of Scheme Member	Status
None	

Appendix I – Public Rights of Way

Public Rights of Way – Contact Officer - Matthew Fox			
Path No	Parish	Description of Works	Current Status
TR38 – Between Cheriton Avenue and Melbourne Avenue	Ramsgate	New path with product called flexipave as existing tarmac surface has been ripped up by large tree roots	Works complete
TB37 - between Howard Road and Chaucer Road	Broadstairs and St Peters	Pothole repairs	Works assigned to contractor
TB19 – St Peters Footpath	Broadstairs and St Peters	Surface scrape to expose full width of tarmac	Work Complete
TB19A – St Peters Footpath	Broadstairs and St Peters	Pothole repairs	Works due 19/08/22

Appendix J – Street Works

Please note that this list is accurate at the time of running the report and is subject to cancellations and additions. Report highlighting all works in Thanet District that require road closures with a duration of 5+ days.

For information on all In-progress and proposed works please visit:

<https://one.network/>

Road/Street	Area	Promoter	Proposed start date	Proposed end date	Description of work	Traffic management type
EDGAR ROAD	MARGATE	SOUTHERN WATER	24/10/2022	28/10/2022	NEW CONNECTION	Road closure
FOADS HILL		NETWORK RAIL	18/02/2023	13/03/2023	Alterations required to facilitate signalling controls at Cliffsend	Road closure
ALL SAINTS AVENUE	MARGATE	SOUTHERN GAS NETWORKS PLC	20/02/2023	03/03/2023	Abandon 18m of 6"SI and Lay 18m of 125mm PE, Open Cut & Insertion, Mains Connections, with works to Argyle Avenue	Road closure

ARGYLE AVENUE	MARGATE	SOUTHERN GAS NETWORKS PLC	20/02/2023	03/03/2023	Abandon 18m of 6"SI and Lay 18m of 125mm PE, Open Cut & Insertion, Mains Connections	Road closure
LANTHORNE ROAD	BROADSTAIRS	SOUTHERN WATER	10/10/2022	14/10/2022	'- DISCONNECTI ON OF SUPPLY	Road closure
MONKTON STREET		KENT COUNTY COUNCIL	19/09/2022	18/11/2022	Installation of new sewer connection and manhole in the carriageway	Road closure
QUEX ROAD		KENT COUNTY COUNCIL	12/09/2022	23/09/2022	Connection for a single dwelling	Road closure
SOUTHWOOD ROAD	RAMSGATE	SOUTHERN GAS NETWORKS PLC	05/09/2022	09/09/2022	ALTER EXISTING SERVICE AT THE MAIN IN F/S C/WAY	Road closure
CONVENT ROAD	BROADSTAIRS	SOUTHERN WATER	19/09/2022	23/09/2022	NEW CONNECTION	Road closure
MONKTON STREET		KENT COUNTY COUNCIL	19/09/2022	18/11/2022	Installation of storm drainage system in the carriageway	Road closure
MANOR ROAD	ST NICHOLAS AT WADE	KENT COUNTY COUNCIL	03/10/2022	07/10/2022	Resurfacing works	Road closure
WESTWOOD ROAD		KENT COUNTY COUNCIL	29/09/2022	04/10/2022	KCC Resurfacing Works	Road closure
HAWLEY STREET		KENT COUNTY COUNCIL	27/09/2022	30/09/2022	KCC Resurfacing works	Road closure
LINDENTHORPE ROAD		KENT COUNTY COUNCIL	05/09/2022	09/09/2022	Foul Sewer Connection	Road closure
KING STREET		UK POWER NETWORKS SOUTH EASTERN	05/09/2022	09/09/2022	Installation of a new electricity supply for a customer:	Road closure
RAMSGATE ROAD	MARGATE	NETWORK RAIL	12/11/2022	12/11/2022	HCE Inspection (Hidden Critical Element)	Road closure

ROYAL HARBOUR APPROACH		KENT COUNTY COUNCIL	06/12/2022	06/12/2022	Routine maintenance	Road closure
ROYAL HARBOUR APPROACH		KENT COUNTY COUNCIL	08/11/2022	08/11/2022	Routine maintenance	Road closure
ROYAL HARBOUR APPROACH		KENT COUNTY COUNCIL	11/10/2022	11/10/2022	Routine maintenance	Road closure
ROYAL HARBOUR APPROACH		KENT COUNTY COUNCIL	13/09/2022	13/09/2022	Routine maintenance	Road closure
EBBSFLEET LANE NORTH	RAMSGATE	NETWORK RAIL	11/12/2022	11/12/2022	CHANGING EDILONS.	Road closure
WESTBROOK AVENUE	MARGATE	SOUTHERN GAS NETWORKS PLC	13/02/2023	03/03/2023	Open cut excavations for mains connections with works to Westcliff Road	Road closure
WESTCLIFF ROAD	MARGATE	SOUTHERN GAS NETWORKS PLC	23/01/2023	10/02/2023	Open cut excavations for connections to works with Rancorn Road	Road closure
RANCORN ROAD	MARGATE	SOUTHERN GAS NETWORKS PLC	14/11/2022	25/11/2022	Open cut excavations for mains connections with works to Westcliff Gardens	Road closure
RANCORN ROAD	MARGATE	SOUTHERN GAS NETWORKS PLC	23/01/2023	10/02/2023	Open cut excavations for mains connections with works to Westcliff Road at 4 way junction	Road closure
WESTBROOK AVENUE	MARGATE	SOUTHERN GAS NETWORKS PLC	31/10/2022	18/11/2022	Open cut excavations for mains connections with works to Cliffe Avenue	Road closure

CLIFFE AVENUE	MARGATE	SOUTHERN GAS NETWORKS PLC	31/10/2022	18/11/2022	Abandon 45m of 4"CI & Lay 45m of 90mm PE LP, Open Cut & Insertion, Mains connections with junction Westbrook Avenue	Road closure
TIVOLI PARK AVENUE	MARGATE	SOUTHERN GAS NETWORKS PLC	22/10/2022	29/10/2022	Abandon 150m of 6"CI and Lay 150m of 125mm PE LP, Open Cut & Insertion, Mains Connections with works to Tivoli Road	Road closure
WESTCLIFF GARDENS	MARGATE	SOUTHERN GAS NETWORKS PLC	14/11/2022	23/12/2022	Abandon 142m of 6"CI, 166m of 6"SI, 102m of 8"CI and Lay 308m of 75mm PE LP, 102m of 180mm PE LP, Open cut & Insertion, Mains Connections, 45 x Services	Road closure
EDGE END ROAD	BROADSTAIRS	SOUTHERN GAS NETWORKS PLC	22/10/2022	30/10/2022	Permit for Road Closure only at the junction with St Peters Road/Broadstairs Road	Road closure
ST PETERS ROAD	BROADSTAIRS	SOUTHERN GAS NETWORKS PLC	22/10/2022	30/10/2022	Open cut excavations for mains connections to retrieve 2 x live heads with works to Broadstairs Road	Road closure
SHOTTENDANE ROAD	BIRCHINGTON	SOUTHERN WATER	19/09/2022	30/10/2022	New foul sewer to be installed by open cut methods.	Road closure

Legal Implications

1.1.1 Not applicable.

1.2 Financial and Value for Money Considerations

1.2.1 Not applicable.

1.3 Risk Assessment

1.3.1 Not applicable.

Contacts: Pauline Harmer / Paul Valek 03000 418181